OBMP Status Report

28

SR 262360 v1: 08350,0001

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

implemented by Watermaster are consistent with the Implementation Plan and are on schedule. The technical concepts of these monitoring programs can be found in the Implementation Plan. The monitoring activities are described below.

Groundwater Level Monitoring. Watermaster began this program prior to approval of the Peace Agreement. The groundwater-level monitoring program consists of two complementary efforts - a semiannual comprehensive groundwater-level program generally covering the area of the Chino Basin south of the 60 freeway, and an area-specific monthly groundwater level program. The latter program is focused in the areas of the existing and proposed desalter well fields. Watermaster staff is in the process of conducting the Spring 2001 comprehensive groundwater-level program and will complete the data collection portion of the program by early May 2001. Watermaster staff will prepare a key-well groundwater-level monitoring program necessary for Basin management based on the data collected through May 2001. The key-well groundwater-level program will be developed by June 28, 2001 and will be implemented immediately in fiscal year 2001/02.

The desalter groundwater level program was developed to provide baseline and withdesalter groundwater level information to determine desalter impacts on nearby wells and to develop information on the aquifer properties in these areas. This program is ongoing and will continue indefinitely at some scale into the future. The groundwater level data collected in both programs is entered into a relational database for use by Watermaster staff.

Groundwater Quality Monitoring. Watermaster began this program prior to approving the Peace Agreement. Originally this groundwater quality monitoring program consisted of a three-year program of collecting at least one sample from every operating agricultural well as well as collecting all other groundwater quality data at wells that is available and can be obtained from municipal and industrial supply wells, and from monitoring wells used in special studies and regulatory actions. A key-well groundwater quality monitoring program was to be developed at the end of the third year in June of 2002. Watermaster accelerated this program and will complete development of a key-well groundwater quality monitoring program by June 28, 2001 -

2

3

4

5

б

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

one year early. The groundwater quality data collected in this program is entered into a relational database for use by Watermaster staff.

Groundwater Production Monitoring. Watermaster started a procurement process to retain contractors that will test, calibrate, replace and/or install meters at all agricultural wells in the Chino basin. Through December 29, 2000 Watermaster had prepared a bid document, advertised, and negotiated agreements with two contractors. One contractor is already working because his existing contract scope was amended to include meter installation in addition to testing, calibrating and repairing. The other contract was approved and should be executed by April 6, 2001. The program will be completed by June 30, 2003 as planned.

Surface Water Monitoring. Watermaster's surface water monitoring program includes monitoring of surface water recharge and associated water quality, and the monitoring of surface water discharge and associated water quality of the Santa Ana River and its tributaries in the lower Chino Basin.

Watermaster has developed a proposed field investigation for recharge basins in the Chino Basin for fiscal year 2000/01 that will run into the first few months of fiscal year 2001/02. In this period Watermaster proposes to install water level sensors in the San Sevaine 1, 2 and 3, and lower Day basins. The lithology underlying Jurupa, Etiwanda Conservation Ponds, RP3, Victoria and Hickory basins will be characterized. Watermaster will coordinate installation of water level sensors and subsurface investigations with CBWCD, IEUA, and the San Bernardino County Flood Control District. The plans and specifications for this year's work will be completed by June 1, 2001 and the work will be completed by November 2, 2001.

Watermaster staff will obtain water level data at Montclair, Brooks and Turner 1 basins from CBWCD and will compute the inflow, recharge, outflow and evaporation at these basins. The change in recharge rates over time both during the year and from prior years will be assessed. Watermaster staff will use its recharge models to estimate the recharge in other recharge basins (basins without water level sensors).

Watermaster staff has been obtaining water quality samples of storm and nuisance water in recharge basins since fiscal year 1997/98. These samples are obtained throughout the late fall,

2

3

4

5

б

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

winter and spring. The data collection for this year's program will conclude on June 29, 2001, and the analysis of data will be complete in August of 2001. This data will be reviewed and the sampling and analysis plan may be revised for the fiscal 2001/02 program. This data is being entered into a relational database for use by Watermaster staff.

Watermaster staff is developing a surface water discharge and water quality monitoring program to assess the recharge of Santa Ana River water in the reach upstream of Prado reservoir, and to assess rising groundwater discharges from the Chino Basin to the Santa Ana River and its tributaries in the Prado reservoir area. This information will be used in the future to assess the success of OBMP management practices for hydraulic control and maximization of safe yield. Watermaster staff will complete development of the monitoring plan by mid-June 2001 and will begin monitoring in fiscal 2001/02.

Ground Level Monitoring. Watermaster staff has begun procurement of synthetic aperture radar (SAR) interferometry imagery for the entire Chino Basin for the years 1992, 1994, 1996, 1998 and 2000. The SAR imagery will be available by May 15, 2001. Watermaster staff will initiate research of changes in benchmark data for the Chino Basin area and will complete this analysis by may 31, 2001. A ground level survey plan will be developed by June 28, 2001 and will be implemented in FY 2001/02.

Watermaster staff is currently involved in siting two extensometers in the southwest Chino Basin – one in the subsidence zone in the city of Chino and the other near the west end of the Chino airport runways adjacent to the SAWPA desalter wells. Watermaster staff is reviewing other extensometer facilities in other basins and is developing plans and specifications for the Chino extensometers. The sites should be acquired and the plans and specifications prepared by mid July 2001. The extensometers should be constructed and operating by December 28, 2001.

PROGRAM ELEMENT 2 – DEVELOP AND IMPLEMENT COMPREHENSIVE RECHARGE PROGRAM

Conduct Baseline Assessment of Stormwater Recharge. Watermaster staff conducted a field reconnaissance of existing facilities capable of recharging storm water, revised its recharge model and prepared a revised estimate of stormwater recharge. This work was completed in

4

September 2000.

1

2

3

8

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

Recharge 6,500 acre-ft/yr for First Five Years of OBMP Implementation.

Watermaster started recharging state project water in the Montclair basins in September 2000 and will reach 6,500 acre-ft by the end of April 2001. Watermaster will repeat this recharge at the Montclair Basins for each of the next four years, starting in the fall and concluding as soon as possible within each year. The time required to recharge 6,500 acre-ft in a given year depends on the availability of state project water from Metropolitan Water District of Southern California, and conflicts that may occur from stormwater inflow and recharge of storm flow in these recharge basins. When significant storms are anticipated, Watermaster and Metropolitan reduce or stop deliveries of state project water to the basins to avoid spilling water held in the basins for recharge and to maximize stormwater recharge.

Update the Recharge Master Plan. Watermaster is updating its Recharge Master Plan ahead of schedule and expects to have completed a final draft by June 29, 2001. Watermaster accelerated the master plan to take advantage of funds from Proposition 13. Some of the engineering investigations that were planned to be included in the Master Plan update will be done after June 30th this year and will be included in subsequent Master Plan updates.

Implement High Priority Recharge Projects from Recharge Master Plan. This task will begin in July 2001. The schedule of activities is shown in Exhibit "A." Construction should start in June of 2002. Completion dates will vary for each of the projects and thus the schedule in Exhibit "A" should be considered tentative.

Planning, Engineering, and Construction of Second-tier Recharge Projects.

Planning and Engineering for second-tier projects will begin in January 2002. Construction of these facilities will occur in subsequent years based on the need for these facilities and the availability of funding. These facilities may be constructed as early as November 2005.

26

///

///

27 ///

28 ///

C.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

PROGRAM ELEMENT 3 DEVELOP AND IMPLEMENT WATER SUPPLY PAN FOR THE IMPAIRED AREAS OF THE BASIN & PROGRAM ELEMENT 5 DEVELOP AND IMPLEMENT REGIONAL SUPPLEMENTAL WATER **PROGRAM**

A facilities map that shows the most current proposal on the location of the desalter facilities and product water facilities was submitted to the Court as Exhibit "B" to the Watermaster pleading filed on March 23, 2001.

Design and Construction of Desalter 1 Expansion. Engineering consultants retained by Project Committee 14 are currently engaged in well siting investigations, preparing preliminary designs for raw water pipelines and treatment site improvements. The current goal to complete the expansion of Desalter 1 by December 31, 2001.

Design and Construction of Desalter 2. The design of Desalter 2 has not started and is pending resolution of certain issues in the purchase agreement between the desalter water purchasers, IEUA and WMWD. Exhibit "C" is memo from Watermaster General counsel describing the issues as of March 22, 2001. The current goal is to complete the Chino II Desalter by December 31, 2003.

PROGRAM ELEMENT 4 - DEVELOP AND IMPLEMENT A D. COMPREHENSIVE GROUNDWATER MANAGEMENT PROGRAM FOR MANAGEMENT ZONES 1 AND 3 (MZ1 AND MZ3)

Management Zone 1. An initial stakeholders group met prior to completion of the Phase 1 OBMP report (prior to August 18, 1999). On February 12, 2001 a smaller stakeholder group consisting of the Cities of Chino and Chino Hills and Watermaster staff met at the City of Chino to start discussions regarding the subsidence and ground fissure problems that appear to be related to groundwater production. The management concepts that were discussed include reducing production and cooperation in developing replacement supplies. Additional meetings are planned in April. The current goal is to develop an interim management strategy by October 31, 2001.

Management Zone 3. An initial stakeholder group was convened in July 2000 and has

2

3

5

б

8

9

10

11

12

13

15

16

17

18

19

20

21

22

23

24

25

26

27

28

met several times, the last meeting being on March 23, 2001. The OBMP investigations suggest that 20,000 to 30,000 acre-ft/yr of supplemental recharge capacity will be required to balance. recharge and discharge. The group is focused on developing a long term recharge program that will balance recharge and discharge in MZ3. The group is trying to negotiate an acceptable recharge mix (location, water source, and recharge rate). The group is also focusing on the potential for adverse water quality impacts caused by recharge on wells in the zone. The current goal is to develop a management strategy for MZ3 by December 31, 2001.

PROGRAM ELEMENT 6 - DEVELOP AND IMPLEMENT COOPERATIVE E. PROGRAMS WITH THE REGIONAL WATER QUALITY CONTROL BOARD AND OTHER AGENCIES TO IMPROVE BASIN MANAGEMENT & PROGRAM ELEMENT 7 - DEVELOP AND IMPLEMENT A SALT MANAGEMENT PROGRAM.

Cooperative Efforts with the Regional Water Quality Control Board. Watermaster staff has met with RWQCB staff regarding an MZ3 management strategy and regarding RP3. Watermaster staff will schedule a meeting in July 2001 with the RWQCB staff to brief them on water quality assessments that are currently being prepared by Watermaster staff. Watermaster staff has been periodically reviewing Regional Board files and obtaining groundwater level and quality data from the Regional Board as part of Program Element 1 efforts.

Demonstration of Water Quality Improvement. Watermaster staff is currently developing an estimate of the salt budget for the Chino Basin. The initial assessment of the salt budget will be completed by June 30, 2001.

Program Element 8 - Develop and Implement Groundwater Storage Management F. Program & Program Element 9 - Develop and Implement a Groundwater Storage and Recovery Program

A management program for local storage was developed by the producers and has been included in the proposed Watermaster Rules and Regulations (March 2001). Other Activities related to Program Elements 8 and 9 are summarized below.

Estimate Operational Storage Requirement and Safe Storage. The operational

Santo Barbara, CA 93101

storage requirement and safe storage estimates will be completed by September 30, 2001.

Develop Cyclic Storage Programs. The producers submitted a joint proposal to Metropolitan for funding of certain projects that will enable greater flexibility of operations to the producers and Metropolitan, improve groundwater quality and provide significant power sayings. Metropolitan will notify IEUA and the Watermaster regarding this proposal by May 31, 2001. The subsequent activities are listed in Exhibit "A" and should be considered very tentative pending the amount of funding received by Metropolitan and Watermaster's Article X process.

Develop Large-Scale Storage and Recovery Programs. Watermaster counsel is currently developing an RFP that will be made available to entities that could propose storage programs in the Chino Basin. This RFP will be completed by May 31, 2001. The subsequent activities are listed in Exhibit A and should be considered tentative pending Watermaster's Article X process.

11.

CONCLUSION

The Chino Basin parties continue to maintain a hectic meeting schedule in order to finalize the tasks set to them by the OBMP and the Court. Desalter negotiations are making progress, and meetings have resumed in order to make the revisions to the Rules and Regulations suggested by the Special Referee. Such meetings have been occurring for the past year and yet the Watermaster staff has still managed to find time to begin OBMP implementation. Consequently, implementation of the OBMP is underway and on schedule.

21

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

DATED: 3/30/01 22

23

24

25

26

27

28

HATCH AND PARENT

SCOTT S. SLATER

MICHAEL T. FIFE

Attorneys for Chino Basin Watermaster

EXHIBITA

Exhibit A Schedule of OBMP Activities and Status

		Duration	Start	Finish	Text1
1D 0	Task Name Program Element 1 – Comprehensive Monitoring Program	2277 days?	Tue 7/1/97	Wed 3/22/06 The 6/30/05	Started
	Groundwater Level Monitoring	1522 days? 1522 days?	Wed 9/1/99 Wed 9/1/99	Thu 6/30/05	Started
3	Basin-wide Groundwater Level Monitoring	88 days?	Wed 9/1/99	Fri 12/31/99	Completed
4 E	Complete Fall 1999 Round Complete Spring 2000 Round	64 days?	Tue 2/1/00	Fri 4/28/00	Completed
5 E4	Complete Fall 2000 round	72 days	Mon 7/31/00	Tue 11/7/00 Fri 10/27/00	Completed Completed
 	Walermaster staff obtains levels	65 days	Mon 7/31/00 Mon 7/31/00	Fn 8/25/00	Completed
8	Obtain groundwater level data from cooperators	20 days 72 days	Mon 7/31/00	Tue 11/7/00	Completed
9	Data entry and quality assurance (weekly) Complete Spring 2001	106 days	Thu 2/1/01	Thu 6/28/01 i	Started
10 11 (3	Watermaster staff obtains levels	63 days	Thu 2/1/01	Mpn 4/30/01 Wed 5/9/01	Started Started
11 2	Obtain groundwater levels from cooperators	1 40 days 1 57 days	Thu 3/15/01 Wed 2/28/01	Thu 5/17/01	Started
13 📴	Data entry and quality assurance (weekly)	30 days	Fn 5/18/01	Thu 6/28/01	Fulure
14	Interpret data and prepare maps, time history plots Submit a recommended key-well GW level monitoring program	l 0 days	Thu 8 /28/01	Thu 6/28/01	Future
15 16 O	Confust Long-Tarm Groundwater-Level Monitoring Program	1044 days	Mon 7/2/01	Thu 6/30/05 Fri 6/29/02	Future Future
16 C 17 GH 18 EH	Conduct Long-Torm Groundwater-Level Monitoring 2003/02	260 days 261 days	Man 7/2/01 Man 7/1/02	Mon 6/30/03	Future
18	Conduct Long-Term Groundwater-Level Monitoring 2002/03	262 days	Tue 7/1/03	Wed 8/30/04	Fulure
19 🚉	Canduct Long-Term Groundwater-Level Monitoring 2003/04 Conduct Long-Term Groundwater-Level Monitoring 2004/05	251 days	Thu 7/1/04	Thu 6/30/05	Future
20 E4 21	Desploy GWI Monitoring Program	1434 days	Mon 1/3/00	Thu 6/30/05 Thu 6/30/05	Started Started
22 E	Watermaster staff obtains levels for Descriter 1 and 2	1434 days	Mon 1/3/00 l Mon 1/3/00 l	Thu 6/30/05	Started
22 (2)	Data entry, quality assurance, and interpretation	1557 days?	Mon 7/5/99	Tue 6/21/05	Started
24	Groundwater Quality Monitoring	225 days?	Mon 7/5/99	Fd 5/12/00	Completed
25	Complete 1999/00 round Watermaster staff obtains samples and ship to laboratory	205 days?	Mon 7/5/99	Fri 4/14/00 Fri 5/12/00	Completed Completed
26 E- 27 E- 28 G-	Capture data electronically and quality assurance	201 days?	Fri 8/6/99 Mon 2/21/00	Tue 5/2/00	Completed
20 53	Optain water quality data from cooperators	52 days? 224 days	Wed 7/5/00	Mon 5/14/01	Started
29	Complete 2000/2001 round Watermaster staff obtains samples and ship to laboratory	203 days	Wed 7/5/00	Fri 4/13/01	Started
30 24	Watermaster star dollars samples and shap to recordery Capture data electronically and quality assurance	201 days	Man 8/7/00	Mon 5/14/01 Fri 4/13/01	Started Started
30 E4 31 E4 32 G4	Object of the control	35 days	Mon 2/26/01 Fri 4/20/01	Fri 6/29/01	Future
33 5	Courtee & submit a recommended key-well GW quality monitoring program	51 days 1037 days	Mon 7/2/01	Tue 6/21/05	Futura
34 🗘	Implement groundwater quality key-well monitoring program GW quality monitoring program in 2001/02	255 days	Mon 7/2/01	Fn 6/21/02	Future
35 64 36 64	GW quality monitoring program in 2007/03	255 days	Man 7/1/02 j Man 6/30/03	Fri 6/20/03 Fri 6/18/04	Future Future
37 64	GW quality manilonna program in 2003/84	255 days 255 days	Med 6/30/04	Tua 6/21/05	Future
37 G	GW quality monitoring program in 2004/05	781 days	Mon 7/3/00	Man 6/30/03	Started
39	Groundwater Production Monitoring Develop RFP, solici bids and negoliate aggreements	130 days	Man 7/3/00	Fn 12/29/00	
40 🖭	Installigeniliprateignnaic motors	575 days	Tue 4/17/01	Man 6/30/03 Fn 6/29/01	Future Future
41 42 ES	Lantalifenting tale (repair meters/monitor contractor's work 2000/01	54 days	Tue 4/17/01 Mon 7/9/01	Fn 6/28/02	***************************************
42 Ed 43 Ed 44 Ed	Install calibrate/capair maters/monitor contractor's Work 2001/02	255 days 255 days	Tue 7/9/02	Man 6/30/03	Fulure
	Install/callbrate/repair meters/monitor contractor's work 2002/03	629 days?	Mon 3/5/01	Thu 7/31/03	Started
45	Surface Water Monitoring Develop & Coordinate Recharge Basin Investigation Plan	629 days 7		Thu 7/31/03 Fn 6/1/01	Started Started
46 47		65 days?	Mon 3/5/01 Thu 3/15/01	Thu 7/31/03	
48 🔄	Coordinate with CBWCD, IEUA and SB County for level sensors and other field work	621 days? 65 days?	Mon 3/4/02	Fn 5/31/02	Future
49 🖼	Develop investigation plan for 2002/03	65 days?	Mon 3/3/03	Fn 5/30/03	
50 5	Develop investigation plan for 2003/04 Construct basin inflow and level monitoring: soil bonings 2001/02	90 days?	Man 7/2/01	Fn 11/2/01 Fn 11/1/02	Future Future
51 E	Charlest basis follow and level monitoring: Still Donnes 2002/03	90 days?	Mon 7/1/02 Mon 7/31/00	Fri 12/1/00	
53	Construct basin inflow and level monitoring; soil borings 2003/04	90 days7	1011 113 1300		
54	Estimate basin inflow, percolation and outflow	1324 days	Men 7/31/00	Thu 8/25/05	
55 0	Octain Serial data designate inflow corresponding and outlier 1997/98 to 1999/00	20 days		Fri 8/25/00 Fri 8/24/01	
56 57 🖼	The contract of the contract o	40 days 40 days		Mon 8/26/02	<u> </u>
58 ⊡	Ostain basin level data, estimate inflow, percolation and outflow 2001/02 Obtain basin level data, estimate inflow, percolation and outflow 2002/03 Obtain basin level data, estimate inflow, percolation and outflow 2002/03	40 days	Tue 7/1/03	Mon 8/25/03	
59 <u></u> 60 <u></u>	Chief Fasia lovet state estimate inflow nercolation and outflow 2003/04	40 days	Thu 7/1/04		
60 <u>Fe</u> 61 <u>Ge</u>	Obtain basin level data, estimate inflow, percolation and outflow 2004/05	40 days	Fn 7/1/05 Tue 7/1/97	Thu 8/25/05 Fri 8/26/05	
62	Basin water quality menitoring	2129 days7 2088 days7		Thu 6/30/05	Started
63 Q 64 E	titatemaster staff obtains samples and ship to laboratory	261 days?	Tue 7/1/97	Tue 6/30/98	Completed
64 66	Watermaster staff obtains samples and ship to laboratory 1997/98 Watermaster staff obtains samples and ship to laboratory 1998/99 Watermaster staff obtains samples and ship to laboratory 1998/99	261 days?	Wed 7/1/98	Wed 6/30/99	Completed Completed
65 54 68 Es	TO THE PARTY OF TH	237 days7		Fn 5/26/00 Fn 6/29/01	
68 E4	the transfer staff obtains samples and ship to Japonatory 2000/U1	260 days 260 days		Fri 6/28/02	Fulure
	Attendance to the physics samples and spip to (aboratory 200 I/UZ	261 days	Mon 7/1/02		
69	Watermaster staff obtains samples and ship to laboratory 2002/03 Watermaster staff obtains samples and ship to laboratory 2003/04 Watermaster staff obtains samples and ship to laboratory 2003/04	262 days	Tue 7/1/03		
70 E	Wistomaster staff obtains samples and ship to laboratory 2004/05	1 251 days		Thu 6/30/05	
72 5	C. A data atamically and cubity assurance (WedXIV)	1201 days 156 days		Fn 7/27/01	Started
73	Casting data placing and property and property assurance (webby) 2000)	157 days	Tue 12/25/01	Wed 7/31/02	Fulure
74 53	Capture data electronically and quality assurance (weekly) 2001/02 Capture data electronically and quality assurance (weekly) 2002/03 Capture data electronically and quality assurance (weekly) 2002/03	150 days	Tue 12/24/02	Thu 7/31/03	
75 5	On the date classes and people and people and (WPRXIV) 2003/04	i 160 days			
76 G 77 G	Capture data electronically and quality assurance (weekly) 2004/03	155 days 1065 days		1	Future
78 0	Laterment data and revise plan for next year	20 days		Fri 8/24/0	Future Future
78 O	interpret data for 2000/01 and revise plan for next year Interpret data for 2001/02 and revise plan for next year	20 days	Thu 8/1/02		
60 24	Interpret data for 2002/03 and revise plan for next year	20 days			
81 E	telegral data for 2003/04 and revise plan for next year	i 20 days 20 days			5 Future
83 🕮	Interpret data for 2004/05 and revise plan for next year	1045 days	Fri 8/24/01	Fri 8/26/0	5 Future
64 0	Submit basin recharge memorandum Submit basin recharge memorandum 2000/01) 0 days	Fn 8/24/01	Fri 8/24/0	
85 64	Submit basin recharge memorandum 2000/02) Odays			
B6 E4	Submit basin recharge memorandum 2000/03	0 days 0 days			4 Future
67 HS⊋		ı u days			
67 🖼 88 🖼	Submit basin recharge memorandum 2000/04	0 days	Fri 8/26/05		
88 <u>-</u>	Submit basin recharge memorandum 2000/04 Submit basin recharge memorandum 2000/05	0 days	Mon 4/2/01	Fri 7/22/0	5 Futuro
89 🖼	Submit basin recharge memorandum 2000/05 Submit basin recharge memorandum 2000/05 Santa Ana River monitoring	1125 days 55 days	Mon 4/2/01 Mon 4/2/01	Fri 7/22/0 Fri 8/15/0	5 Future 1 Future
89 🖼	Submit basin recharge memorandum 2000/05 Submit basin recharge memorandum 2000/05 Santa Ana River monitoring Develop monitoring program Develop monitoring program Develop monitoring program	1125 days 55 days 1044 days	Mon 4/2/01 Mon 4/2/01 Mon 7/2/01	Fri 7/22/0 Fri 6/15/0 Thu 6/30/0	5 Future 1 Future 5 Future
89 🖼	Submit basin recharge memorandum 2000/05 Submit basin recharge memorandum 2000/05 Santa Ana River monitoring Develop monitoring program Watermaster staff obtains samples and ship to laboratory Obtain data from ISSS OCWD, POTWs and other agencies	1125 day: 55 day: 1044 day! 940 day:	Mon 4/2/01 Mon 4/2/01 Mon 7/2/01 Mon 11/19/01	Fri 7/220 Fri 6/15/0 Thu 6/30/0 Fri 6/24/0	Future 1 Future 5 Future 5 Future
89 64 90 91 64	Submit basin recharge memorandum 2000/05 Submit basin recharge memorandum 2000/05 Santa Ana River monitoring Develop monitoring program Develop monitoring program Develop monitoring program	1125 days 55 days 1044 days	Mon 4/2/01 Mon 4/2/01 Mon 7/2/01 Mon 11/19/01	Fri 7/220 Fri 6/15/0 Thu 6/30/0 Fri 6/24/0	Future 1 Future 5 Future 5 Future

Page 1

Exhibit A Schedule of OBMP Activities and Status

	Schedine of Oplah Activities and State			Sloveh	Texts
ID O	Task Name	Duration 160 days	Start Mon 11/18/02	Finish Fn 6/27/03	Future
95 🖭	Obtain data from cooperative agencies 2002/03 Obtain data from cooperative agencies 2003/04	160 days 1	Mon 11/17/03	Fri 6/25/04	Future
96 3 97 6 98 C 99 5 100 6	Obtain data from cooperative agencies 2004/05	160 days	Mon 11/15/04	Fn 6/24/05	Futura
98 0	interpret data and revise monitoring plan	800 days !	Mon 7/1/02	Fri 7/22/05 Fri 7/26/02	Future Future
99 3	interpret data and revise monitoring plan 2001/02	20 days 20 days	Mon 7/1/02 Mon 6/30/03	Fri 7/25/03	Future
100	Interpret data and revise monitoring plan 2002/03	20 days	Mon 6/28/04	Fri 7/23/04	Future
101	Interpret data and revise monitoring plan 2003/04 Interpret data and revise monitoring plan 2004/05	20 days	Mon 8/27/05	Fri 7/22/05	Future
102	Ground Level Monitoring	1303 days	Mon 3/26/01	Wed 3/22/06	Started
104	Ground survey study	65 days	Fri 3/30/01	Thu 6/28/01	Started Started
	Obtain new SAR imagery and processing for the entire basin	45 days 44 days	Fri 3/30/01 Mon 4/2/01	Thu 5/31/01 Thu 5/31/01	Future
106	Research historical bench mark data	20 days	Fr. 6/1/01	Thu 6/28/01	Fulure
107	Develop a basin-wide survey program Install extensometer/monitor consolidation	1303 days	Mon 3/26/01	Wed 3/22/06	Started
108	Optain sites for extensomaters (2 sites)	BO days l	Mon 3/26/01	Fn 7/13/01	Started
109 24	Develop plans, specs, and bid document	60 days	Mon 4/23/01	Fri 7/13/01 Fri 9/7/01	Future Future
 	Solicit bids	40 days 20 days	Mon 7/16/01 Mon 9/10/01	Fn 10/5/01	Future
112	Select contractors and negotiate convacts	60 days	Mon 10/8/01	Fn 12/28/01	Fulure
113	Construction/monitor contractors work Initiate long term monitoring	1103 days	Mon 12/31/01	Wed 3/22/06)	Fulure
114 <u>54</u> 115				1 - 40174 (DE	
116	Program Element 2 – Comprehensive Recharge Program	1371 days?	Mon 7/31/00 Mon 7/31/00	Mon 10/31/05 Fri 9/29/00	Completed
117	Conduct Baseline Assessment of Stormwater Recharge	45 days 2 days	Thu 8/10/00 i	Fri 8/11/00	Completed
118	Field recon of existing basins Revise recharge models to reflect existing conditions on the ground	25 days	Mon 7/31/001	Fri 9/1/00	Completed
119	Revise recharge models to reflect existing conditions on the greater Compute baseline recharge and prepare report	20 days	Mon 9/4/00 i	Fri 9/29/00	Completed
120	Recharge of 6,500 acre-ft of Supplemental Water in MZ 1	1219 days?	Mon 8/28/00	Thu 4/28/05	Started Fultire
122	FY 2000/01	176 days?	Mon 8/28/00 Mon 10/1/01	Man 4/30/01 Fri 4/25/02	Future
123	FY 2001/02	150 days 150 days	Tue 10/1/02 (Mon 4/28/03	Future
124	FY 2002/03	150 days	Wed 10/1/03	Tue 4/27/04	Future
	FY 2003/04 FY 2004/05	150 days	Fri 10/1/04	Thu 4/28/05	Future
126 E-			Hon 7/34/00	Fn 8/29/01	Started
128	Updale Recharge Master Plan and Prioritize Projects (10/1/2002 - PA; 7/1/2001 R&R))	240 days	Mon 7/31/00	FITOZZOTI	
129		349 days	Mon 7/2/01	Thu 10/31/02	Future
130	Implement High Priority Projects from Recharge Master Plan Preliminary Facilities Engineering Prop 13 Funded OBMP Recharge Projects	135 days	Mon 7/2/01	Fri 1/4/02	Future i
131	Prenaminary Pacifices Engineering 7.10 P. St. and operational plan Propers description of facilities improvements and operational plan	60 days l	Mon 7/2/01	Fri 9/21/01	Future Future
132	Pregare cost estimales	60 days l	Mon 7/2/01 Mon 9/24/01	Fn 9/21/01 Fn 1/4/02	Future
132 (a) 133 (a) 134 (b) 135 (b)	Prepare approprient documentation	75 days : 135 days :		Fri 1/4/02	Future
135	Develop agreements with CBWCD, SBCFCD, and other agencies	214 days	Mon 1/7/02	Thu 10/31/02	Future
138	Final Facilities Engineering Prop 13 Funded OBMP Recharge Projects Prepare plans, specs and bid documents	55 days	Mon 1/7/02	Fri 3/22/02	Future
137	Solicit bids	40 days	Man 3/25/02 t	Fn 5/17/02	Future Future
			MBH 3(23/02)		runus ;
	Select contractors and negotiate contracts	30 days j	Mon 3/25/02 Mon 5/20/02	Fri 6/28/02	Future
139	Select contractors and negotiate contracts Start construction	30 days 0 days	Fn 6/28/02	Fri 6/28/02 Fri 6/28/02 Thu 10/31/02	Future Future
139	Select contractors and negotiate contracts Start construction	30 days 0 days 94 days	Mon 5/20/02 Fn 6/28/02 Mon 5/24/02 Mon 7/1/02	Fri 6/28/02 Thu 10/31/02 Fri 6/27/03	Future Future
139	Select contractors and negotiate contracts Start construction Construction/menitor contractors work Gratiminant/Grat Enginearing, Enging, Agraements for Second-Tier OBMP Recharge Projects	30 days 0 days 94 days 260 days 611 days	Fn 6/28/02 Man 6/24/02 Man 7/1/02 Man 6/30/03	Fri 6/28/02 Thu 10/31/02 Fri 6/27/03 Mon 10/31/05	Future Future Future
139 140 94 141 94 142 64 143 04	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005)	30 days 0 days 94 days 260 days	Fn 6/28/02 Mon 5/24/02 Mon 7/1/02	Fri 6/28/02 Thu 10/31/02 Fri 6/27/03	Future Future
139 140 ©4 141 ©5 142 ©5 143 03 144	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete	30 days 0 days 94 days 260 days 611 days 0 days	Fn 6/28/02 Mon 5/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05	Fn 8/28/02 Thu 10/31/02 Fn 8/27/03 Mon 10/31/05 Mon 10/31/05	Future Future Future
139 140 94 141 94 142 98 143 98 144 145 146	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Compilete Program Figure 13 & 5 Develop and Implement Water Supply Plan for the Impaired Areas	30 days 6 days 94 days 260 days 611 days 0 days	Fn 6/28/02 Mon 6/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00	Fri 8/28/02 Thu 10/31/02 Fri 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03	Future Future Future Futuro Started
139 140 94 141 94 142 98 143 98 144 145 146	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Obtains and Construction of Desalter 1 Expansion (up to 4mgd)	30 days 0 days 94 days 260 days 611 days 0 days	Fn 6/28/02 Mon 5/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/01 Wed 12/31/03	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Mon 12/31/01 Wed 12/31/03	Future Future Future Futuro Started Started
139 140 94 141 94 142 98 143 98 144 145 146	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd)	30 days 0 days 94 days 260 days 611 days 0 days 069 days 7	Fn 6/28/02 Mon 5/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/01	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Mon 12/31/01	Future Future Future Futuro Started
139 140 54 141 54 144 145 148 149 54 149 55	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters	30 days 0 days 94 days 94 days 611 days 0 days 869 days? 0 days 0 days 0 days	Fn 6/28/02 Mon 5/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fn 9/1/00	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03	Future Future Future Futuro Started Started
139 140 141 142 142 143 144 1445 146 147 148 148 149 150	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters	30 days 0 days 94 days 260 days 611 days 0 days 0 days 0 days 0 days 1 0 days 1 0 days	Fn 6/28/02 Mon 5/24/02 Mon 6/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Wod 12/31/03 Fn 9/1/00 Mon 7/3/00 Mon 7/3/00	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05	Future Future Future Futuro Started Started
139 140 Sd 141 Sd 142 Sd 143 Sd 145 Sd 148 Sd 147 Ed 148 Sd 147 Ed 150 Sd 150 Sd	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1)	30 days O days 94 days 260 days 611 days O days 0 days 0 days 1 days 1 days 1 days?	Fn 6/28/02 Mon 6/24/02 Mon 6/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fn 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/04	Future Future Future Future Started Started Started Started Started Started
139 140 141 142 143 144 145 146 147 148 149 150 151 152 153	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier DBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group	30 days 0 days 94 days 260 days 611 days 0 days 0 days 0 days 0 days 1 0 days 1 0 days	Fn 6/28/02 Mon 5/24/02 Mon 5/24/02 Mon 7/1/02 Mon 6/39/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 2/12/01 Thu 2/22/01	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Wed 10/31/01	Future Future Future Future Future Started Started Started Started Started Started Started
139 1400 64 1411 164 142 64 143 165 144 145 144 145 148 167 149 167 150 151 152 153 64 154 64	Select contractors and negotiate contracts Start construction Construction/Monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desaiter 1 Expansion (up to 4mgd) Design and Construction of Desaiter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desaiter 21 (up to 10mgd) Watermaster Staff Review of Desaiter 3 (up to 10mgd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Interim Plan	30 days 0 days 94 days 260 days 611 days 0 days 0 days 0 days 1 d	Fn 6/28/02 Mon 8/24/02 Mon 7/1/02 Mon 7/1/02 Mon 0/30/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 2/12/01 Thu 2/22/01 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 6/30/05	Future Future Future Future Started Started Started Started Started Future Future Future Future Future Future Future
139 140 54 141 124 142 64 143 144 145 148 147 64 148 64 150 150 151 152 153 64 155 64	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zons 1 (MZ1) Convene Stakeholders Group Develop Intern Plan Monitor and Assess	30 days 0 days 94 days 260 days 0 days 0 days 0 days 100 days 100 days 1304 days? 1304 days? 180 days 180 days	Fn 6/28/02 Mon 6/24/02 Mon 6/24/02 Mon 6/30/03 Mon 10/31/05 Fn 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/22/01 Thu 2/22/01 Thu 2/2/01 Thu 7/1/04 Mon 7/31/00 Thu 7/1/04	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Wed 12/29/04	Future Future Future Future Future Started Started Started Started Started Started Future
139 1400 64 1411 164 142 64 143 165 144 145 144 145 148 167 149 167 150 151 152 153 64 154 64	Select contractors and negotiate contracts Start construction Construction Construction Construction miles contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier DBMP Recharge Projects Construction of Second-Tier DBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develo Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3)	30 days 0 days 94 days 266 days 0 days 0 days 0 days 0 days 1304 days? 1153 days 0 days 1163 days 1 1044 days 1 1044 days 1 1044 days	Fn 6/28/02 Mon 5/24/02 Mon 6/24/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 2/12/01 Mon 2/12/01 Mon 7/31/00 Thu 7/1/04 Mon 7/31/00	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/29/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Wed 12/29/04 Thu 6/30/05 Thu	Future Future Future Future Started
199 140 141 142 143 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Compilete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group	30 days 0 days 94 days 260 days 0 days 0 days 0 days 100 days 100 days 1304 days? 1304 days? 180 days 180 days	Fn 6/28/02 Mon 6/24/02 Mon 6/24/02 Mon 6/30/03 Mon 10/31/05 Fn 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/22/01 Thu 2/22/01 Mon 7/31/00 Mon 7	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 10/31/01 Wed 10/31/01 Thu 7/29/04 Wed 10/31/01 Thu f/29/04 Thu 6/30/03 Fn 12/28/04	Future Future Future Future Future Started Future Started Started
139 140 141 142 142 143 144 145 146 147 148 149 150 151 152 153 154 156 157 156	Select contractors and negotiate contracts Start construction Construction/Monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalters (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop AT3 Plan	30 days 9 days 94 days 260 days 611 days 0 days 0 days 1 0 days 1 304 days? 1 130 days 1 130 days	Fn 6/28/02 Mon 6/24/02 Mon 6/24/02 Mon 6/30/03 Mon 10/31/05 Fn 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/2/01 Thu 2/2/01 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 7/3/00 Thu 2/1/01 Mon 7/31/00 Thu 2/1/01 Mon 7	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 10/31/01 Wed 10/31/01 Thu 7/29/04 Wed 10/31/01 Thu f/29/04 Thu 6/30/03 Fn 12/28/04	Future Future Future Future Future Started Future Started Started
109 140 141 142 143 144 145 148 147 148 150 151 150 151 152 153 154 155 156 157 158 158 159 159 159 159	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Final Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Implement MZ3 Plan	30 days 9 days 94 days 260 days 611 days 619 days? 0 days 0 days 869 days? 1304 days? 1153 days 130 days	Fn 6/28/02 Mon 8/24/02 Mon 8/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/22/01 Thu 2/22/01 Mon 7/31/00 Thu 2/1/01 Wad 1/2/02	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Thu 6/30/03 Fn 12/29/04 Thu 6/30/03 Fn 12/29/04 Thu 6/30/03	Future Future Future Future Future Started Future
199 140 141 142 143 144 145 148 147 148 150 151 152 153 154 155 156 157 158 159 160 161	Select contractors and negotiate contracts Start construction Construction Construction Agreements for Second-Tier OBMP Recharge Projects Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mcd) Watermaster Staff Review of Desalter 21 (up to 10mcd) Watermaster Staff Review of Desalter 30 (up to 4mgd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develo Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management	30 days 0 days 94 days 260 days 611 days 0 days 0 days 0 days 1304 days? 1153 days 0 days 180 days 180 days 180 days 180 days 180 days 180 days 190 days 190 days 190 days 190 days	Fn 6/28/02 Mon 6/24/02 Mon 6/24/02 Mon 6/30/03 Mon 10/31/05 Fn 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/3/00 Mon 3/19/01 Mon 3/19/01	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Wed 10/31/01 Thu 6/30/05 Thu 6/30/03 Fn 12/28/04 Thu 6/30/03 Fn 12/28/04 Thu 6/30/03	Future Future Future Future Future Started Started Started Started Started Started Started Started Started Future Future Started Future Future Future Future Future Future
199 140 141 142 144 145 148 147 148 150 151 152 153 154 155 156 157 158 159 160 161 162 163	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 – Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 – Salt Management Cooperative efforts with RWQCB and other Agencies	30 days 0 days 94 days 266 days 0 days 0 days 0 days 0 days 1304 days? 1153 days 186 days 130	Fn 6/28/02 Mon 6/24/02 Mon 7/1/02 Mon 7/1/02 Mon 6/30/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Wed 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/2/01 Mon 7/3/00 Thu 2/1/01 Mon 7/3/00 Thu 2/1/01 Mon 7/3/00 Thu 2/1/01 Wed 1/2/02 Mon 3/39/01 Wed 1/2/02 Mon 3/39/01 Mon 3/39/01 Mon 7/2/01 Mon 7/2/01	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Thu 6/30/05 Fn 12/28/01 Thu 8/30/05 Fn 12/28/01 Fn 9/30/05 Fri 9/23/05 Fri 9/23/05	Future Future Future Future Future Started Started Started Started Started Started Started Started Started Future Future Future Future Future Future Started Started
199 140 141 142 143 144 145 148 147 148 150 151 152 153 154 155 156 157 158 159 160 161 162 163 172	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Pretiminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 8 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Interne Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Estakeholders Group Develop MZ3 Plan Implement MZ3 Plan Implement MZ3 Plan Implement AS Cooperative Efforts and Program Element 7 - Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement	30 days 0 days 94 days 260 days 611 days 0 days 0 days 0 days 1304 days? 1153 days 0 days 180	Fn 6/28/02 Mon 6/30/03 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Wed 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 7/1/00 Thu 7/1/00 Mon 7/31/00	Fri B/28/02 Fri B/28/03 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Thu 7/29/04 Wed 10/21/01 Thu 7/29/04 Thu 6/30/05 Men 6/30/03 Fri 12/28/01 Thu 6/30/05 Fri 9/23/05 Fri 9/23/05 Fri 9/23/05 Fri 9/23/05	Future Future Future Future Future Started Started Started Started Started Started Started Started Future Future Future Future Started
1.09 1.40 1.41 1.42 1.43 1.44 1.45 1.46 1.47 1.48 1.49 1.50 1.50 1.50 1.50 1.50 1.50 1.50 1.50	Select contractors and negotiate contracts Start construction Construction Construction Manifer contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mcd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develo Intern Plan Monitor and Assass Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2000/01 Demonstration	30 days 0 days 94 days 260 days 611 days 0 days 0 days 0 days 1304 days? 1153 days 10 days 1304 days? 1304 days? 237 days? 237 days? 1180 days 945 days 140 days 945 days 140 days 945 days 140 days 945 days 140 days 945 days 140 days	Fn 6/28/02 Mon 8724/02 Mon 8724/02 Mon 7/1/02 Mon 7/1/02 Mon 10/31/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/22/01 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/1/01 Wed 1/2/02 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/01 Wed 12/31/01 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Thu 6/30/05 Mon 6/30/03 Fn 12/28/01 Thu 6/30/05 Fn 12/28/01 Fn 9/23/05	Future Future Future Future Future Started Started Started Started Started Started Started Started Future Future Future Future Future Future Future Started Started Started Started Started Started Future
199 140 141 142 143 144 145 148 147 148 150 150 151 152 153 154 155 156 157 158 159 160 161 162 163 172 173	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Pretiminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 8 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Interne Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Estakeholders Group Develop MZ3 Plan Implement MZ3 Plan Implement MZ3 Plan Implement AS Cooperative Efforts and Program Element 7 - Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement	30 days 0 days 9 days 7 days 7 days 10 days 10 days 0 days 0 days 0 days 10 days 10 days 10 days 1153 days 120 days 130 days 140 days 141 days 141 days 142 days 148 days 149 days 140 days	Fn 6/28/02 Mon 8/24/02 Mon 8/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/03 Fn 9/1/00 Mon 1/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/22/01 Thu 2/22/01 Thu 2/22/01 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 3/19/01 Thu 8/29/02 Fn 8/29/03	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/03 Mon 12/31/01 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Wed 10/31/04 Thu 7/29/04 Thu 6/30/03 Fn 12/29/01 Thu 6/30/05 Fn 9/30/05 Fri 9/30/05 Fri 9/30/05 Fri 9/28/01 Wed 9/25/02 Thu 9/25/02 Thu 9/25/02	Future Future Future Future Future Started Started Started Started Started Started Started Future Future Started Future
1.09 1.40 1.41 1.42 1.43 1.44 1.45 1.48 1.49 1.50 1.51 1.52 1.53 1.54 1.55 1.56 1.57 1.58 1.60 1.61 1.62 1.63 1.72 1.73 1.74	Select contractors and negotiate contracts Start construction Construction Construction General Start construction Construction of Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Implement MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration Of Water Quality Improvement 2001/01 Demonstration 2001/04 Demonstration 2002/03 Domonstration 2002/03 Demonstration 2002/03 Demonstration	30 days 0 days 94 days 266 days 1611 days 1611 days 0 days 0 days 0 days 150 days	Fn 6/28/02 Mon 6/30/02 Mon 7/1/02 Mon 7/1/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wod 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 7/1/04 Mon 7/31/00 Thu 7/1/04 Mon 7/31/00 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu B/29/02 Fn 8/29/03 Mon 8/30/04 Mon 8/	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Thu 7/28/04 Wed 12/29/04 Thu 6/30/03 Fn 12/28/01 Thu 9/30/05 Fri 9/28/01 Fri 9/28/01 Fri 9/28/01 Thu 9/25/03 Fri 9/28/01 Fri 9/25/03	Future Future Future Future Future Started Started Started Started Started Started Started Started Started Future Future Future Future Started Started Started Started Started Started Started Started Future
139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 160 161 162 163 172 173 174 175 176 177	Select contractors and negotiate contracts Start construction Construction Construction and Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2007/03 Demonstration 2007/03 Demonstration	30 days 0 days 9 days 7 days 7 days 10 days 10 days 0 days 0 days 0 days 10 days 10 days 10 days 1153 days 120 days 130 days 140 days 141 days 141 days 142 days 148 days 149 days 140 days	Fn 6/28/02 Mon 8/24/02 Mon 8/24/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 7/31/00 Thu 2/1/01 Wed 1/2/02 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 8/29/03 Mon 8/30/04 Mon 8/29/05	Fn 6/28/02 Fn 6/27/03 Mon 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Thu 6/30/05 Mon 6/30/03 Fn 12/29/04 Thu 6/30/05 Fn 9/23/05	Future Future Future Future Future Future Started Started Started Started Started Started Started Future Started Started Started Started Started Started Started Future
139 140 24 141 142 143 144 145 146 147 148 149 150 150 151 152 153 154 157 158 160 161 162 163 177 178 176 177	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro, Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 31 (up to 10mgd) Watermaster Staff Review of Desalter 31 (up to 10mgd) Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develo Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 - Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2002/03 Demonstration 2002/04 Demonstration 2002/04 Demonstration 2002/04 Demonstration 2004/05 Demonstration	30 days 0 days 9 days 266 days 1611 days 0 days 0 days 0 days 0 days 0 days 1153 days 120 days 1304 days 1304 days 130 days 140 days 120 days 130 days 140 days 120 days 120 days	Fn 6/28/02 Mon 8/24/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 10/31/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Thu 2/2/01 Mon 7/31/00 Thu 2/2/01 Mon 7/31/00 Thu 2/1/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 9/29/03 Mon 8/30/04 Mon 8/30/04 Mon 8/30/04 Mon 8/30/04 Mon 8/29/05 Mon 11/2/00	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Wed 12/31/01 Wed 12/31/01 Wed 12/31/01 Wed 12/31/01 Wed 12/31/01 Wed 12/31/01 Thu 6/30/05 Mon 12/29/04 Wed 12/29/04 Wed 12/29/04 Fn 9/23/05	Future Future Future Future Future Future Started Started Started Started Started Started Started Started Future Future Future Started Started Started Started Started Started Future
139 140 141 142 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 161 161 162 163 172 173 174 175 176 177 178	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 – Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Final Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 – Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2001/02 Demonstration 2001/05 Demonstration 2001/05 Demonstration 2001/05 Demonstration 2001/05 Demonstration 2001/05 Demonstration	30 days 0 days 94 days 266 days 1611 days 0 days 0 days 0 days 0 days 0 days 169 days 100 days	Fn 6/28/02 Mon 8/24/02 Mon 8/24/02 Mon 7/1/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/22/01 Thu 2/22/01 Mon 7/31/00 Thu 7/1/04 Mon 7/31/00 Thu 7/1/04 Mon 7/3/00 Thu 7/1/04 Mon 7/3/00 Mon 7/3/00 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fn 8/29/03 Mon 8/30/04 Mon 8/29/05 Mon 8/30/04 Mon 8/29/05 Mon 11/2/1/00 Mon 11/2/1/00 Mon 8/29/05 Mon 8/30/04 Mon 8/29/05 Mon 11/2/1/00 Mon 11/2/1/	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Wed 12/29/04 Wed 12/29/04 Fn 6/30/05 Fn 6/30/05 Fn 12/28/04 Fn 9/23/05 Fn 9/23/05 Fn 9/23/05 Fn 9/23/05 Thu 9/25/02	Future Future Future Future Future Future Started Started Started Started Started Started Started Future Started Started Future Started Future
1.09 1.40 1.41 1.42 1.43 1.44 1.45 1.48 1.47 1.48 1.49 1.50 1.51 1.52 1.53 1.54 1.55 1.56 1.57 1.58 1.59 1.60 1.61 1.62 1.63 1.72 1.73 1.74 1.75 1.76 1.77 1.78 1.79 1.80	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro, Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster 3 (up to 10mgd) Deselo 1 (up to 10mgd) Watermaster 3 (up to 10mgd) Demonstration 2001/03 Demonstration 2001/04 Demonstration 2001/05 Demonstration Program Element 8 and 9 – Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage	30 days 0 days 9 days 760 days 611 days 0 days 0 days 0 days 0 days 869 days 10 days 1153 days 0 days 1153 days 120 days 180 days 190 days 190 days 190 days 190 days 191 days	Fn 6/28/02 Mon 6/30/03 Mon 10/31/05 Mon 17/3/05 Mon 17/3/05 Fri 9/1/00 Mon 12/31/03 Mon 17/31/03 Mon 17/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 7/31/00 Mon 7/31/00	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Thu 6/30/05 Men 6/30/03 Fn 12/29/04 Thu 6/30/05 Fri 9/23/05	Future Future Future Future Future Future Started Started Started Started Started Started Started Started Future Started Started Started Started Started Started Started Future
139 140 24 141 142 143 144 145 146 147 148 151 150 151 152 153 156 157 158 159 159 159 159 159 159 159 159 159 159	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intenm Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Davelop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 - Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2002/03 Demonstration 2003/04 Demonstration 2003/04 Demonstration 2003/05 Oemenstration 2003/05 Oemenstration Program Elements 8 and 9 - Storage Management and Storage and Recovery Program Elements Operational Storage Requirement and Storage and Recovery Program Elements Operational Storage Requirement and Storage and Recovery Program Elements Operational Storage Requirement and Storage Develop Local SRP Develop Local SRP Develop Develop IMWD Proc 13 CU Funds	30 days 0 days 9 days 266 days 1611 days 0 days 0 days 0 days 0 days 0 days 0 days 1304 days 11304 days 130 days 140 day	Fn 6/28/02 Mon 7/3/02 Mon 7/3/02 Mon 7/3/05 Mon 10/3/05 Mon 12/3/03 Mon 10/3/05 Fri 9/1/00 Mon 12/3/03 Fri 9/1/00 Mon 12/3/03 Fri 9/1/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Thu 2/2/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu B/29/02 Fri 8/29/03 Mon 8/29/05 Mon 11/2/00 Mon	Fn 6/28/02 Fn 6/28/03 Fn 6/27/03 Mon 10/31/05 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/29/04 Mon 2/12/01 Thu 6/30/05 Mon 6/30/03 Fn 12/29/04 Thu 6/30/05 Fr 9/23/05 Fn 9/23/	Future Future Future Future Future Future Future Started Started Started Started Started Started Future Started Started Started Started Future
139 140 141 142 143 144 145 148 147 148 149 150 151 152 153 154 155 156 157 158 160 161 162 163 173 174 175 176 177 178 179 180 181 182 183	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro, Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Final Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/03 Demonstration Program Element 8 and 9 — Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Sale Storage Develop Depops of the WWD Prop 13 CU Funds WWD Wards is EUJA-Watermaster Local SRP funds	30 days 0 days 9 days 760 days 611 days 0 days 0 days 0 days 0 days 869 days 10 days 1153 days 0 days 1153 days 120 days 180 days 190 days 190 days 190 days 190 days 191 days	Fn 6/28/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/2/01 Mon 7/31/00 Thu 2/1/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 9/29/03 Mon 8/29/05 Mon 11/27/00 Mon 11	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Thu 7/29/04 Wed 10/31/01 Thu 7/29/04 Wed 10/31/01 Thu 6/30/05 Fn 12/28/01 Thu 6/30/03 Fn 12/28/01 Thu 9/30/05 Fri 9/23/05 Fri 9/23/05 Fri 9/23/05 Fri 9/23/05 Mon 6/16/06 Fri 9/23/05 Fri 9/23/05 Mon 6/16/06 Fri 9/23/05 Fri 9/23/05 Mon 6/16/06 Fri 9/23/05	Future Future Future Future Future Future Started Started Started Started Started Started Started Started Started Future
139 140 24 141 142 143 144 145 146 147 148 151 150 151 152 153 154 155 156 24 155 156 25 157 158 26 167 177 178 179 180 180 181 182 183	Select construction Start construction Construction/monitor contractors work Proliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desaiter 1 Expansion (up to 4mgd) Design and Construction of Desaiter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desaiter 21. Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Interna Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Davelop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 - Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2007/03 Demonstration 2007/03 Demonstration 2007/03 Demonstration 2007/05 Demonstration Program Elements 8 and 9 - Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage Develop Local SRP Develop Program IELMWD Prop 13 CU Funds MWD awards IEUAWAltermaster Local SRP Ninds MWD awards IEUAWAltermaster Local SRP Ninds	30 days 0 days 94 days 260 days 1611 days 0 days 0 days 0 days 0 days 869 days 1304 days 1305 days 140 days 140 days 140 days 150 days	Fn 6/28/02 Mon 8724/02 Mon 8724/02 Mon 7/1/02 Mon 6/30/03 Mon 10/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 1/31/00 Mon 7/3/00 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Thu 2/1/01 Mon 7/3/00 Mon 7/3/00 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 9/29/03 Mon 11/27/00 Thu 8/31/01 Thu 8/3/101 Thu 8/3/31/01 Thu 9/3/3/101 Thu 9/3/3/	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/01 Wed 12/31/01 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 6/30/05 Mon 6/30/03 Fn 12/28/01 Thu 6/30/05 Fri 9/23/05 Thu 9/25/03 Fri 9/23/05	Future Future Future Future Future Future Future Started Future Started
139 140 141 142 143 144 145 146 147 148 150 150 151 152 153 154 155 156 157 158 159 161 162 163 177 178 177 178 179 180 181 182 183	Select construction Construction Construction (Construction) Construction (Second-Tier OBMP Recharge Projects) Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 21 (up to 10mcd) Watermaster Staff Review of Desalter 3 (up to 10mcd) Watermaster Staff Review of Desalter 3 (up to 10mcd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWGCB and other Agencies Demonstration of Water Quality Improvement 2007/01 Demonstration 2007/03 Demonstration 2007/05 Demonstration Program Elements 8 and 9 — Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Storage Develop Local SRP Develop proposal for MWD Prop 13 CU Fends MWD Bwards (EUA/Watermaster Local SRP Innds Prodrize projects submitted for funding Local agency design, enviro process and prep of bid documents Local agency design, enviro process and prep of bid documents	30 days 0 days 9 days 760 days 611 days 0 days 869 days 780 days 0 days 0 days 10 days 10 days 1153 days 1153 days 10 days 12 days 1304 days 1305 days 140 days 140 days 150 days 160 days 170	Fn 6/28/02 Mon 7/3/02 Mon 7/3/05 Mon 10/31/05 Mon 12/31/01 Mon 12/31/01 Mon 12/31/01 Mon 12/31/01 Mon 12/31/03 Fn 9/1/00 Mon 7/3/100 Mon 3/19/101 Mon 3/19/101 Mon 3/19/101 Mon 3/19/101 Tnu B/29/02 Fn 9/29/03 Mon 8/30/104 Mon 11/27/100 Mon 1	Fn 6/28/02 Thu 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/29/04 Mon 2/12/01 Thu 6/30/05 Mon 6/30/03 Fn 12/29/04 Thu 6/30/05 Fri 9/23/05	Future Future Future Future Future Future Future Started Started Started Started Started Started Started Future Future Started Started Started Started Started Started Future
139 140 24 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 21 157 158 160 161 162 163 177 178 179 180 177 178 179 180 181 182 182 183 177 178 179 180 181 182 182 183 177 178 179 180 181 182 182 183 184 185	Select contractors and negotiate contracts Siart construction Construction/menitor contractors work Preliminary/Final Engineering, Enviro, Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Interni Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Interni Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWIQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2003/04 Demonstration 2003/05 Demonstration Program Elements 8 and 9 — Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage Develop Local SRP Develop proposal for MWD Prop 13 CU Funds MWD awards IEUA/Watermaster Local SRP funds Prontize projects submitted for funding Local agency design, envire process and prep of bid documents Local agency adventises and selects contractor	30 days 0 days 94 days 760 days 1611 days 1611 days 0 days 0 days 0 days 0 days 104 days 1153 days 1160 days 120 days 1304 days 1304 days 140 days 130 days 140 days 130 days 130 days 130 days 130 days 140 days 140 days 151 days	Fn 6/28/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 10/31/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/01 Wod 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/2/01 Mon 7/31/00 Thu 2/1/01 Mon 7/31/00 Thu 2/1/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 9/29/03 Mon 8/29/05 Mon 11/27/00 Thu 5/31/01 Thu 9/29/01 Thu 5/31/01 Thu 9/29/01 Thu 9/31/01 Thu 9/29/01 Thu 9/31/01 Thu 9/29/01 Thu 9/31/01 Thu 9/29/01 Thu 9/31/01 Thu 9/29/01 Thu 12/31/01 Thu 12/31	Fri B/28/02 Fri B/27/03 Mon 10/31/05 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/01 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Wed 12/29/04 Fri B/23/05 Wed B/25/02 Fri B/23/05 Wed B/25/02 Wed 2/5/03	Future Future Future Future Future Future Started Started Started Started Started Started Started Started Started Future
139 140 141 142 143 144 145 148 147 148 149 150 151 152 153 154 155 156 157 158 160 161 162 163 177 178 177 178 177 178 177 178 179 180 181 182 183 185 186	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Watermaster Staff Review of Desalter 1 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Watermaster Staff Review of Desalter 3 (up to 10mgd) Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Final Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 — Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality improvement 2001/02 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/03 Demonstration Program Element 8 and 9 — Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage Develop Local SRP Develop Proposal for MWD Prop 13 CU Funds MWD awards IEUA/Watermaster Local SRP Nunds Priorities projects submitted for funding Least approach size and prop of bid documents	30 days 0 days 9 days 760 days 611 days 0 days 869 days 780 days 0 days 0 days 10 days 10 days 1153 days 1153 days 10 days 12 days 1304 days 1305 days 140 days 140 days 150 days 160 days 170	Fn 6/28/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/01 Wed 12/31/03 Fn 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 7/1/04 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/1/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fn 9/29/03 Mon 8/30/04 Mon 8/30/04 Mon 11/27/00 Thu 9/20/31/01 Thu 9/20/31/01 Thu 9/20/31/01 Thu 9/20/31/01 Thu 9/20/31 Thu 9/20/31 Thu 2/7/02 Wed 2/5/03	Fri B/28/02 Fri B/27/03 Mon 10/31/02 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Thu B/30/05 Wed 12/31/03 Thu B/30/05 Wed 12/29/04 Mon 2/12/01 Thu B/30/05 Mon B/30/03 Fri 12/29/04 Fri 9/23/05 Fri 9/28/01 Fri 9/23/05 Mon B/16/04 Fri 9/7/01 Wed 9/19/01 Wed 2/5/03 Fri 1/19/01 Wed 9/19/01 Wed 9/19/01 Wed 2/5/03	Future Future Future Future Future Future Future Started Started Started Started Started Started Started Started Future Started Started Started Started Future
139 140 24 141 142 143 144 145 146 147 148 149 151 152 153 154 155 156 25 157 158 157 158 160 161 162 163 177 178 179 180 181 182 180 181 182 185 186 187 188	Select contractors and negotiate contracts Siart construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro, Agraements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter and Construction of Desalter 3 Program Element 4 — Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intern Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Davelop MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Elforts and Program Element 7 — Salt Management Cooperative efforts with RWGCB and other Agencies Demonstration of Water Quality Improvement 2000/01 Demonstration 2001/05 Demonstration 2001/05 Demonstration 2003/04 Demonstration Program Elements 8 and 9 — Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage Develop Incal SRP Develop Proposal for MWD Prop 13 CU Funds Prontice projects submitted for funding Local agency design, enviro process and prep of bid documents Local agency design, enviro process and prep of bid documents Local agency design, enviro process and prep of bid documents Local agency adventises and selects contractor Complete Short-term Conjunctive-use Project (take side of program, export)	30 days 0 days 9 days 256 days 1611 days 1611 days 0 days 0 days 0 days 869 days 1304 days 1304 days 140 days 130 days 140 days 140 days 140 days 140 days 150 days 150 days 160 days 160 days 170 days 180 days	Fn 6/28/02 Mon 7/3/02 Mon 7/3/02 Mon 10/3/05 Mon 10/3/05 Mon 10/3/05 Mon 10/3/05 Fri 9/1/00 Mon 12/3/03 Fri 9/1/00 Mon 12/3/03 Fri 9/1/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Thu 5/3/01 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Thu 5/3/00 Thu 5/3/00 Thu 5/3/00 Thu 5/3/00 Thu 5/3/00 Thu 7/3/00	Fri B/28/02 Fri B/27/03 Mon 10/31/02 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Wed 12/39/04 Wed 12/39/04 Wed 12/39/04 Fri B/23/05 Wed B/16/04 Fri B/16/04	Future Future Future Future Future Future Future Started Future Started Future
139 140 141 142 144 145 146 147 148 151 149 150 151 152 153 154 155 156 157 158 159 159 161 161 162 163 177 178 177 178 177 178 177 178 180 181 182 183 184 185 188 189 189 189 189	Select contractors and negotiate contracts Signt construction Construction/monitor contractors work Preliminary/Enal Enginearing, Ervito, Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 1 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Staksholders Group Develp Interm Plan Monitor and Assass Develop Final Plan Management Zone 3 (MZ3) Convene Staksholders Group Develp M23 Plan Implement M23 Plan Implement M23 Plan Implement M23 Plan Implement M23 Plan Program Element 6 Cooperative Efforts and Program Element 7 - Salf Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/04 Demonstration 2001/05 Demonstration Program Element 8 and 9 - Storage Management and Storage and Recovery Program Estimate Operalional Storage Requirement and Safe Storage Develop Local SRP Develop Local SRP Develop Local SRP projects Local agency adventises and selects contractor Construction of local SRP projects Compiled Shart-term Conjunctive-use Project (take side of program, export)	30 days 0 days 0 days 260 days 611 days 611 days 0 days 0 days 0 days 0 days 1304 days 1185 days 1304 days 1305 days 1306 days 1307 days 140 days 140 days 1571 days 160 days 171 days	Fn 6/28/02 Mon 8/24/02 Mon 8/24/02 Mon 7/1/02 Mon 7/1/02 Mon 6/30/03 Mon 10/31/05 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 12/31/03 Fri 9/1/00 Mon 7/3/00 Mon 7/3/00 Thu 2/22/01 Thu 2/22/01 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 8/29/03 Mon 8/30/04 Mon 9/29/05 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Thu 5/31/01 Thu 5/31/01 Thu 5/31/01 Thu 5/31/01 Thu 12/13/01 Thu 3/1/01 Thu 3/	Fn 6/28/02 Fn 6/27/03 Mon 10/31/02 Fn 6/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/31/03 Wed 12/29/04 Mon 2/12/01 Thu 6/30/05 Mon 6/30/03 Fn 12/29/04 Thu 6/30/05 Fn 9/23/05 Mon 6/30/03 Fn 12/20/01 Wed 2/5/03 Fn 9/23/05 Wed 9/19/01 Wed 2/5/03 Fn 9/12/02 Wed 9/19/01 Wed 2/5/03	Future Future Future Future Future Future Future Started Started Started Started Started Started Started Future Started Future Future Future Future Future Future Future Started Started Future Future Future Future Future Future Started Started Future
139 140 141 142 143 144 145 146 147 148 149 150 151 152 153 154 155 156 157 158 160 161 162 163 177 178 177 178 177 178 177 178 179 180 181 182 183 184 185 186 187 188 189 189 199 190	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Enginearing, Ervito, Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Elements 3 8.5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 12 Expansion (up to 4mgd) Design and Construction of Desalter 12 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desalters Program Element 4 Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develp Interm Plan Monitor and Assess Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develp M23 Plan Implement M24 Plan Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2001/02 Demonstration 2001/02 Demonstration 2001/02 Demonstration 2001/02 Demonstration 2001/02 Demonstration 2001/02 Demonstration Program Element 8 and 9 - Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage Develop Local SRP Develop Local SRP Develop Proposal for MWD Prop 13 CU Funds MWD awards IEUA/Watermaster Local SRP Ninds Priorize projects submitted for funding Local agency adventises and selects contractor Construction of local SRP projects Complete Short-term Conjunctive-use Project (take side of program, export)	30 days 0 days 94 days 760 days 1611 days 0 days 0 days 0 days 0 days 0 days 153 days 0 days 153 days 153 days 164 days 153 days 165 days 180 days 190 days 190 days 190 days 190 days 190 days 191 days 190 days	Fn 6/28/02 Mon 7/3/02 Mon 7/3/05 Mon 12/3/05 Mon 11/27/05 Mon	Fri B/28/02 Fri B/27/03 Mon 10/31/05 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu 6/30/05 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Thu 7/29/04 Wed 10/31/01 Thu 7/29/04 Wed 10/31/01 Thu 7/29/04 Wed 10/31/01 Thu 6/30/05 Fri 9/23/05 Mon 8/16/04 Fri 9/31/01 Wed 9/18/01	Future Future Future Future Future Future Future Started Started Started Started Started Started Started Started Started Future
139 140 141 142 144 145 146 147 148 151 149 150 151 152 153 154 155 156 157 158 159 159 161 161 162 163 177 178 177 178 177 178 177 178 180 181 182 183 184 185 188 189 189 189 189	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Construction/monitor contractors work Preliminary/final Enginearing, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Eloments 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Oesign and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Develop Final Plan Management Zone 1 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Implement MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 – Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2000/01 Demonstration 2001/02 Demonstration 2001/02 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/04 Demonstration 2001/05 Demonstration Program Elements 8 and 9 – Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Storage and Recovery Program Estimate Operation Storage Requirement and Storage and Recovery Program Estim	30 days 0 days 94 days 256 days 611 days 0 days 0 days 0 days 0 days 0 days 0 days 1304 days 1305 days 140 days 140 days 140 days 157 days 158 days 168 days 178 d	Fn 6/28/02 Mon 7/3/02 Mon 7/3/03 Mon 10/3/03 Mon 10/3/03 Mon 10/3/03 Fr 19/1/02 Mon 12/31/03 Fr 19/1/00 Mon 12/31/03 Fr 19/1/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Mon 8/29/03 Mon 8/29/05 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Thu 5/3/101 Thu 3/1/101 Thu 3/1/101 Thu 3/1/101 Thu 3/1/101 Thu 3/1/101 Thu 3/1/101 Thu 5/3/101 Thu 3/1/101 Thu 3/1/101 Thu 3/1/101 Thu 5/1/101	Fri B/28/02 Fri B/27/03 Mon 10/31/02 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/03 Wed 12/31/03 Thu B/30/05 Wed 12/29/04 Mon 2/12/01 Thu B/30/05 Mon 8/30/03 Fri 12/29/04 Thu B/30/05 Fri 9/23/05 Mon B/16/04 Fri 9/23/05 Mon B/16/04 Wed 2/5/03	Future Future Future Future Future Future Future Future Started Future Future Future Future Future Future Future Started Future Future Future Started Future Future Future Future Started Future Future Future Future Started Future Future Future Started Future Future Started Future Future Started Future Started Future Future Started Future Started Future
139 140 24 141 142 143 144 145 146 147 148 149 150 150 151 152 153 154 157 158 159 160 161 162 163 177 178 179 180 181 182 182 183 184 185 186 187 188 189 189 199 199 199 199 199 199 199	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Preliminary/Final Engineering, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (1071/2005) Second-Tier Facilities Construction Complets Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Design and Construction of Desatter 1 Expansion (up to 4mgd) Design and Construction of Desatter 1 Expansion (up to 4mgd) Design and Construction of Desatter 21 (up to 10mgd) Watermaster Staff Review of Design and Construction of Desatters Program Element 4 - Develop and Implement a Comprehensive Groundwater Management Program Management Zone 1 (MZ1) Convene Stakeholders Group Develop Intender Plan Monitor and Assess Develop Intender Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Intender Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Implement MZ3 Plan Implement MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 - Salt Management Cooperative efforts with RWIQCB and other Agencies Demonstration of Water Quality Improvement 200101 Demonstration 200102 Demonstration 200103 Demonstration 200103 Demonstration 200104 Demonstration Program Elements 8 and 9 - Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Safe Storage Develop Local SRP Develop Engage (reside, enviror process and prep of bid documents Local agency advertises and selects contractor Construction of local SRP projects Complete Short-term Conjunctive-use Project (take side of program, export) Large Scale SRP Develop RFP Solicit Proposals Wateraster RZR Ancile 10 Process Formal selection of local SRP Projects Formal selection of local SRP Projects	30 days 0 days 94 days 760 days 1611 days 0 days 0 days 0 days 0 days 0 days 153 days 0 days 153 days 153 days 164 days 153 days 165 days 180 days 190 days 190 days 190 days 190 days 190 days 191 days 190 days	Fn 6/28/02 Mon 7/3/02 Mon 7/3/02 Mon 10/3/05 Mon 10/3/05 Mon 10/3/05 Mon 10/3/05 Fri 9/1/00 Mon 12/3/01 Mon 12/3/01 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Thu 2/2/01 Mon 7/3/00 Thu 2/2/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 9/29/02 Fri 8/29/03 Mon 8/29/05 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Thu 5/3/101 Thu 9/29/03 Thu 3/3/01 Thu 9/29/03 Thu 3/3/01 Thu	Fri B/23/05 Fri B/23/03 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/01 Wed 12/31/01 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Wed 12/29/04 Wed 12/29/04 Fri B/23/05 Fri B/2	Future Future Future Future Future Future Future Started Future
139 140 141 142 143 144 145 148 147 148 149 150 151 152 153 154 155 156 157 158 160 161 162 163 177 178 178 177 178 178 177 178 178 177 178 178	Select contractors and negotiate contracts Start construction Construction/monitor contractors work Construction/monitor contractors work Preliminary/final Enginearing, Enviro. Agreements for Second-Tier OBMP Recharge Projects Construction of Second-Tier OBMP Recharge Projects (10/1/2005) Second-Tier Facilities Construction Complete Program Eloments 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas Oesign and Construction of Desalter 1 Expansion (up to 4mgd) Design and Construction of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Watermaster Staff Review of Desalter 21 (up to 10mgd) Develop Final Plan Management Zone 1 (MZ3) Convene Stakeholders Group Develop Final Plan Management Zone 3 (MZ3) Convene Stakeholders Group Develop Final Plan Implement MZ3 Plan Implement MZ3 Plan Program Element 6 Cooperative Efforts and Program Element 7 – Salt Management Cooperative efforts with RWQCB and other Agencies Demonstration of Water Quality Improvement 2000/01 Demonstration 2001/02 Demonstration 2001/02 Demonstration 2001/03 Demonstration 2001/03 Demonstration 2001/04 Demonstration 2001/05 Demonstration Program Elements 8 and 9 – Storage Management and Storage and Recovery Program Estimate Operational Storage Requirement and Storage and Recovery Program Estimate Operation Storage Requirement and Storage and Recovery Program Estim	30 days 0 days 9 days 780 days 611 days 611 days 0 days 0 days 869 days 7 0 days 869 days 1304 days 1183 days 1044 days 1304 days 1305 days 140 days 140 days 150 days 160 days 170 days 180 days	Fn 6/28/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 7/1/02 Mon 10/31/05 Mon 10/31/05 Fri 9/1/00 Mon 12/31/01 Wod 12/31/03 Fri 9/1/00 Mon 7/31/00 Mon 7/31/00 Mon 7/31/00 Thu 2/2/01 Mon 7/31/00 Thu 2/1/01 Mon 7/31/00 Thu 2/1/01 Mon 3/19/01 Mon 3/19/01 Mon 3/19/01 Thu 8/29/02 Fri 9/29/03 Mon 8/30/04 Mon 8/29/05 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Mon 11/27/00 Thu 5/31/01 Thu 5/31/01 Thu 5/31/01 Thu 5/31/01 Thu 12/1/00 Mon 11/27/00 Mon 11/27/00 Thu 5/31/01 Thu 5/31/01 Thu 5/31/01 Thu 9/29/03 Thu 3/1/01 Thu 5/31/01 Thu 3/1/01 Thu 5/31/01 Thu 3/1/01 Thu 8/21/02 Thu 8/19/02 Thu 8/19/02	Fri B/23/05 Fri B/23/03 Fri B/27/03 Mon 10/31/05 Mon 10/31/05 Mon 10/31/05 Mon 12/31/01 Wed 12/31/01 Wed 12/31/01 Wed 12/31/03 Thu 6/30/05 Wed 12/39/04 Mon 2/12/01 Wed 10/31/01 Thu 7/29/04 Wed 12/29/04 Wed 12/29/04 Fri B/23/05 Fri B/2	Future Future Future Future Future Future Future Started Future

Page 2

Exhibit A Schedule of OBMP Activities and Status

		Officials of Optill Medianes and				
		Task Name	Duration	Start	Finish	Text1 Future
1D 197	0	Start up of large-scal SRP	j Odays i	Mon 8/16/04	Mon 8/16/04	FUIUIE
	ļ	Statt op of its gerstand over				
198		- December	172 days?	Frl 9/1/00	Mon 4/30/01	
199		Lawyers Process Develop Rules and Regulations	172 days?	FH 9/1/00	Men 4/30/01	Started
200	95	Develop Rules and regulators Develop Desalter Term Sheet	172 days?	Fri 9/1/00	Mon 4/30/01	Started
201	<u> </u>	Dakelob Dezarer Leuri avegr				
202	<u> </u>	Activities Under the Rules and Regulations Not Covered in PE's Above	1290 days?	Mon 1/22/01	Fri 12/30/05	
203		Quantification of Water in Local Storage – R&R S&1 f (iv) (a,b)	23 days?	Tue 5/1/01 !	Thu 5/31/01	Future
204	<u> </u>	1 Quantification of Water in Edual Storage - National Physics	O days	Tue 5/1/01	Tue 5/1/01	Fulure
205	ies mes	Requests due to Watermaster	23 days?	Tue 5/1/01	Thu 5/31/01	Fulure
208	1	Watermaster Determination	1290 days?	Man 1/22/01	Fri 12/30/05	Future
207		Annual Accounting for the Santa Ana River - Chine Basin Accord	86 days?	Mon 9/3/01	Mon 12/31/01	Future
	E-1	Water Year 2000/01	87 days?	Mon 9/2/02	Tue 12/31/02	Future
209	Ei e	Water Year 2001/02	88 days?	Mon 9/1/03	Wed 12/31/03	Future
	[7]	Water Year 2002/03	93 days?	Mon 1/22/01	Fri 12/31/04 i	Future
211	<u> </u>	Water Year 2003/04	87 days?	Thu 9/1/05 l	Fri 12/30/05	ลาปม _ี
212	E-	Water Year 2004/05	1084 days	Mon 7/2/01	Thu 8/25/05	Future
213		Annual Accounting of Recharge – R&R 6.2 c, 7.1 b (x), 7.1 g	40 days	Mon 7/2/01	Fri B/24/01	Fulure
214	24	2000/01 Annual Accounting of Recharge — R&R 6.2 c. 7.1 b (x), 7.1 g	40 days	Mon 7/1/02)	Fri 8/23/02	Future
215	12.5	2001/02 Annual Accounting of Recharge — R&R 6.2 c. 7.1 b (x), 7.1 b	40 days	Tue 7/1/03	Mon 8/25/03	Future
216	E	2002/03 Annual Accounting of Recharge — R&R 6.2 c. 7.1 b (x), 7.1 g	40 days	Thu 7/1/04	Wed 8/25/04	Future
217	5.	2003/04 Annual Accounting of Recharge — R&R 6.2 c, 7.1 b (x), 7.1 g	4D days	Fn 7/1/05	Thu 8/25/05	Fulura
218	(e.	2003/05 Annual Accounting of Recharge — R&R 8.2 c, 7.1 b (x), 7.1 g	603 days	Wed 3/12/03	Fri 7/1/05	Future
219		Preparation and Submittal of Watermaster State of Basin and Engineers Report	603 days	Wed 3/12/03	Frl 7/1/05	Fulure
220	· · · · · · · · · · · · · · · · · · ·	Evaluation of Long-Term Hydrologic Balance — R&R 7.1 b (III,IV)	BO days	Wed 3/12/03	Tue 7/1/03	Future
221	199	July 1, 2003 Evaluation and Report to Watermaster	BO days	Man 3/14/05	Fn 7/1/05	Future
222	122	July 1, 2005 Evaluation and Report to Watermaster	603 days	Wed 3/12/03	Fri 7/1/05	Future
223		Evaluation of Cumulative Physical impact of Transfers - R&R 9.3 a	BO days	Wed 3/12/03	Tue 7/1/03 l	Fulure
224	E 8	July 1, 2003 Evaluation and Report to Watermaster	80 days	Mon 3/14/05	Fri 7/1/05	Future
225		July 1, 2005 Evaluation and Report to Watermaster	523 days	Tue 7/1/03	Fri 7/1/05	Future
225	 	Submittal of Report	O days	Tue 7/1/03	Tue 7/1/03	Future
227	<u> </u>	July 2003 Report	G days	Fri 7/1/05	Frt 7/1/05	Fulure
228	1	July 2005 Report	i Ganazi	1 (1) 1/02 (
<u> </u>	<u>,</u>					

EXHIBIT B

Exhibit B

CHINO BASIN WATERMASTER Total OBMP Costs

			WP Costs		i		•
		Tol	Date				
	FY 97-98	FY 98-99	FY 99-00	FY 00-01	Total Actual	FY 01-02	Total Estimated
	Actual	Actual	Actual	Projected Actual	OBMP	Estimated	OBMP
	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures
,	Expenditores	<u> </u>		***************************************			
6900 Optimum Basin Mgmt Program							
6901 OBMP - Staff	0	29,857	40,249	26,861	96,967	177,338	274,305
6902 OBMP - Temporary Staff	Ö	150	0	3,651	3 802	8,812	12,614
6903 OBMP - S.A.R.W.G. Support	0	17,000	12,000	12,000	41,000	12,000	53,000
6904 OBMP - Financial Analyses	830	25,698	96,926	0	123 454	15,000	138,454
6906.1 Comprehensive Monitoring Report/Facilities Plan	44,505	134,158	34,458	20,519	233 639	258,477	492,116
6906.2 OBMP - Engineering	0	304,430	214,603	75,000	594 033	0	594,033
	ō	0	73,839	48,723	122 562	0	122,562
6906.3 Hydraulic Control	Ö	11,050	159,997	18,152	189 199	0	189,199
6906.4 CEQA	Ö	0	0	22,500	22 500	0	22,500
6906.5 Salt Flux Study	0	Ö	o o		. 0	0	0
6907 OBMP - Legal Fees	82,541	63,889	157,084	=	466 730	120,000	586,730
6907.1 Ellison & Schneider		51,131	67,448		173 788	50,000	223,788
6907.2 Luhdorff & Scalmanini	23,490	31,131	350,000		901 210	500,000	1,401,210
6907.3 Watermaster Legal Counsel			330,000	46,703	46 703	020,000	46,703
6907.4 MVWD SAR Accord	0.40	4 44*7	26,048		56 599	20,000	76,599
6909 OBMP - Other Expense	249	4,417			3,072,186	1,161,627	4,233,813
Total 6900 OBMP Document Completion	151,615	641,781	1,232,649	1,046,140	3,072,100	1,101,021	-1,200,010
6950 Cooperative Efforts	58,439	6,561	0	5,000	70,000	5,000	 75,000
6952 RAM Tool - Engineering - Requests	16,016	639	5,000		26 655	5,000	31,655
6953 TDS-Nitrogen Study	74,455	7,199	5.000		96 655	10,000	106,655
	1-1,-100	.,,,,,	-,		:		
Total Special Project Admin Expenses	226,070	648,981	1,237,649	1,056,140	3,168,841	1,171,627	4,340,468
7000 Optimum Basin Mangement Program Implement 7100 OBMP Pgm Element 1 - Comp Monitoring Program	ation Projects						
7101 Production Monitoring (Formerly Acct# 7350)	~	^	20 540	20,828	49,378	12,030	61,408
7101.1 Production Monitoring - WM Staff	0	0	28,549	,	3 564	0.230	3,564
7101.2 Production Monitoring - Temporary Services	0	0	3,564	<u> </u>	8,925	10,250	· · · · · · · · · · · · · · · · · · ·
7101.3 Production Monitoring - Engineering Services	0	0	2.246	•	3;521	10,000	·
7101.4 Production Monitoring - Computer Services	0	0	,		j210	1,000	
7101.5 Production Monitoring - Supplies & Repairs	0	0			210	000,1	
7101.6 Production Monitoring - Meter Maintenance	0	0			65 _i 598	33,280	
Total 7101 Production Monitoring	0	0	34,672	30,926	00,050	55,260	00,5.0
					ì		

CHINO BASIN WATERMASTER Total OBMP Costs

_	-	
70	112	t۸
111	LJei	1 173

		10	Date				
	FY 97-98	FY 98-99	FY 99-00	FY 00-01	Total Actual	FY 01-02	Total Estimated
			Actual	Projected Actual	OBMP	Estimated	OBMP
	Actual	Actual				Expenditures	Expenditures
_	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures	exhemogrates	Lybellditoics
7102 In-Line Meter Installation (Formerly Acct# 7300)							
7102.1 In-Line Meter - WM Staff	0	0	4,522	12,618	17,140	10,000	27,140
7102.2 In-Line Meter - Temporary Services	0	0	0	0	0	0	0
	ñ	0	37	10,000	10,037	10,000	20,037
7102.3 In-Line Meter - Engineering Services	0	Ö	0	40,500	40,500	53,865	94,365
7102.4 In-Line Meter - Contract Services	-	0	0	24	24	0	24
7102.5 In-Line Meter - Computer Services	0	-	51	0	51	Ō	51
7102.6 Iл-Line Meter - Supplies	0	0		-		199,500	349,500
7102.7 In-Line Meter - In-line Meters	0	0	0	150,000	150,000		46,600
7102.8 Calibration & Testing	0	0	0	20,000	20,000	26,600	
Total 7102 In-Line Meter Installation	0	0	4,610	233,143	237,753	299,965	537,718
3 October 1 State and Marian							
7103 Groundwater Quality Monitoring (Formerly Acct# 72	50)						
7103.1 Grdwtr Quality - WM Staff	0	0	20,038	13,793	33,831	9,004	42,835
7103.2 Grdwtr Quality - Temporary Services	Ō	0	12,590	48,617	61,207	48,073	109,280
	Ō	4,076	30,816	31,614	66,507	40,000	106,507
7103.3 Grdwtr Quality - Engineering Services	0	0,0,7	275	0	275	0	275
7103.4 Grdwtr Quality - Contract Services	0	0	139,812	297,850	437,661	208,000	645,661
7103.5 Grdwtr Quality - Laboratory Services	_	-	914	440	1,354	1,000	2,354
7103.6 Grdwtr Quality - Supplies	0	0		1,173	9,050	0.,000	9,050
7103.7 Grdwtr Quality - Computer Services	0	0	7,877	•	•	0	9,763
7103.8 Grdwtr Quality - 205J Grant Application	0	9,763	0	0	9,763	306,077	925,725
Total 7103 Groundwater Quality Monitoring Program	0	13,839	212,322	393,487	619,648	300,011	JEU, I EU
							1,
7104 Groundwater Level Monitoring (Formerly Acct# 720	0)				05.070	40.000	47,384
7104.1 Grdwtr Level - WM Staff	0	0	23,374	12,004	35,378	12,006	•
7104.2 Grdwtr Level - Temporary Services	0	0	17,927	59,606	77,533	41,108	118,641
7104.3 Grdwtr Level - Engineering Services	0	0	3,576	65,190	68,766	67,500	136,266
7104.4 Grdwlr level - Contract Services	0	0	0	657	657	5,000	5,657
7104.5 Grdwtr Level - Computer Services	0	0	228	0	228	0	228
	0	Ö	2,831	7,741	10,572	0	10,572
7104.6 Grdwtr Level - Supplies	0	0	(10,811		(34,250)	0	(34,250)
7104 IEUA Reimbursement	U	-	0		(0.,120,	0	0
7104.7 Grdwtr Level - Capital Equipment	0	0	=		12,000	0	12,000
7207 Grdwtr Level - Jt Staff Gage Pjt w/CBWCD/Other	0	12,000	0				296,498
Total 7104 Groundwater Level Monitoring	0	12,000	37,125	121,759	170,884	125,614	230,436
7105 Surface Water Quality Monitoring (Formerly Acctlf 7	' 400)						04.000
7105.1 Surface Water Quality - WM Staff	0	0	5,923	5,08 6	11,008	10,000	21,008
7105.2 Surfact Water Quality - Temporary Services	0	0	4,156	5,498	9,653	10,857	20,510
7105.3 Surface Water Quality - Engineering Services	ā	0			18,824	13,000	31,824
	Ö	ō	•	•	8,243	33,000	41,243
7105.4 Surface Water Quality - Laboratory Services	0	0	•	_	0	. 0	
7105.5 Surface Water Quality - Computer Services	-	0		-	46	ō	
7105.6 Surface Water Quality - Supplies	0	-			550	ő	
7105.7 Surface Water Quality - Level Sensor Maintenance	0	0		-		15.000	
7105.8 Santa Ana River Quality Assessment	0	0			15,000	81,857	
Total 7105 Surface Water Quality Monitoring	0	0	21,237	42,087	63,324	61,857	149,101
-							

CHINO BASIN WATERMASTER Total OBMP Costs

		10	Date				
	FY 97-98	FY 98-99	FY 99-00	FY 00-01	Total Actual	FY 01-02	Total Estimated
	Actual	Actual	Actual	Projected Actual	OBMP	Estimated	OBMP
	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures	Expenditures
	CAPONORATES				<u> </u>		
7106 Water Level Sensors Install (Formerly Acci# 7500)							
7106.1 Water Level Sensors - WM Staff	0	0	2,827	0	2,827	0	2,827
7106.7 Water Level Gensors - Temporary Services	0	0	0	0	0	0	0
7106.2 Water Level Sensors - Temporary Services 7106.3 Water Level Sensors - Engineering Services	0	0	Ö	21,700	21,700	21,700	43,400
7 100.3 Water Level Sensors - Engineering Services	0	ő	ő	0	. 0	0	0
7106.4 Water Level Sensors - Computer Services	0	0	ō	ō	0	0	0
7106.5 Water Level Sensors - Supplies	0	0	0	0	0	0	Ö
7106.6 Water Level Sensors - Computer Equipment	~	U	U	60,000	60,000	60,000	120,000
7106.7 Water Level Sensors - Capital Equipment	0		0	00,000	0.000	2,000	2,000
7106.8 Water Level Sensors - Level Sensor Maintenance	0	0		81,700	84,527	83,700	168,227
Total 7106 Water Level Sensors Installation	0	0	2,827	81,700	04,321	65,700	100,221
7107 Ground Level Monitoring (Formerly Acct# 7450)							
7107.1 Ground Level - WM Staff	0	0	1,857	343	2,200	0	2,200
7107.2 Ground Level - Engineering Services	0	0	. 0	35,000	35,000	35,000	70,000
7107.3 Ground Level - Synthetic Aperture Radar Imagery	ō	0	0	5,000	5,000	0	5,000
7107.3 Ground Level - Synthetic Aperture Reads Imagery 7107.4 Ground Level - Computer Services	n	0	ō	. 0	0	0	0
7107.8 Ground Level - Capital Equipment Extensometers	0	o O	Ō	300,000	300,000	0	300,000
		0	1.857	340,343	342,200	35,000	377,200
Total 7450 Ground Level Monitoring Pgm	U	Ū	1,007	0.0,0,0	_ ,_,	•	•
7200 OBMP Pgm Element 2 - Comp Recharge Program (Formerly Acct# 7	550)					
7201 Comp Recharge - WM Staff	0	0	2,218	0	2,218	=	2,218
7202 Comp Recharge - Engineering Services	0	0	29,665	262,057	291,722	75,000	366,722
7203 Comp Recharge - Contract Services	0	0	0	0	0	0	0
7204 Comp Recharge - Supplies	0	0	0	857	857	0	857
7205 Comp Recharge - Other Expenses	O	0	0	100,000	100,000	100,000	200,000
Total 7201 Comprehensive Recharge Pgm	0	0	31,883	362,914	394,798	175,000	569,798
•							
7300 OBMP Program Element 3 & 5 - Water Supply Plan		erly Acctif (100)	0	0	0	0	0
7301 OBMP - WM Staff	0	0	0	-	24,429	24,429	48.858
7302 OBMP - Temporary Staff	0	0	0	24,429	•	150,000	322,223
7303 OBMP - Engineering Services	0	0	59,120	113,103	172,223	00,000	322,223 0
7304 OBMP - Contract Services	0	0	0	0	0		0
7305 OBMP - Supplies	0	0	0	0	0	0	_
7306 OBMP - Other Expense	0	0	0	35,000	35,000	35,000	70,000
Total 7300 OBMP Elements 3 & 5 Water Supply Plan	0	0	59,120	172,532	231,652	209,429	441,081
7400 OBMP Pgm Element 4 - MZ1 Management Plan							
	0	0	0	0	0	0	0
7401 OBMP - WM Staff	0	0	879	-	26,903	75,000	101,903
7402 OBMP - Engineering Services	0	0	0/5	•	10,000		
7403 OBMP - Contract Services	=	0	0		0.000		
7404 OBMP - Supplies	0	0	-	_	3,666	-	
7405 OBMP - Other Expenses		<u>_</u>			40,569		
Total 7400 OBMP Element 4 - MZ1	0	U	1,010	30,933	-10,505	00,000	

CHINO BASIN WATERMASTER Total OBMP Costs To Date

Expenditures Expe	. 17 1 1
Actual Expenditures Expenditur	sumated
Expenditures Expe	MP
7500 OBMP Pgm Element 6 & 7 - Coop Efforts/Salt Mgmt 7501 OBMP - WM Staff 0 0 0 0 0 0 0 0 7502 OBMP - Engineering Services 0 0 0 0 15,000 15,000 15,000 7503 OBMP - Contract Services 0 0 0 0 0 0 0 0 7504 OBMP - Supplies 0 0 0 0 0 0 0 0 7505 OBMP - Other Expenses 0 0 0 0 0 0 0 0 7505 OBMP Element 6 & 7 0 0 0 0 15,000 15,000 7600 OBMP Pgm Element 6 & 9 Storage Mgmt/Conj Use 7601 OBMP - WM Staff 0 0 0 0 0 0 0 0 0	ditures
7501 OBMP - WM Staff 7502 OBMP - Engineering Services 0 0 0 0 15,000 15,000 15,000 7503 OBMP - Contract Services 0 0 0 0 0 0 0 0 0 7504 OBMP - Supplies 0 0 0 0 0 0 0 0 7505 OBMP - Other Expenses 0 0 0 0 0 0 0 0 7505 OBMP Element 6 & 7 0 0 0 15,000 15,000 7600 OBMP Pgm Element 8 & 9 Storage Mgmt/Conj Use 7601 OBMP - WM Staff 0 0 0 0 0 0 0 0 0 0 0	
7501 OBMP - WM Staff 7502 OBMP - Engineering Services 0 0 0 0 15,000 15,000 15,000 7503 OBMP - Contract Services 0 0 0 0 0 0 0 0 0 7504 OBMP - Supplies 0 0 0 0 0 0 0 0 7505 OBMP - Other Expenses 0 0 0 0 0 0 0 0 7505 OBMP Element 6 & 7 0 0 0 15,000 15,000 7600 OBMP Pgm Element 8 & 9 Storage Mgmt/Conj Use 7601 OBMP - WM Staff 0 0 0 0 0 0 0 0 0 0 0	_
7503 OBMP - Contract Services 0 0 0 0 0 0 0 0 0 7504 OBMP - Supplies 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0
7504 OBMP - Supplies 0 0 0 0 0 0 0 0 0 7505 OBMP - Other Expenses 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	30,000
7505 OBMP - Other Expenses 0 0 0 0 0 0 0 0 0 0 0 Total 7500 OBMP Element 6 & 7 0 0 0 0 15,000 15,000 15,000 7600 OBMP Pgm Element 8 & 9 Storage Mgmt/Conj Use 7601 OBMP - WM Staff 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0
7505 OBMP - Other Expenses 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0
Total 7500 OBMP Element 6 & 7 0 0 0 15,000 15,000 15,000 7600 OBMP Pgm Element 8 & 9 Storage Mgmt/Conj Use 7601 OBMP - WM Staff 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0
7600 OBMP Pgm Element 8 & 9 Storage Mgmt/Conj Use 7601 OBMP - WM Staff 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	30,000
7601 OBMP - WM Staff 0 0 0 0 0 0 0 0	
7601 OBIVIP - VVIVI Stati	•
7000 00000 5 1 1 0 0 109 000 109 000 100 000	0
7602 OBMP - Engineering Services 0 0 108,000 108,000 100,000	208,000
7603 OBMP - Contract Services 0 0 0 0 0 0	0
7604 OBMP - Supplies 0 0 0 0 0 0	0
7605 OBMP - Other Expenses 0 0 0 0 0 0	0_
Total 7600 OBMP Element 8 & 9 0 0 0 108,000 108,000 100,000	208,000
4 540 022	022 975
Total Optimum Basin Management Program 0 25,839 407,270 1,940,845 2,373,953 1,549,922 3	,923,875
Activities Under the Rules and Regulations Not Covered in PE's Above	
Quantification of Water in Lical Storage R&R S8.1 f (iv) (a,b)	
Annual Accounting for the Santa Ana River Chino Basin Accord	30,000
Annual Accounting of Recharge – R&R 6.2c, 7.1b (x), 7.1g	30,000
Preparation of Engineers Report 40,000	40,000
Total Activities Under the Rules & Regulations	100,000
Total OBMP Related Budget 226,070 674,820 1,644,919 2,996,985 5,542,794 2,821,549	

EXHIBIT C

Memorandum

TO:

Watermaster Board

FROM:

General Counsel

RE:

Desalter Discussions

SUBJECT:

Report from Parties as to Why a Term Sheet has not

Been Executed.

A. Status Report

The purchasers and sellers of desalted water under the Peace Agreement have *not* reached agreement on the essential terms for a "term sheet" so as to trigger a rescission of the Western Resolution, conditionally approving the Peace Agreement. Pursuant to the direction of the Watermaster Board, each of the purchasers and sellers communicated the reasons for their failure to execute a term sheet to Watermaster General Counsel on or before March 1, 2001.

The specific reasons identified as of March 1, 2001 included the following items:

(1) The failure to reach agreement on the appropriate facilities plan (Alternative 10 versus Alternative 7); i.e. there was not a defined project.

(2) The failure to reach agreement on the governance structure under which the sellers would make water available (JPA, SAWPA Committee, new SAWPA Committee).

(3) The failure to reach agreement on the proper application of the available grant funds and the appropriate portion of unfunded capital such that the quantity of debt service was unknown.

(4) The failure to reach agreement on a price structure, including appropriate adjustments in price caps based upon energy, chemicals and other inflation sensitive factors.

- (5) The uncertainty arising from underlying legal documents and financing information applicable to Chino I and the Arlington Desalters.
- (6) The uncertainty of how the State of California will receive its water or participate in the purchase of desalted water from the final project.
- (7) The uncertainty of how the water requirements of the City of Norco will be met.

B. Subsequent Progress

These concerns have been the subject of frequent meetings between the purchasers and sellers and a report to the Special Referee on March 8, 2001. Although there is as of today, no term sheet, substantial progress has been made in several areas.

The parties have reached agreement that the Integrated Chino — Arlington Desalters System (ICADS) is the best general approach to the future operation of desalter facilities. Moreover, it appears that all parties to the discussions now mutually agree that a single facilities plan, commonly referred to as "Alternative 10" represents the consensus agreement on which desalter facilities will satisfy the requirements of the Peace Agreement. The Alternative is important in that it ensures that all of the potential purchasers can obtain a sufficient quantity of water in an appropriate time schedule to satisfy their water requirements.

There are two competing deal structures that present moderately different approaches on the best method to move forward with Alternative 10. It appears that there is general agreement on the desire to pursue a "lease to purchase" arrangement for the Chino I Desalter, the Chino I Expansion and the Chino II Desalter between the purchasers and the Sellers, operating pursuant to Project Committee Number 14 of the Santa Ana Watershed Project Authority (SAWPA). Under this scenario desalted water from the Arlington Desalter would be provided to the purchasers through a water supply contract between WMWD and OCWD acting as Project Committee Number 9 of SAWPA.

C. Remaining Disagreements

There are still areas of disagreement among the parties. These disagreements primarily arise from policy questions on how water from the Arlington Desalater is to be made available for use by the purchasers and whether the City of Norco will take its water through an amalgamated entity comprised of all the Chino Basin purchasers or have a separate contract with PC#9. In addition, the allocation of grarit funds among the desalter projects could have cost of water impacts on the purchasers and the scheduling of certain facilities. However, a resolution of the above referenced questions regarding the form of the contractual agreement between PC#9 and the City of Norco and the other purchasers, may serve to make the allocation of grant funds issue moot.—Watermaster General Counsel has offered to frame the policy question, the rationale and alternatives for consideration by the Norco task force and a prompt report by WMWD and the City of Norco to the purchasers and sellers on their decision.

Given the need to move forward and secure at least the \$56 million dollars that have been set aside for the ICADS project under Proposition 13, Watermaster General Counsel and Staff remain deeply concerned. It is important that a term sheet be reached soon so that the WMWD Resolution and the associated cloud of uncertainty on the OBMP can be removed.

As Watermaster General Counsel and staff have reported in the past, upon review of all the available financial data, engineering information and the reports of the parties and the consultants, there appears to be *no* severe impediment to reaching an agreement, if the parties have the will to proceed. The purchasers and sellers have committed to meet at least once a week, and more if necessary, until an appropriate term sheet and ultimately contracts can be drafted. Watermaster remains hopeful that the negotiators for all the parties will execute a term sheet well in advance of the April 19, 2001 hearing date.

D. Recommendation

General Counsel should be instructed to prepare a letter to WMWD and the City of Norco that sets forth the policy question, the alternatives and the associated rationale for prompt consideration by the Norco Task Force and a report by WMWD and the City of Norco.