1 SCOTT S. SLATER (State Bar No. 117317) MICHAEL T. FIFE (State Bar No. 203025) HATCH & PARENT, A LAW CORPORATION 21 East Carrillo Street 3 Santa Barbara, CA 93101 Telephone No: (805) 963-7000 4 Facsimile No: (805) 965-4333 5 Attorneys For CHINO BASIN WATERMASTER 6 7 8 SUPERIOR COURT OF THE STATE OF CALIFORNIA 9 FOR THE COUNTY OF SAN BERNARDINO 10 CHINO BASIN MUNICIPAL WATER Case No. RCV 51010 DISTRICT 11 [Assigned for All Purposes to the Honorable MICHAEL GUNN] 12 Plaintiff, HATCH AND PARENT 21 Ess Cerillo Street Santa Barbara, CA 93101 13 VS. TRANSMITTAL OF REVISED EXHIBIT C 14 CITY OF CHINO, ET AL. Hearing Date: May 24, 2007 Time: 1:30 pm 15 Defendant. Department: 8 16 17 18 On April 2, 2007, Watermaster filed a proposed schedule summarizing its efforts to 19 implement the terms of the non-binding Peace II Term Sheet, including the design, permitting, and 20 construction of Future Desalters as Exhibit C. In anticipation of the hearing presently scheduled for 21 May 23, 2007, Watermaster offers the enclosed revised Exhibits C, C-1, C-2 and C-3 (collectively) 22 Exhibit C) as a complete substitution for the earlier transmittal. 23 First, the revised Exhibit C includes a narrative and reflects a more refined understanding of 24 25 the process and timing regarding the preparation of required technical analysis, documentation and processing of the Peace II Term Sheet. (See Exhibit C Chronology.) Second, Exhibit C-1 is a further 26 illustration of the revised timeline for the Peace II Process in a format similar to former Exhibit C. 27 Exhibit C-1 addresses the likely processes to move the Court for an order to proceed in the fall of 28

SB 427447 v1:008350.0001

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

2007, and for final approval after compliance with regulatory approval requirements (Peace II Process).

As demonstrated by Exhibit C-1, the time for completing the Peace II Process, including legal documentation, Court and regulatory approvals is substantially improved, in turn making it more likely that the parties will be able to initiate implementation of the various programs and strategies earlier. This will enhance the parties ability to qualify for and use available grant funding.

Finally, Exhibit C also includes a more robust description of the physical actions required to secure hydraulic control in accordance with the Regional Board directives; namely the construction of the Chino Creek Well Field. Exhibits C-2 and C-3 contain summaries of the more detailed requirements that are associated with the construction of the Chino Creek Well Field under "Pragmatic" and "Accelerated" schedules respectively. The two schedules have been submitted to the Regional Water Quality Control Board and reflect similar overall completion dates, regardless of some slightly accelerated intermediate construction activities.

Watermaster respectfully requests that, if following its review of the substituted schedule, the Court finds the schedule reasonable, that it issue an order to this effect and set two hearings in the mid and late fall of 2007 as contemplated in Exhibit C.

Dated: April 30, 2007

Scott S. Slater Michael T. Fife

Attorneys for Chino Basin Watermaster

EXHIBIT C

EXHIBIT C

Revised Chronological Timeline of Peace II Implementation April 2007

1. Initial Wildennuth Technical Evaluation. (Term Sheet LA.1)

Status Complete: April 2006

Summary: Wildermuth Environmental ("Wildermuth") prepared an initial planning level evaluation of the potential impacts associated with implementing the Peace II Term Sheet

Note. The initial evaluation was largely based on the Wildermuth Model. This work was completed and subjected to peer review by Joe Scalmanini. Wildermuth reports that the model continues to be improved and will be used to evaluate the physical project description sponsored by Watermaster

2. Court Workshop to Explain Term Sheet

Status: Complete: July 26, 2006

Summary: The expected workshop was held and the public policy and technical rationale for the Peace II Term Sheet was discussed.

3 Macro-Level Economic Analysis. (Term Sheet I.A.2.)

Status: Complete: December 2006

Summary. Dr. David Sunding was retained by Watermaster to conduct a high level macro-economic analysis of costs and benefits that may accrue to the Watermaster parties in the event that the Peace II Term Sheet was implemented. This report was intended to provide a general contextual summary as to the economic impacts of proceeding with the Peace II Term Sheet.

Note: The macro study was intended to evaluate costs and benefits at a "basin-wide" level. The evaluation of individual party circumstances was deferred until after the completion of the Model Peer Review. However, the Sunding Report did identify significant economic benefits to proceeding with Peace II Some parties hold the view that the potential benefits are in fact significantly understated.

4 Peer Review of Model Review (Term Sheet I.C.1.)

Status: Complete: March 2007

Summary As a self-imposed condition precedent to proceeding with the implementation of the Peace II Term Sheet, Watermaster desired to obtain peer review of the suitability of the Wildermuth Model for planning purposes. The parties requested Joe Scalmanini, the Special Assistant to the Referee, to provide this peer review. The peer review was completed by Mr Scalmanini and transmitted to Watermaster in March.

Note. The report prepared by Mr. Scalmanini includes recommendations for improving the Wildermuth Model for its use in evaluating the project description proposed by Watermaster. Mr. Wildermuth has previously reported to Watermaster that all of these recommendations were already underway and that the Wildermuth Model will have incorporated the suggested elements prior to being used in connection with the evaluation of the proposed project.

Watermaster expects regular and routine communication between Mr. Wildermuth and Mr Scalmanini to ensure maximum efficiency and accuracy in court review of the subsequent evaluations of the physical impacts of the proposed project

5. <u>Court Review of Proposed Schedule.</u> (Term Sheet I.C.2.)

Status: Scheduled for May 23, 2007

Summary Watermaster is filing this revised narrative and the attached Schedules A-1 and A-2 in anticipation of the May 23, 2007 hearing. The principal reasons for transmitting the revised schedules are: (1) greater elasticity in the time period for performing environmental review in accordance with the California Environmental Quality Act; and (2) the desire to complete all legal documentation by the fall of 2007.

The parties are optimistic regarding the length of time that may be required to complete CEQA and, therefore, there is a higher likelihood that the construction of wells and physical facilities could be completed earlier. This has important implications for the expenditure of grant funding and for satisfying Regional Water Quality Control Board expectations regarding minimizing Basin outflow to the Santa Ana River.

Moreover, Watermaster seeks to be in a position to complete the required studies and the evaluation of the physical impacts of the proposed project by midsummer While the attached schedule A-I does provide for potential delays, Watermaster expects to proceed aggressively towards its goal of completing the studies so that it will be in a position to move the Court for a conditional approval in the fall.

Note: Watermaster requests that with the filing of this revised schedule, the May 23, 2007 hearing will be unnecessary.

Socioeconomics Study. (Term Sheet I.E.)

Status: Ongoing: April – August 1, 2007. Dr. Sunding was retained and he has begun scoping meetings.

Summary. A socioeconomic impact study was required under the Judgment An initial evaluation was prepared and a subsequent evaluation approximately 10 years later. Now Watermaster has agreed to prepare another socioeconomic study in accordance with the Peace II Process. The scope of the study is set forth in the Peace II Tenn Sheet.

Note: The Peace II Term Sheet requires that this study be completed prior to submitting a request to the Court for a conditional order

7. Physical/Engineering Description of Peace II Actions. (Term Sheet ID 1)

Status: Ongoing: March 1, 2007 – August 1, 2007

Summary: The physical description will serve dual purposes: CEQA compliance and impacts analysis for Court review and approval of proposed Peace II actions, including Re-Operation and Hydraulic Control requirements.

Assuming the completion of a physical project description by August 1, 2007, then we anticipate a November 1, 2007 projected completion date. However, Watermaster expects to arrive at a project description as soon as June 1, 2007. Watermaster has an internal goal for completing the technical analysis of impacts by the end of August. Obviously, an earlier designation of the proposed project will expedite the technical analysis.

Note: Watermaster expects regular and routine coordination between Mr. Wildermuth and Mr. Scalmanini to ensure efficient review.

8. Evaluation of Physical Impacts of Peace II Process

Status. Ongoing

Summary. Mark Wildermuth continues to upgrade and refine the Model. He reports that his upgrades and refinements are well underway and responsive to each of the recommendations contained in the peer review report prepared by Mr. Scalmanini. Watermaster will rely upon the model to evaluate the impacts of the proposed physical project and the respective related elements contemplated by the Peace II Tenn Sheet; e.g., Basin Re-Operation, Hydraulic Control, Storage and Recovery Agreements, Desalting.

Note. Watermaster will not submit any requests for Court approval unless and until Watermaster has completed its evaluation of physical impacts associated with the proposed project

9. Completion of MZI Long-Term Plan.

Status: Ongoing: September 26, 2006 - July 1, 2007

Summary: The plan is virtually complete. No substantial revisions are contemplated.

10 Completion of Legal Instrumentation. (Section I.F.1.)

Status: Ongoing: Projected distribution of initial draft June 1, 2007 and submittal to the Court following the completion of Tasks 1-9.

Summary. Staff and legal counsel will distribute the initial draft and then obtain comments. After all revisions have been completed and after all the required studies have been completed, Watermaster will move the Court for conditional approval.

11. <u>Conditional Court Approval.</u> (Section I.G.)

Status: Expected Completion: October - December 2007

Summary: The transmittal of all legal documentation will be accompanied by all required technical analysis and related studies.

Note: Court approval will be requested in a format consistent with the Peace I process, i.e., conditioned upon compliance with CEQA.

12 Completion of CEQA Process.

Status: Expected Completion Date: December 2007 - September 2008.

Summary: Completion of the final documentation is dependent upon multiple variables that will be resolved while the process is ongoing.

13 Implementing Actions - Ongoing


- Desalter Project
- Storage Projects
- Three Valleys Term Sheet


Status: Please see Attachment A-2 for a description of the expected actions associated with the desalter well-field. The limitations associated with certain available grant funding means that Watermaster expects to begin construction no later than September of 2008.

EXHIBIT C-1

ID 🙃	Task Name	Duration	Start	Finish Predecessors	2007
1	The second secon		redecombinacio estres <u>a</u>		
2					
3 ==	Receive Scalmanini Report	0 days	Fri 3/16/07	Frì 3/16/07	
4					
5	Develop Project Description	105 days?	Mon 3/5/07	Fri 7/27/07	
6	Develop Draft Desalter Project Description	60 days?	Mon 3/5/07	Fri 5/25/07	
7	Develop Draft Recharge and Replenishment Project	60 days	Mon 3/5/07	Fri 5/25/07	
	Description			F : 5/05/07	
8	Develop Draft Storage and Recovery Project Description	60 days	Mon 3/5/07	Fri 5/25/07	
9	Compile into Integrated Project Description	10 days	Mon 5/28/07	Fri 6/8/07 6.7,8	
10	Run Through Watermaster Process	15 days	Mon 6/11/07	Fri 6/29/07 9	
11	Revise Integrated Project Description	20 days	Mon 7/2/07	Fri 7/27/07 10	
12	trong and troject beech paid.	20 00,0			
13	Develop and Implement Long Term MZ1 Plan	199 days	Tue 9/26/06	Mon 7/2/07	
14	Develop LTMZ1 Plan Description	142 days	Tue 9/26/06	Wed 4/11/07	
15	Prepare Documents for Court Submittal	5 days	Fri 4/27/07	Thu 5/3/07 16	
16 ==	Run Through Watermaster Process	11 days	Thu 4/12/07	Thu 4/26/07 14	
17	Revise LTMZ1 Plan and Court Documents	4 days	Fri 4/27/07	Wed 5/2/07 16	
18	Submit to Court	0 days	Wed 5/2/07	Wed 5/2/07 17	5/2
19	Court Review and Approval	20 days	Thu 5/3/07	Wed 5/30/07 18	
20	Watermaster Staff Development of Procedures to	30 days	Thu 5/3/07	Wed 5/30/07 18 Wed 6/13/07 17	
20	Implement LTMZ1 Plan	30 days	1110 3/3/0/	TTOG OF SOLDT 11	
21	Formally Initiate LTMZ1	0 days	Mon 7/2/07	Mon 7/2/07 20.19	₹ 7/2
22	•	-			
23	Complete Micro Economic Analysis	84 days	Fri 4/27/07	Wed 8/22/07	
24	Conduct Initial Work and Prepare/Submit Draft Report	40 days	Fri 4/27/07	Thu 6/21/07	
25	Presentation at Watermaster Process Meetings	24 days	Fri 6/22/07	Wed 7/25/07 24	
26	Prepare Final Report	20 days	Thu 7/26/07	Wed 8/22/07 25	
27		,-			
28	CEQA Process	371 days?	Mon 4/2/07	Mon 9/1/08	
29	Select Consultant	40 days	Mon 4/2/07	Fri 5/25/07	
30	Complete Initial Study	40 days	Mon 7/30/07	Fri 9/21/07 11.29	
31	Determine Type of CEQA Compliance	0 days	Fri 9/21/07	Fri 9/21/07 30	9/21
32	Prepare Draft PEIR	140 days	Mon 9/24/07	Fri 4/4/08	
33	Complete SW and GW Modeling Assessment	60 days	Mon 9/24/07	Fri 12/14/07 31	
34	Complete Biological Assessment	60 days	Mon 9/24/07	Fri 12/14/07 31	
35	Complete Other Assessments	60 days	Mon 9/24/07	Fri 12/14/07 31	
36	Prepare Administrative Draft	•	Mon 12/17/07	Fri 2/8/08 33,34,35	
37	Circulate Internally	20 days	Mon 2/11/08	Fri 3/7/08 36	
38	Review Comments and Revise Draft		Mon 3/10/08	Fri 4/4/08 37	Name and the second of the sec
39	Release Draft PEIR	0 days	Fri 4/4/08	Fri 4/4/08 38	→ 4/4
40	Receive Comments	30 days	Mon 4/7/08	Fri 5/16/08 39	
41	Conduct Public Meetings (2)	1 day?	Mon 5/19/08	Mon 5/19/08 40	
42	Review Comments and Prepare Responses	20 days	Tue 5/20/08	Mon 6/16/08 41	\$\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\
43	Finalize Mitigation Measures	0 days	Mon 6/16/08	Mon 6/16/08 42	~6/16
44	Circulate Comments and Responses Internally	10 days	Tue 6/17/08	Mon 6/30/08 43	
45	Release Final PEIR	0 days	Mon 6/30/08	Mon 6/30/08 44	Actan Actan
46	Certify PEIR	0 days	Wed 7/30/08	Wed 7/30/08 45FS+22 days	7/20
47	CEQA Process Completed	0 days	Mon 9/1/08	Mon 9/1/08 46FS+23 days	214
48	aran Floress Completed	v uays	141011 37 1700	mon or noo har a cays	→ 3/1
49	Complete Peace II Agreement	85 days	Mon 7/30/07	Fri 11/23/07	
t	Negotiate Agreement With TVMWD	40 days	Mon 7/30/07	Fri 9/21/07 11	
50 =	Negotiate Agreement vitti 1 VMVID Negotiate Peace II Agreement	40 days	Mon 7/30/07	Fri 9/21/07 11	
51	-	40 days 10 days	Mon 9/24/07	Fri 10/5/07 51	
52	Prepare Court Documents	-	Mon 10/8/07	Fri 10/26/07 52	
53	Run Through Watermaster Process	15 days	Fri 10/26/07	Fri 10/26/07 53	10/26
54	Submit Agreement to Court	0 days	Fri 11/23/07	Fri 11/23/07 54FS+20 days	\$ 10/26 \$ 11/23
55	Conditional Court Approval Of Agreements	0 days	FII 11/23/0/	FIR 11/20/01/04F0+20 0ayS	\$ 1023
ware trans					
ST Advances		-			
Broject: 20070	0425 MS Project for Peac Task	Progress	-	Summary	Split Spl
Date: Wed 4/2				•	
Ja.5, 7704 4/2	Split	Milestone	♦	Project Summ	ary - External ivite rask -/
					Page 1
			~~~~~		

# EXHIBIT C-2





Project: 20070329 Schedule A Chino C Date: Thu 3/29/07	Task Split	Progress Mitestone	<b>\$</b>	Summary Project Summary	-	External Tasks  External MileTask	Split	û		
Chino Basin Watermaster Inland Empire Utilities Agency						Page	2		Wildermuth Environmental, Inc.	

# EXHIBIT C-3

	Schedule B Accelerated Schedule for the Planning, Design and Construction of the Chino Creek Well Field								
ID 🙃	Task Name	Start	Finish	2009					
-   -   -   -				arApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli u e Octi o e Jani e MarApri a Junijuli					
2	Prepare Project Description	Mon 4/2/07	Fri 8/31/07						
3 0=	Prepare Draft Project Description	Mon 4/2/07	Fri 4/27/07						
4	Circulate and Revise Draft Project Description	Mon 4/30/07	Fri 5/25/07						
5	Finalize Draft Project Description	Mon 5/28/07	Fri 6/8/07						
6	Prepare Screening-Level Initial Study	Mon 6/11/07	Fri 8/31/07						
7									
8	Select Consultants	Mon 4/30/07	Fri 7/20/07						
9 66	Select CEQA Consultant	Mon 4/30/07	Fri 7/20/07						
10	Select Well Design Consultant	Mon 4/30/07	Fri 7/20/07						
11 68	Select Facilities Design Consultant	Mon 4/30/07	Fri 7/20/07						
12 56	Select Program Manager	Mon 4/30/07	Fri 7/20/07						
13									
14	Select Well Sites	Mon 9/3/07	Fri 8/15/08						
15	Develop Three Well Field Alternatives	Mon 9/3/07	Fri 9/28/07						
16	Determine Property Ownership in Each Well Field Alternative	Mon 10/1/07	Fri 10/26/07						
17	Select Alternative Well Sites	Mon 10/29/07	Fri 11/23/07						
18	Implement Well Site Investigation Program	Mon 9/3/07	Fri 5/23/08						
19	Develop Investigation Plan	Mon 9/3/07	Fri 9/28/07						
20	Negotiate Access to Test Sites	Mon 11/26/07	Fri 1/18/08						
21	Obtain Permits	Mon 1/21/08	Fri 1/25/08	The second secon					
22	Prepare Bid Package	Mon 10/1/07	Fri 11/9/07						
23	Advertise	Mon 11/12/07	Fri 12/14/07						
24	Select Contractor	Fri 12/14/07	Fri 12/14/07						
25	Negotiate Contract	Mon 12/17/07	Fri 1/11/08	12/14					
26	Construct Test Wells, Run Stress Test and WQ Tests	Mon 1/21/08	Fri 5/9/08						
27	Characterize Production Requirements and Water Quality	Fri 5/9/08	Fri 5/9/08						
28	Revise Well Field Design	Mon 5/12/08	Fri 5/23/08	5,5/9					
29	Prepare Well Field Predesign Report	Mon 5/26/08	Fri 8/15/08	어					
30	Prepare Draft Report	Mon 5/26/08	Fri 6/20/08						
31	Circulate and Revise Predesign Report	Mon 6/23/08	i						
32	Finalize Predesign Report	Mon 7/21/08	Fri 7/18/08 Fri 8/15/08						
33	,,	10011 112 1100	F11 8/13/00						
34	CEQA Process for Chino Creek Well Field	Mon 6/23/08	Fri 12/5/08						
35	Prepare Final Project Description	Mon 6/23/08	Fri 8/8/08						
36	Prepare Final Project Description	Mon 6/23/08	- 1						
37	Circulate and Revise Final Project Description	Mon 6/30/08	Fri 6/27/08 Fri 7/25/08						
38	Finalize Project Description	Mon 7/28/08	Fri 8/8/08						
39	Prepare Initial Study	Mon 8/18/08	Fri 9/26/08						
40	Prepare Miligated Negative Declaration		Fri 10/10/08						
41	Circulate Mitigated Negative Declaration	Mon 10/13/08	i	Č _J					
42	Conduct Public Meeting Regarding Mitigated Negative Declaration	Fri 11/7/08	Fri 11/7/08	ightharpoonup					
43	Prepare Response to Comments	Mon 11/10/08	Fri 11/7/08	♦ <u>`</u> 1117					
44	Prepare Final Mitigated Negative Declaration		Fri 11/28/08	$\Box_{\mathbf{j}}$					
45	IEUA Adopts Miligated Negative Declaration	Mon 12/1/08	Fri 12/5/08	<u></u>					
46		Fri 12/5/08	Fri 12/5/08	<b>♦</b> 12!5					
47	Select Well Field Alternative	thing didning	Est describe						
48	Negotiate Chino Airport/County Contribution	Wed 4/18/07	Fri 12/5/08						
49	Select Well Field		Tue 10/16/07						
50	Onion Ases Little	Fri 12/5/08	Fri 12/5/08	12/5					
51	Final Design of Well Field	As	F.1 4 12 1 1 1						
52	·	Mon 12/8/08	Fri 1/8/10						
53	Obtain Wells Sites	Mon 12/8/08	Frì 6/19/09						
54	Prepare Legal Descriptions Establish Value	Mon 12/8/08	Fri 1/2/09						
34	ESTADIIST VAJUE	Mon 12/8/08	Fri 1/2/09	lack					
	70329 Schedule B Chino C Task Progres	SS C		Summary External Tasks Split A					
Date: Thu 3/2			-	Project Summary External MileTask Split					
China Basi	in Watermaster		····						
Inland Emp	in watermaster pire Utilities Agency			Page 1 Wildermuth Environmental, Inc.					

	Task Name	Start	Finish	2008 2009 2010 2011 2
-	Negotiale Site Acquisition	Mon 1/5/09	Fri 3/27/09	2008   2009   2010   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   2011   20
	Obtain Raw Water Pipeline Easements	Mon 3/30/09	Fri 6/19/09	
	Prepare Legal Description	Mon 3/30/09	Fri 4/24/09	
	Negotiate Easements	Mon 4/27/09	Frì 6/19/09	
	Prepare Final Well Field Design	Mon 12/8/08	Fri 1/8/10	
	Prepare Plans and Specifications for Wells	Mon 12/8/08	Fri 1/30/09	
	Prepare Bid Package	Mon 2/2/09	Fri 2/27/09	
	Advertise	Mon 3/2/09	Fri 4/3/09	
	Select Contractor	Fri 4/3/09	Fri 4/3/09	₩4/3
	Negotiale Contract	Mon 4/6/09	Fri 5/1/09	
	Construct Six New Wells	Mon 5/4/09	Fri 10/30/09	: Supply
	Finalize Well Production and WQ Characteristics	Fri 10/30/09	Fri 10/30/09	A 10/30
	Prepare Well Construction Report	Mon 11/2/09	Fri 1/8/10	
	Prepare Draft Well Construction Report	Mon 11/2/09	Fri 11/27/09	
	Circulate and Review Draft	Mon 11/30/09	Fri 12/18/09	
	Finalize Well Construction Report	Mon 12/21/09	Fri 1/8/10	
	Design and Construct Pipeline, Wellhead, and Treatment Plant Im	provemer Mon 11/2/09	Fri 4/6/12	
	Prepare 30 Percent Design Report	Mon 11/2/09	Fri 12/25/09	<b>▼</b>
	Prepare 50 Percent Design Report	Mon 12/28/09	Fri 1/29/10	
	Prepare 70 Percent Design Report	Mon 2/1/10	Fri 3/5/10	
	Prepare Final Design Report	Mon 3/8/10	Fri 4/16/10	
	Prepare Plans and Specifications	Mon 4/19/10	Fri 7/9/10	
	Prepare Bid Package	Mon 7/12/10	Fri 8/6/10	\$ 3/10
	Advertise	Mon 8/9/10	Fri 9/10/10	<u> </u>
	Seject Contractor	Fri 9/10/10	Fri 9/10/10	A 9/10
	Negotiate Contracts	Mon 9/13/10	Fri 11/5/10	
	Construct Raw Water Pipeline	Mon 11/8/10	Fri 11/18/11	
	Construct Wellhead Improvements	Mon 11/8/10	Fri 11/18/11	
	Construct Desalter I Improvements	Mon 11/8/10	Fri 11/18/11	
	Construction Complete	Fri 11/18/11	Fri 11/18/11	→ 11/18
	Prepare Construction Report	Mon 11/21/11	Fri 4/6/12	
	Prepare Draft Construction Report	Mon 11/21/11	Fri 1/13/12	
	Circulate and Review Draft	Mon 1/16/12	Fri 3/9/12	<del>\-}</del>
	Finalize Construction Report	Mon 3/12/12	Fri 4/6/12	
	Start Up Testing of Improvements	Mon 11/21/11	Fri 2/10/12	
	Start of Regular Operations	Fri 2/10/12	Fri 2/10/12	

Project: 20070329 Schedule B Chino C Date: Thu 3/29/07	Task Split	Progress Milestone	<b>\$</b>	Summary Project Summary	,	External Tasks External MileTasl	k 🔾	Split	û	
Chino Basin Watermaster Inland Empire Utilities Agency						Page 2				Wildermuth Environmental, Inc.

# CHINO BASIN WATERMASTER Case No. RCV 51010 Chino Basin Municipal Water District v. The City of Chino

#### **PROOF OF SERVICE**

I declare that:

I am employed in the County of San Bernardino, California I am over the age of 18 years and not a party to the within action. My business address is Chino Basin Watermaster, 9641 San Bernardino Road, Rancho Cucamonga, California 91730; telephone (909) 484-3888.

On April 30, 2007, I served the following:

#### 1) TRANSMITTAL OF REVISED EXHIBIT C

/_x_/	BY MAIL: in said cause, by placing a true copy thereof enclosed with postage thereon fully prepaid, for delivery by United States Postal Service mail at Rancho Cucamonga, California, addresses as follows:  See attached service list: Mailing List 1
//	BY PERSONAL SERVICE: I caused such envelope to be delivered by hand to the addressee
/ <u></u> /	BY FACSIMILE: I transmitted said document by fax transmission from (909) 484-3890 to the fax number(s) indicated. The transmission was reported as complete on the transmission report, which was properly issued by the transmitting fax machine
/_x_/	BY ELECTRONIC MAIL: I transmitted notice of availability of electronic documents by electronic transmission to the email address indicated. The transmission was reported as complete on the transmission report, which was properly issued by the transmitting electronic mail device.

I declare under penalty of perjury under the laws of the State of California that the above is true and correct.

Executed on April 30, 2007 in Rancho Cucamonga, California.

JANINE WILSON
Chino Basin Watermaster

RICHARD ANDERSON 1365 W. FOOTHILL BLVD SUITE 1 UPLAND, CA 91786

CRAIG STEWART GEOMATRIX CONSULTANTS INC 510 SUPERIOR AVE, SUITE 200 NEWPORT BEACH, CA 92663

CARL HAUGE SWRCB PO BOX 942836 SACRAMENTO, CA 94236-0001

DAVID B COSGROVE RUTAN & TUCKER 611 ANTON BLVD SUITE 1400 COSTA MESA, CA 92626

GLEN DURRINGTON 5512 FRANCIS ST CHINO, CA 91710

CARL FREEMAN L.D. KING 2151 CONVENTION CENTRE WAY ONTARIO, CA 91764

DON GALLEANO 4220 WINEVILLE RD MIRA LOMA, CA 91752-1412

MANUEL CARRILLO CONSULTANT TO SENATOR SOTO 822 N EUCLID AVE, SUITE A ONTARIO, CA 91762

JOEL KUPERBERG OCWD GENERAL COUNSEL RUTAN & TUCKER, LLP 611 ANTON BLVD, 14TH FLOOR COSTA MESA, CA 92626-1931

STEVE ARBELBIDE 417 PONDEROSA TR CALIMESA, CA 92320 RODNEY BAKER COUNSEL FOR EGGWEST & JOHNSON PO BOX 438 COULTERVILLE, CA 95311-0438

LEAGUE OF CA HOMEOWNERS ATTN: KEN WILLIS 99 "C" STREET, SUITE 209 UPLAND, CA 91786

SUSAN TRAGER LAW OFFICES OF SUSAN M TRAGER 19712 MACARTHUR BLVD SUITE 120 IRVINE, CA 92612

PAUL HOFER 11248 S TURNER AVE ONTARIO, CA 91761

DICK DYKSTRA 10129 SCHAEFER ONTARIO, CA 91761-7973

BOB BEST NAT'L RESOURCE CONS SVCS 25864 BUSINESS CENTER DR K REDLANDS, CA 92374

PETER HETTINGA 14244 ANON CT CHINO, CA 91710

KRONICK ET AL KRONICK MOSKOVITZ TIEDEMANN & GIRARD 400 CAPITOL MALL, 27TH FLOOR SACRAMENTO, CA 95814-4417

ANNESLEY IGNATIUS COUNTY OF SAN BERNARDINO FCD 825 E 3RD ST SAN BERNARDINO, CA 92415-0835

SANDRA ROSE PO BOX 337 CHINO, CA 91708 WILLIAM P CURLEY PO BOX 1059 BREA, CA 92882-1059

CHARLES FIELD 4415 FIFTH STREET RIVERSIDE, CA 92501

DAN FRALEY HERMAN G STARK YOUTH CORRECTIONAL FACILITY 15180 S EUCLID CHINO, CA 91710

JOE DELGADO BOYS REPUBLIC 3493 GRAND AVENUE CHINO HILLS, CA 91709

RALPH FRANK 25345 AVENUE STANFORD, STE 208 VALENCIA, CA 91355

JIM GALLAGHER SOUTHERN CALIFORNIA WATER CO 2143 CONVENTION CENTER WAY SUITE 110 ONTARIO, CA 91764

PETE HALL PO BOX 519 TWIN PEAKS, CA 92391

RONALD LA BRUCHERIE 12953 S BAKER AVE ONTARIO,CA 91761-7903

W C "BILL" KRUGER CITY OF CHINO HILLS 2001 GRAND AVE CHINO HILLS, CA 91709

JOHN ANDERSON CBWM BOARD MEMBER 12475 CEDAR AVENUE CHINO, CA 91710 SYP VANDER DUSSEN 14380 EUCLID CHINO, CA 91710

ALAN MARKS COUNSEL – COUNTY OF SAN BERNARDINO 157 W 5TH STREET SAN BERNARDINO, CA 92415

GEOFFREY VANDEN HEUVEL CBWM BOARD MEMBER 7551 KIMBALL AVE CHINO, CA 91710

ROBERT BOWCOCK INTEGRATED RESOURCES MGMNT 405 N INDIAN HILL BLVD CLAREMONT, CA 91711-4724

DAVID SCRIVEN KRIEGER & STEWART ENGINEERING 3602 UNIVERSITY AVE RIVERSIDE, CA 92501

SWRCB PO BOX 2000 SACRAMENTO, CA 95809-2000 SYBRAND VANDER DUSSEN 10573 EDISON AVE ONTARIO, CA 91761

R.E. THRASH III PRAXAIR 5705 AIRPORT DR ONTARIO, CA 91761

BRIAN GEYE DIRECTOR OF TRACK ADMIN CALIFORNIA SPEEDWAY PO BOX 9300 FONTANA, CA 92334-9300

DAVID RINGEL MONTGOMERY WATSON PO BOX 7009 PASADENA, CA 91109-7009

SENATOR NELL SOTO STATE CAPITOL ROOM NO 4066 SACRAMENTO, CA 95814 JOHN THORNTON
PSOMAS AND ASSOCIATES
3187 RED HILL AVE, SUITE 250
COSTA MESA, CA 92626

BOB KUHN 669 HUNTERS TRAIL GLENDORA, CA 91740

MICHAEL THIES SPACE CENTER MIRA LOMA INC 3401 S ETIWANDA AVE, BLDG 503 MIRA LOMA, CA 91752-1126

JIM BOWMAN CITY OF ONTARIO 303 EAST "B" STREET ONTARIO, CA 91764

JUSTIN BROKAW MARYGOLD MUTUAL WATER CO 9725 ALDER ST BLOOMINGTON, CA 92316-1637 Distribution List Name: Committee List 1- Court Filings, Water Transactions

#### Members:

Andy Malone Anne Schneider April Woodruff Arnold Rodriguez

Art Kidman Ashnok Dhingra Barbara Swanson Bill Kruger

Bill Rice Bill Thompson Bob Feenstra Bob Kuhn Bonnie Tazza Boyd Hill

Brenda Fowler Brian Hess Butch Araiza

Charles Field (cdfield@charter.net)

Charles Moorrees
Chris Diggs
Chris Swanberg
Cindy LaCamera
Craig Stewart
Curtis Aaron
Dan Arrighi
Dan Hostetler
Dan McKinney
Daniel Cozad
Dave Argo
Dave Crosley

David B. Anderson David D DeJesus

David D DeJesus (davidcicgm@aol.com)

David Ringel
Diane Sanchez
Don Galleano
Duffy Blau
Eldon Horst
Eric Garner
Eunice Ulloa

Frank Brommenschenkel

Fred Fudacz
Fred Lantz
Gene Koopman
Gerard Thibeault
Gordon P. Treweek
Grace Cabrera
Henry Pepper
James Jenkins
James P. Morris
Janine Wilson
Jarlath Oley

Jean Cihigoyenetche jeeinc@aol.com Jeffrey L. Pierson Jennifer Novak Jerry King

Jennifer Novak
Jerry King
Jess Senecal
Jill Willis
Jim Bryson
Jim Hill
Jim Markman
Jim Taylor

amalone@wildermuthenvironmental com

ajs@eslawfirm.com
awoodruff@ieua.org
jarodriguez@sarwc.com
akidman@mkblawyers.com
ashok.dhingra@m-e.aecom.com
Barbara_Swanson@yahoo.com
citycouncil@chinohills.org
brice@rb8.swrcb.ca.gov
bthompson@ci.norco.ca us
feenstra@agconceptsinc.com

bgkuhn@aol.com bonniet@cvwdwater.com bhill@mkblawyers.com balee@fontanawater.com bhess@niagarawater.com butcharaiza@mindspring.com

cdfield@charter net

cmoorrees@sawaterco.com
cdiggs@fontanawater.com
chris.swanberg@corr.ca.gov
clacamera@mwdh2o.com
cstewart@geomatrix.com
caaron@fontana.org
darrighi@sgvwater.com
dghostetler@csupomona.edu
dmckinney@rhlaw.com
dcozad@sawpa.org
argodg@bv.com
DCrosley@cityofchino.org

dhill@ieua.org

danders@water.ca gov ddejesus@mwdh2o.com davidcicgm@aol.com david ringel@mwhglobal.com dianes@water.ca gov donald@galleanowinery.com

Duffy954@aol.com
ehorst@jcsd.us
elgarner@bbklaw.com
ulloa.cbwcd@verizon.net
frank.brommen@verizon.net
ffudacz@nossaman.com
flantz@ci.burbank.ca.us
GTKoopman@aol.com
gthibeault@rb8.swrcb.ca.gov
GTreweek@CBWM ORG

grace_cabrera@ci pomona ca us henry_pepper@ci pomona ca us cnomgr@airports sbcounty gov

jpmorris@bbklaw.com Janine@CBWM.ORG joley@mwdh2o.com Jean_CGC@hotmail.com

jeeinc@aol com

jpierson@unitexcorp com jennifer novak@doj.ca.gov jking@psomas.com JessSenecal@lagerlof com jnwillis@bbklaw.com jtbryson@fontanawater.com jhill@cityofchino.org jmarkman@rwglaw.com jim_taylor@ci pomona.ca.us

Jim@city-attorney.com jimmy@city-attorney.com

Joe Graziano Joe P LeClaire Joe Scalmanini John Anderson John Huitsing John Rossi John Schatz John Vega Judy Schurr Julie Saba Kathy Kunysz Kathy Tiegs Ken Jeske Ken Kules Kenneth Willis Kevin Sage Kyle Snay Lisa Hamilton Mark Hensley

Martin Zvirbulis Robert Bowcock

Jim@city-attorney com jimmy@city-attorney.com jgraz4077@aol com jleclaire@wildermuthenvironmental com

jscal@lsce.com janderson@ieua org johnhuitsing@gmail com jrossi@wmwd.com jschatz13@cox net johnv@cvwdwater.com jschurr@earthlink net jsaba@ieua org kkunysz@mwdh2o com ktiegs@ieua org kjeske@ci ontario ca us

kkules@mwdh2o com kwillis@homeowners org Ksage@IRMwater com kylesnay@gswater.com

Lisa Hamilton@corporate ge com mhensley@localgovlaw com martinz@cvwdwater.com bbowcock@irmwater.com

Distribution List Name: Committee List 2 - Court Filings, Water Transactions

#### Members:

Manuel Carrillo
Marilyn Levin
Mark Kinsey
Mark Ward
Mark Wildermuth
Martha Davis
Martin Rauch
Martin Zvirbulis
Maynard Lenhert
Michael B. Malpezzi
Michael Fife
Michelle Staples
Mike Del Santo
Mike Maestas

Mike McGraw Mike Thies

Mohamed El-Amamy Nathan deBoom Pam Wilson Paul Deutsch Paul Hofer Paula Molter Pete Hall Phil Krause Phil Rosentrater Rachel R Robledo Raul Garibay Richard Atwater Rick Hansen Rick Rees Rita Kurth Robert Bowcock Robert DeLoach Robert Dougherty Robert Neufeld Robert Rauch Robert W. Nicholson

Roger Florio Ron Craig Ron Small Rosemary Hoerning Sam Fuller

Sandra S. Rose
Sandy Lopez
Scott Burton
Sharon Joyce
Steve Arbelbide
Steve Kennedy
Steven Lee
Steven Orr
Tej Pahwa
Terry Catlin
Timothy Ryan
Tom Bunn
Tom Love

Tracy Tracy Virginia Grebbien Wayne Davison Wendy Leslie William J. Brunick WM Admin Staff

Tom McPeters

Manuel Carrillo@SEN CA GOV marilyn levin@doj.ca.gov mkinsey@mvwd.org mark_ward@ameron-intl.com

mwildermuth@wildermuthenvironmental com

mdavis@ieua org martin@rauchcc com martinz@cvwdwater com directorlenhert@mvwd org MMalpezzi@reliant.com Mfife@hatchparent.com mstaples@jdplaw.com mdelsant@prologis.com mmaestas@chinohills org mjmcgraw@FontanaWater.com mthies@spacecenterinc.com melamamy@ci.ontario ca.us n8deboom@gmail.com pwilson@hatchparent.com pdeutch@geomatrix com farmwatchtoo@aol.com PMolter@CBWM ORG richard okeefe@corr ca gov pkrause@parks.sbcounty gov prosentrater@wmwd com

Atwater@ieua org
rhansen@tvmwd.com
rrees@geomatrix com
ritak@cvwdwater.com
bbowcock@irmwater.com
robertd@cvwdwater.com
RED@covcrowe.com
robertn@cvwdwater.com
robert.rauchcc@verizon.net
rwnicholson@sgvwater.com
roger.florio@ge.com

RRobledo@HatchParent com raul garibay@ci.pomona ca.us

RonC@rbf.com
ron.small@dgs.ca.gov
rhoerning@ci.upland.ca.us
samf@sbvmwd.com
ybarose@verizon.net
slopez@ci.ontario.ca.us
sburton@ci.ontario.ca.us
SJoyce@executive.corr.ca.gov
sarbelbide@californiasteel.com
skennedy@bbmblaw.com
slee@rhlaw.com
sorr@rwglaw.com

tpahwa@dtsc ca.gov tlcatlin@verizon net tjryan@sgvwater.com TomBunn@Lagerlof.com TLove@ieua.org THMcP@aol.com ttracy@mvwd.org vgrebbien@ocwd.com

wayne davison2@cdcr ca gov

wleslie@jcsd us

bbrunick@bbmblaw.com