Recharge Investigation and Projects Committee, PAGE 1 OF 2

[1A]	[1B]	[1C]	[1D]	[1E]	[1F]	[1G]	[1H]	[11]	[1J]	[1K]	[1L]	[1M]	[1N]	[10]	[1P]	[1Q]	[1R]	
				Lifetime of Project														
				<u>TO</u>	TAL PROJECT BUI	<u>DGET</u>	PERCENT (OST SHARE	BL	IDGET ALLOCA		<u>IEUA PR</u>	OJECT COSTS		CBWM PF	ROJECT COSTS		
Project Name	Project Status	Anticipated (Or Actual) Project Completion Date	Project Cost To Date	Original Budget	Proposed Revised Budget	Approved Revised Budget	IEUA	СВWМ	Grant Funding	IEUA	СВWМ	Actual Cost To Date	Remaining Balance Available (Based on Project Budget)	Actual Share (Based on Actual Cost To Date)	Pending Invoices	Invoices Paid To Date	Remaining Balance Available (Based on Project Budget)	
Pre-RMPU Ongoing Projects													, ,	,			, ,	
GWR SCADA Upgrades	_																	
(Task No. 4) ³	Construction	6/30/2017	\$ 539,464	\$ 892,000	\$ -	\$ 892,000	50%	50%	\$ 139,650	\$ 376,175	\$ 421,875	\$ 227,503	\$ 148,672	\$ 269,732	\$ 19,788	\$ 152,814	\$ 269,061	
COMMUNICATION Upgrades																		
(Task No. 3)	Completed	2/12/2016	\$ 1,227,096	\$ 1,245,000	\$ 1,227,096	\$ 1,227,096	50%	50%	\$ 192,850	\$ 517,123	\$ 517,123	\$ 517,123	\$ -	\$ 517,123		\$ 526,075	\$ (8,952)	
Upper Santa Ana River Habitat																		
Conservation Plan (Task No. 7)	Investigation	6/30/2018	\$ 119,874	\$ 160,000	\$ -	\$ 160,000	50%	50%	\$ -	\$ 80,000	\$ 80,000	\$ 59,937	\$ 20,063	\$ 59,937		\$ 42,163	\$ 37,837	
East Declez Basin (1st Amendment -																		
Task No. 1)	Canceled	4/7/2016	\$ 112,445	\$ -	\$ -	\$ 3,665,000 *	-	100%	\$ -	\$ -	\$ 114,000	\$ -	\$ -	\$ 112,445		\$ 112,829	\$ 1,171	
SUBTOTAL PRE-RMPU PROJECTS			\$ 1,998,879	\$ 2,297,000	\$ 1,227,096	\$ 5,944,096			\$ 332,500	\$ 973,298	\$ 1,132,998	\$ 804,563	\$ 168,735	\$ 959,237	\$ 19,788	\$ 833,881	\$ 299,117	
RMPU Projects																		
San Sevaine Improvements																	1	
(Task No. 8)	Design	9/21/2018	\$ 734,846	\$ 2,500,000	\$ -	\$ 6,460,000	50%	50%	\$ 1,125,000	\$ 2,667,500	\$ 2,667,500	\$ 303,437	\$ 2,364,063	\$ 367,423	\$ 32,036	\$ 349,149	\$ 2,318,351	
2013 RMPU Amendment Yield																	1	
Enhancement Projects (Task No. 1)	Pre-Design	2/9/2018	\$ 1,134,350	\$ 8,122,500	\$ -	\$ 3,825,500 **	7%	93%	\$ -	\$ 250,250	\$ 3,575,250	\$ 74,205	\$ 176,045	\$ 1,060,145	\$ 252,584	\$ 626,371	\$ 2,948,879	
Lower Day Basin RMPU Improvement																		
Project (Task No. 2)	Pre-Design	6/28/2019	\$ 265,896	\$ 2,480,000	\$ -	\$ 2,480,000	0%	100%	\$ 1,125,000	\$ -	\$ 1,355,000	\$ -	\$ -	\$ 265,896	\$ 23,402	\$ 216,358	\$ 1,138,642	
2013 RMPU Amendment Yield																		
Enhancement Projects Construction	Pending - Note ¹	12/31/2019	\$ -	\$ -	\$ 38,622,500	\$ -	0%	100%	\$ -	\$ -	\$ 38,622,500	\$ -	\$ -	\$ -		\$ -	\$ 38,622,500	
2013 RMPU Amendment - Victoria																		
Basin Construction	Pending - Note ²	12/31/2019	\$ -	\$ -	\$ 130,000	\$ -	50%	50%	\$ -	\$ 65,000	\$ 65,000	\$ -	\$ 65,000	\$ -		\$ -	\$ 65,000	
2013 RMPU Amendment - RP-3																		
Construction	Pending - Note ²	12/31/2019	\$ -	\$ -	\$ 3,300,000	\$ -	50%	50%	\$ -	\$ 1,650,000	\$ 1,650,000	\$ -	\$ 1,650,000	\$ -		\$ -	\$ 1,650,000	
SUBTOTAL RMPU PROJECTS				Υ	\$ 42,052,500				\$ 2,250,000			\$ 377,642	+ · · · ·	\$ 1,693,464	\$ 308.022	\$ 1,191,878	\$ 46,743,372	
TOTAL MINISTRUMENTS			+ L,233,032	7 13,102,300	+ 12,032,300	7 22,703,300			÷ 2,230,000	÷ 1,002,700	÷ 17,555,250	÷ 5,7,042	7 1,233,200	7 2,000,707	7 330,022	÷ =,=5=,070	+ 10,740,072	

NOTES:

GRAND TOTALS

* The total design cost of \$3,665,000 is part of the total approved budget as stated within the First Amendment to Task Order No. 1. Second Amendment to Task Order No. 1 eliminated the East Declez Project of \$3,665,000 and adds \$114,000 due from CBWM for feasability study.

\$ 4,133,971 \$ 15,399,500 \$ 43,279,596 \$ 18,709,596

Updated: 6/8/2017

\$ 2,582,500 \$ 5,606,048 \$ 49,068,248 \$ 1,182,205 \$ 4,423,843 \$ 2,652,701 \$ 327,810 \$ 2,025,759 \$ 47,042,489

^{**} The total design cost of \$3,825,500 is a part of the total approved budget as stated within the first amendment to Task Order No. 1. Second Amendment to Task Order No. 1 (\$3,825,500 + \$114,000 = \$3,939,500).

¹ Pending project awaiting evaluation by IEUA. Project has not been funded by an approved Task Order or approved by the Watermaster Board. 100% of construction costs are allocated to Watermaster.

² Project(s) are under review by IEUA. Projects have not been funded by an approved Task Order or approved by the Watermaster Board. Project construction costs are allocated 50% to IEUA and 50% to Watermaster.

³ Watermaster Board approved an additional amount of \$45,700 (50% of the anticipated additional costs of \$91,400) on November 25, 2014 for the Programmable Logic Controller (PLC) replacements at the five Rubber Dam/Basin systems.

Recharge Investigation and Projects Committee, PAGE 2 OF 2

[2A] [2B]	[2C]	[2D]	[2E]	[2F]	[2G]	[2H]	[21]	[2J]	[2K]	[2L]	[2M]	[2N]	[20]
-----------	------	------	------	------	------	------	------	------	------	------	------	------	------

						CBW	M Fise	cal Year 20	16/17							CB\	NM Future Y	ears		
			CURRENT YEAR	CBWM	BUDGET		1			NT YE	AR CBWM A	CTUALS	,		CBWM F		JDGET NEEDS			
Project Name	Budget Carry-Over		Approved Budget	Budget Amendments/ Transfers		Total Fiscal Year Budget	Actual to Date (Including Paid & Outstanding Invoices)		Remaining Balance Available	Completed Projects With Available Funds To Be Distributed ¹		CBWM Remaining Projected Costs	Budget Amendment Required? (Yes/No)	Projected CarryOver Funds FY 2017/18	Fiscal Year 2017/18		Fiscal Year 2018/19	Fiscal Year 2019/20		Fiscal Year 2020/21
Pre RMPU Ongoing Projects																				
GWR SCADA Upgrades (7690.61)																				
(Task No. 4)	\$ 318,	018 \$	\$ -	\$	-	\$ 318,018	\$	48,957	\$ 269,061	\$	-	\$ 269,061	No	\$ -	\$	-	\$ -	\$	-	\$ -
COMMUNICATION Upgrades (7690.62) (Task No. 3)	\$ (8,	952) \$	\$ -	\$		\$ (8,952	2) \$	-	\$ (8,952)	\$	-	\$ (8,952) No	\$ -	\$	-	\$ -	\$	-	\$ -
CB20 Noise Mitigation (7690.5) COMPLETED	\$	860 \$	\$ -	\$	-	\$ 860	\$	-	\$ -	\$	860	\$ -	No	\$ -	\$	-	\$ -	\$	-	\$ -
Upper Santa Ana River Habitat Conservation Plan (7690.7) (Task No. 7)	\$ 37,	837 \$	\$ -	\$	-	\$ 37,837	\$	-	\$ 37,837	\$		\$ 37,837	No	\$ -	\$	-	\$ -	\$	-	\$ -
East Declez Basin (1st Amendment - Task No. 1)	\$	- Ş	\$ 114,000	\$	-	\$ 114,000	\$	112,829	\$ 1,171	\$		\$ 1,171	No	\$ -	\$	-	\$ -	\$	-	\$ -
Wineville Proof of Concept (7209.2) (Task No. 6) COMPLETED	\$ 35,	398	\$ -	\$	-	\$ 35,398	\$ \$	-	\$ -	\$	35,398	\$ -	No	\$ -	\$	-	\$ -	\$	-	\$ -
Jurupa Pump Station (7209.1) (Task No. 5) COMPLETED	\$ 37,	981 \$	\$ -	\$	-	\$ 37,981	. \$	-	\$ -	\$	37,981	\$ -	No	\$ -	\$	-	\$ -	\$	-	\$ -
Hickory Basin (7690.3) COMPLETED	\$ 3,	877 \$	\$ -	\$	-	\$ 3,877	\$		\$ -	\$	3,877	\$ -	No	\$ -	\$	-	\$ -	\$	-	\$ -
SUBTOTAL PRE-RMPU PROJECTS	\$ 425,	019 \$	\$ 114,000	\$	-	\$ 539,019	\$	161,786	\$ 299,117	\$	78,116	\$ 299,117	No	\$ -	\$	-	\$ -	\$	-	\$ -
RMPU Projects																				
San Sevaine Improvements (7690.4) (Task No. 8)	\$ 1,360,	583 \$	\$ 1,065,600	\$	-	\$ 2,426,183	\$	107,832	\$ 2,318,351	\$	-	\$ 2,318,351	No	\$ -	\$	-	\$ -	\$	-	\$ -
2013 RMPU Amendment Yield Enhancement Projects (7690.15) (Task No. 1)	\$ 467,	270 \$	\$ 1,550,000	\$	-	\$ 2,017,270	\$	523,891	\$ 1,493,379	\$	-	\$ 2,948,879	Yes	\$ -	\$ 1,	.,455,500	\$ -	\$	-	\$ -
Lower Day Basin RMPU Improvement Project (7690.8) (Task No. 2)	\$ 2,	699 \$	\$ 140,000	\$	-	\$ 142,699	\$	30,057	\$ 112,642	\$	-	\$ 1,138,642	Yes	\$ -	\$ 1,	.,026,000	\$ -	\$	-	\$ -
2013 RMPU Amendment Yield Enhancement Projects Construction	\$	- 5	\$ -	\$		\$ -	\$	-	\$ -	\$	-	\$ 38,622,500	Yes	\$ -	\$ 8,	3,300,000	\$ 22,022,500	\$	8,300,000	\$ -
Victoria Basin Construction	\$	- 5	\$ -	\$	-	\$ -	\$	-	\$ -	\$	-	\$ 65,000	Yes	\$ -	\$	32,500	\$ 32,500	\$		\$ -
RP-3 Construction	\$	- 5	\$ -	\$		\$ -	\$	-	\$ -	\$	-	\$ 1,650,000	Yes	\$ -	\$	325,000	\$ 825,000	\$	500,000	\$ -
SUBTOTAL RMPU PROJECTS	\$ 1,830,	552	\$ 2,755,600	\$	-	\$ 4,586,152	\$	661,780	\$ 3,924,372	\$	-	\$ 46,743,372		\$ -	\$ 11,	,139,000	\$ 22,880,000	\$	8,800,000	\$ -
GRAND TOTALS	\$ 2,255,	571 \$	\$ 2,869,600	\$	-	\$ 5,125,171	\$	823,566	\$ 4,223,489	\$	78,116	\$ 47,042,489		\$ -	\$ 11,	,139,000	\$ 22,880,000	\$	8,800,000	\$ -

6/8/2017 Updated:

NOTES:

1 \$78,116 of the Carry-Over funds could be (1) allocated to other projects; (2) kept in reserve; or (3) refunded to the Appropriators on the next Assessment. CB20 Noise Mitigation of \$860; Wineville Project of \$35,398; Jurupa Pump Station of \$37,981; and Hickory Basin of \$3,877 = \$78,116.