

1 Scott S. Slater (SBN 117317)
Michael T. Fife (SBN 203025)
2 HATCH AND PARENT
21 East Carrillo Street
3 Santa Barbara, CA 93101
Phone: 805-963-7000
4 Fax: 805-965-4333
Attorneys for CHINO BASIN WATERMASTER
5
6
7
8

FILED-Rancho Cucamonga District
SAN BERNARDINO COUNTY
SUPERIOR COURT

MAR 30 2001

By Wanda DeWine Deputy

9 SUPERIOR COURT OF THE STATE OF CALIFORNIA
10 COUNTY OF SAN BERNARDINO - RANCHO CUCAMONGA DIVISION

11 CHINO BASIN MUNICIPAL WATER DISTRICT,)
12 Plaintiff,)
13 v.)
14 THE CITY OF CHINO,)
15 Defendants.)
16

CASE NO. RCV 51010
Judge: Honorable J. MICHAEL GUNN

OBMP IMPLEMENTATION
STATUS REPORT

HATCH AND PARENT
21 East Carrillo Street
Santa Barbara, CA 93101

17
18 I.
STATUS OF IMPLEMENTATION OF OBMP PROGRAM ELEMENTS

19 Exhibit "A" to this pleading is a task table taken from a Microsoft Project schedule for
20 the Optimum Basin Management Program ("OBMP"). The discussion below is organized
21 around this exhibit. Exhibit "B" presents a summary of OBMP expenditures by year through
22 fiscal year 2000/01 and an estimate of the fiscal year 2001/02 budget. Note that the estimated
23 budget may change slightly depending on the results of engineering studies currently underway
24 and the Watermaster process.

25 A. PROGRAM ELEMENT 1 DEVELOP AND IMPLEMENT COMPREHENSIVE
26 MONITORING PROGRAM

27 There are several monitoring activities underway at Watermaster pursuant to the OBMP
28 Implementation Plan (Exhibit B of the Peace Agreement). In summary, the monitoring programs

1 implemented by Watermaster are consistent with the Implementation Plan and are on schedule.
2 The technical concepts of these monitoring programs can be found in the Implementation Plan.
3 The monitoring activities are described below.

4 **Groundwater Level Monitoring.** Watermaster began this program prior to approval of
5 the Peace Agreement. The groundwater-level monitoring program consists of two
6 complementary efforts – a semiannual comprehensive groundwater-level program generally
7 covering the area of the Chino Basin south of the 60 freeway, and an area-specific monthly
8 groundwater level program. The latter program is focused in the areas of the existing and
9 proposed desalter well fields. Watermaster staff is in the process of conducting the Spring 2001
10 comprehensive groundwater-level program and will complete the data collection portion of the
11 program by early May 2001. Watermaster staff will prepare a key-well groundwater-level
12 monitoring program necessary for Basin management based on the data collected through May
13 2001. The key-well groundwater-level program will be developed by June 28, 2001 and will be
14 implemented immediately in fiscal year 2001/02.

15 The desalter groundwater level program was developed to provide baseline and with-
16 desalter groundwater level information to determine desalter impacts on nearby wells and to
17 develop information on the aquifer properties in these areas. This program is ongoing and will
18 continue indefinitely at some scale into the future. The groundwater level data collected in both
19 programs is entered into a relational database for use by Watermaster staff.

20 **Groundwater Quality Monitoring.** Watermaster began this program prior to approving
21 the Peace Agreement. Originally this groundwater quality monitoring program consisted of a
22 three-year program of collecting at least one sample from every operating agricultural well as
23 well as collecting all other groundwater quality data at wells that is available and can be obtained
24 from municipal and industrial supply wells, and from monitoring wells used in special studies
25 and regulatory actions. A key-well groundwater quality monitoring program was to be developed
26 at the end of the third year in June of 2002. Watermaster accelerated this program and will
27 complete development of a key-well groundwater quality monitoring program by June 28, 2001 –
28

1 one year early. The groundwater quality data collected in this program is entered into a relational
2 database for use by Watermaster staff.

3 **Groundwater Production Monitoring.** Watermaster started a procurement process to
4 retain contractors that will test, calibrate, replace and/or install meters at all agricultural wells in
5 the Chino basin. Through December 29, 2000 Watermaster had prepared a bid document,
6 advertised, and negotiated agreements with two contractors. One contractor is already working
7 because his existing contract scope was amended to include meter installation in addition to
8 testing, calibrating and repairing. The other contract was approved and should be executed by
9 April 6, 2001. The program will be completed by June 30, 2003 as planned.

10 **Surface Water Monitoring.** Watermaster's surface water monitoring program includes
11 monitoring of surface water recharge and associated water quality, and the monitoring of surface
12 water discharge and associated water quality of the Santa Ana River and its tributaries in the
13 lower Chino Basin.

14 Watermaster has developed a proposed field investigation for recharge basins in the
15 Chino Basin for fiscal year 2000/01 that will run into the first few months of fiscal year 2001/02.
16 In this period Watermaster proposes to install water level sensors in the San Sevaine 1, 2 and 3,
17 and lower Day basins. The lithology underlying Jurupa, Etiwanda Conservation Ponds, RP3,
18 Victoria and Hickory basins will be characterized. Watermaster will coordinate installation of
19 water level sensors and subsurface investigations with CBWCD, IEUA, and the San Bernardino
20 County Flood Control District. The plans and specifications for this year's work will be
21 completed by June 1, 2001 and the work will be completed by November 2, 2001.

22 Watermaster staff will obtain water level data at Montclair, Brooks and Turner 1 basins
23 from CBWCD and will compute the inflow, recharge, outflow and evaporation at these basins.
24 The change in recharge rates over time both during the year and from prior years will be
25 assessed. Watermaster staff will use its recharge models to estimate the recharge in other
26 recharge basins (basins without water level sensors).

27 Watermaster staff has been obtaining water quality samples of storm and nuisance water
28 in recharge basins since fiscal year 1997/98. These samples are obtained throughout the late fall,

1 winter and spring. The data collection for this year's program will conclude on June 29, 2001,
2 and the analysis of data will be complete in August of 2001. This data will be reviewed and the
3 sampling and analysis plan may be revised for the fiscal 2001/02 program. This data is being
4 entered into a relational database for use by Watermaster staff.

5 Watermaster staff is developing a surface water discharge and water quality monitoring
6 program to assess the recharge of Santa Ana River water in the reach upstream of Prado
7 reservoir, and to assess rising groundwater discharges from the Chino Basin to the Santa Ana
8 River and its tributaries in the Prado reservoir area. This information will be used in the future to
9 assess the success of OBMP management practices for hydraulic control and maximization of
10 safe yield. Watermaster staff will complete development of the monitoring plan by mid-June
11 2001 and will begin monitoring in fiscal 2001/02.

12 **Ground Level Monitoring.** Watermaster staff has begun procurement of synthetic
13 aperture radar (SAR) interferometry imagery for the entire Chino Basin for the years 1992, 1994,
14 1996, 1998 and 2000. The SAR imagery will be available by May 15, 2001. Watermaster staff
15 will initiate research of changes in benchmark data for the Chino Basin area and will complete
16 this analysis by may 31, 2001. A ground level survey plan will be developed by June 28, 2001
17 and will be implemented in FY 2001/02.

18 Watermaster staff is currently involved in siting two extensometers in the southwest
19 Chino Basin – one in the subsidence zone in the city of Chino and the other near the west end of
20 the Chino airport runways adjacent to the SAWPA desalter wells. Watermaster staff is reviewing
21 other extensometer facilities in other basins and is developing plans and specifications for the
22 Chino extensometers. The sites should be acquired and the plans and specifications prepared by
23 mid July 2001. The extensometers should be constructed and operating by December 28, 2001.

24 **B. PROGRAM ELEMENT 2 – DEVELOP AND IMPLEMENT COMPREHENSIVE**
25 **RECHARGE PROGRAM**

26 **Conduct Baseline Assessment of Stormwater Recharge.** Watermaster staff conducted a
27 field reconnaissance of existing facilities capable of recharging storm water, revised its recharge
28 model and prepared a revised estimate of stormwater recharge. This work was completed in

1 September 2000.

2 **Recharge 6,500 acre-ft/yr for First Five Years of OBMP Implementation.**

3 Watermaster started recharging state project water in the Montclair basins in September 2000 and
4 will reach 6,500 acre-ft by the end of April 2001. Watermaster will repeat this recharge at the
5 Montclair Basins for each of the next four years, starting in the fall and concluding as soon as
6 possible within each year. The time required to recharge 6,500 acre-ft in a given year depends on
7 the availability of state project water from Metropolitan Water District of Southern California,

8 and conflicts that may occur from stormwater inflow and recharge of storm flow in these
9 recharge basins. When significant storms are anticipated, Watermaster and Metropolitan reduce
10 or stop deliveries of state project water to the basins to avoid spilling water held in the basins for
11 recharge and to maximize stormwater recharge.

12 **Update the Recharge Master Plan.** Watermaster is updating its Recharge Master Plan
13 ahead of schedule and expects to have completed a final draft by June 29, 2001. Watermaster
14 accelerated the master plan to take advantage of funds from Proposition 13. Some of the
15 engineering investigations that were planned to be included in the Master Plan update will be
16 done after June 30th this year and will be included in subsequent Master Plan updates.

17 **Implement High Priority Recharge Projects from Recharge Master Plan.** This task
18 will begin in July 2001. The schedule of activities is shown in Exhibit "A." Construction should
19 start in June of 2002. Completion dates will vary for each of the projects and thus the schedule
20 in Exhibit "A" should be considered tentative.

21 **Planning, Engineering, and Construction of Second-tier Recharge Projects.**

22 Planning and Engineering for second-tier projects will begin in January 2002. Construction of
23 these facilities will occur in subsequent years based on the need for these facilities and the
24 availability of funding. These facilities may be constructed as early as November 2005.

25 ///

26 ///

27 ///

28 ///

1 **C. PROGRAM ELEMENT 3 DEVELOP AND IMPLEMENT WATER SUPPLY PLAN**
2 **FOR THE IMPAIRED AREAS OF THE BASIN & PROGRAM ELEMENT 5**
3 **DEVELOP AND IMPLEMENT REGIONAL SUPPLEMENTAL WATER**
4 **PROGRAM**

5 A facilities map that shows the most current proposal on the location of the desalter
6 facilities and product water facilities was submitted to the Court as Exhibit "B" to the
7 Watermaster pleading filed on March 23, 2001.

8 **Design and Construction of Desalter 1 Expansion.** Engineering consultants retained
9 by Project Committee 14 are currently engaged in well siting investigations, preparing
10 preliminary designs for raw water pipelines and treatment site improvements. The current goal
11 to complete the expansion of Desalter 1 by December 31, 2001.

12 **Design and Construction of Desalter 2.** The design of Desalter 2 has not started and is
13 pending resolution of certain issues in the purchase agreement between the desalter water
14 purchasers, IEUA and WMWD. Exhibit "C" is memo from Watermaster General counsel
15 describing the issues as of March 22, 2001. The current goal is to complete the Chino II Desalter
16 by December 31, 2003.

17 **D. PROGRAM ELEMENT 4 - DEVELOP AND IMPLEMENT A**
18 **COMPREHENSIVE GROUNDWATER MANAGEMENT PROGRAM FOR**
19 **MANAGEMENT ZONES 1 AND 3 (MZ1 AND MZ3)**

20 **Management Zone 1.** An initial stakeholders group met prior to completion of the Phase
21 1 OBMP report (prior to August 18, 1999). On February 12, 2001 a smaller stakeholder group
22 consisting of the Cities of Chino and Chino Hills and Watermaster staff met at the City of Chino
23 to start discussions regarding the subsidence and ground fissure problems that appear to be
24 related to groundwater production. The management concepts that were discussed include
25 reducing production and cooperation in developing replacement supplies. Additional meetings
26 are planned in April. The current goal is to develop an interim management strategy by October
27 31, 2001.

28 **Management Zone 3:** An initial stakeholder group was convened in July 2000 and has

1 met several times, the last meeting being on March 23, 2001. The OBMP investigations suggest
2 that 20,000 to 30,000 acre-ft/yr of supplemental recharge capacity will be required to balance
3 recharge and discharge. The group is focused on developing a long term recharge program that
4 will balance recharge and discharge in MZ3. The group is trying to negotiate an acceptable
5 recharge mix (location, water source, and recharge rate). The group is also focusing on the
6 potential for adverse water quality impacts caused by recharge on wells in the zone. The current
7 goal is to develop a management strategy for MZ3 by December 31, 2001.

8 **E. PROGRAM ELEMENT 6 – DEVELOP AND IMPLEMENT COOPERATIVE**
9 **PROGRAMS WITH THE REGIONAL WATER QUALITY CONTROL BOARD**
10 **AND OTHER AGENCIES TO IMPROVE BASIN MANAGEMENT & PROGRAM**
11 **ELEMENT 7 – DEVELOP AND IMPLEMENT A SALT MANAGEMENT**
12 **PROGRAM.**

13 **Cooperative Efforts with the Regional Water Quality Control Board.** Watermaster
14 staff has met with RWQCB staff regarding an MZ3 management strategy and regarding RP3.
15 Watermaster staff will schedule a meeting in July 2001 with the RWQCB staff to brief them on
16 water quality assessments that are currently being prepared by Watermaster staff. Watermaster
17 staff has been periodically reviewing Regional Board files and obtaining groundwater level and
18 quality data from the Regional Board as part of Program Element 1 efforts.

19 **Demonstration of Water Quality Improvement.** Watermaster staff is currently
20 developing an estimate of the salt budget for the Chino Basin. The initial assessment of the salt
21 budget will be completed by June 30, 2001.

22 **F. Program Element 8 – Develop and Implement Groundwater Storage Management**
23 **Program & Program Element 9 – Develop and Implement a Groundwater Storage**
24 **and Recovery Program**

25 A management program for local storage was developed by the producers and has been
26 included in the proposed *Watermaster Rules and Regulations* (March 2001). Other Activities
27 related to Program Elements 8 and 9 are summarized below.

28 **Estimate Operational Storage Requirement and Safe Storage.** The operational

EXHIBIT A

Exhibit A Schedule of OBMP Activities and Status

| ID | Task Name | Duration | Start | Finish | Text1 |
|----|--|------------|--------------|--------------|-----------|
| 1 | Program Element 1 -- Comprehensive Monitoring Program | 2277 days? | Tue 7/1/97 | Wed 3/22/06 | |
| 2 | Groundwater Level Monitoring | 1522 days? | Wed 9/1/99 | Thu 6/30/05 | Started |
| 3 | Basin-wide Groundwater Level Monitoring | 1522 days? | Wed 9/1/99 | Thu 6/30/05 | Started |
| 4 | Complete Fall 1999 Round | 88 days? | Wed 9/1/99 | Fri 12/31/99 | Completed |
| 5 | Complete Spring 2000 Round | 64 days? | Tue 2/1/00 | Fri 4/28/00 | Completed |
| 6 | Complete Fall 2000 round | 72 days | Mon 7/31/00 | Tue 11/7/00 | Completed |
| 7 | Watermaster staff obtains levels | 65 days | Mon 7/31/00 | Fri 10/27/00 | Completed |
| 8 | Obtain groundwater level data from cooperators | 20 days | Mon 7/31/00 | Fri 8/25/00 | Completed |
| 9 | Data entry and quality assurance (weekly) | 72 days | Mon 7/31/00 | Tue 11/7/00 | Completed |
| 10 | Complete Spring 2001 | 106 days | Thu 2/1/01 | Thu 6/28/01 | Started |
| 11 | Watermaster staff obtains levels | 63 days | Thu 2/1/01 | Mon 4/30/01 | Started |
| 12 | Obtain groundwater levels from cooperators | 40 days | Thu 3/15/01 | Wed 5/9/01 | Started |
| 13 | Data entry and quality assurance (weekly) | 57 days | Wed 2/28/01 | Thu 5/17/01 | Started |
| 14 | Interpret data and prepare maps, time history plots | 30 days | Fri 3/16/01 | Thu 6/28/01 | Future |
| 15 | Submit a recommended key-well GW level monitoring program | 0 days | Thu 6/28/01 | Thu 6/28/01 | Future |
| 16 | Conduct Long-Term Groundwater-Level Monitoring Program | 1044 days | Mon 7/2/01 | Thu 6/30/05 | Future |
| 17 | Conduct Long-Term Groundwater-Level Monitoring 2001/02 | 260 days | Mon 7/2/01 | Fri 6/28/02 | Future |
| 18 | Conduct Long-Term Groundwater-Level Monitoring 2002/03 | 261 days | Mon 7/1/02 | Mon 6/30/03 | Future |
| 19 | Conduct Long-Term Groundwater-Level Monitoring 2003/04 | 262 days | Tue 7/1/02 | Wed 6/30/04 | Future |
| 20 | Conduct Long-Term Groundwater-Level Monitoring 2004/05 | 261 days | Thu 7/1/04 | Thu 6/30/05 | Future |
| 21 | Desalter GWL Monitoring Program | 1434 days | Mon 1/3/00 | Thu 6/30/05 | Started |
| 22 | Watermaster staff obtains levels for Desalter 1 and 2 | 1434 days | Mon 1/3/00 | Thu 6/30/05 | Started |
| 23 | Data entry, quality assurance, and interpretation | 1434 days | Mon 1/3/00 | Thu 6/30/05 | Started |
| 24 | Groundwater Quality Monitoring | 1557 days? | Mon 7/5/99 | Tue 6/21/05 | Started |
| 25 | Complete 1999/00 round | 225 days? | Mon 7/5/99 | Fri 5/12/00 | Completed |
| 26 | Watermaster staff obtains samples and ship to laboratory | 205 days? | Mon 7/5/99 | Fri 4/14/00 | Completed |
| 27 | Capture data electronically and quality assurance | 201 days? | Fri 8/6/99 | Fri 5/12/00 | Completed |
| 28 | Obtain water quality data from cooperators | 52 days? | Mon 2/21/00 | Tue 5/2/00 | Completed |
| 29 | Complete 2000/2001 round | 224 days | Wed 7/5/00 | Mon 5/14/01 | Started |
| 30 | Watermaster staff obtains samples and ship to laboratory | 203 days | Wed 7/5/00 | Fri 4/13/01 | Started |
| 31 | Capture data electronically and quality assurance | 201 days | Mon 8/7/00 | Mon 5/14/01 | Started |
| 32 | Obtain water quality data from cooperators | 35 days | Mon 2/26/01 | Fri 4/13/01 | Started |
| 33 | Develop & submit a recommended key-well GW quality monitoring program | 51 days | Fri 4/20/01 | Fri 6/29/01 | Future |
| 34 | Implement groundwater quality key-well monitoring program | 1037 days | Mon 7/2/01 | Tue 6/21/05 | Future |
| 35 | GW quality monitoring program in 2001/02 | 255 days | Mon 7/2/01 | Fri 6/21/02 | Future |
| 36 | GW quality monitoring program in 2002/03 | 255 days | Mon 7/1/02 | Fri 6/20/03 | Future |
| 37 | GW quality monitoring program in 2003/04 | 255 days | Mon 6/30/03 | Fri 6/18/04 | Future |
| 38 | GW quality monitoring program in 2004/05 | 255 days | Wed 6/30/04 | Tue 6/21/05 | Future |
| 39 | Groundwater Production Monitoring | 781 days | Mon 7/3/00 | Mon 6/30/03 | Started |
| 40 | Develop RFP, solicit bids and negotiate agreements | 130 days | Mon 7/3/00 | Fri 12/29/00 | Completed |
| 41 | Install/calibrate/repair meters | 575 days | Tue 4/17/01 | Mon 6/30/03 | Future |
| 42 | Install/calibrate/repair meters/monitor contractor's work 2000/01 | 54 days | Tue 4/17/01 | Fri 6/29/01 | Future |
| 43 | Install/calibrate/repair meters/monitor contractor's work 2001/02 | 255 days | Mon 7/9/01 | Fri 6/28/02 | Future |
| 44 | Install/calibrate/repair meters/monitor contractor's work 2002/03 | 255 days | Tue 7/9/02 | Mon 6/30/05 | Future |
| 45 | Surface Water Monitoring | 629 days? | Mon 3/5/01 | Thu 7/31/03 | Started |
| 46 | Develop & Coordinate Recharge Basin Investigation Plan | 65 days? | Mon 3/5/01 | Thu 7/31/03 | Started |
| 47 | Develop investigation plan for 2001/02 | 65 days? | Mon 3/5/01 | Fri 6/1/01 | Started |
| 48 | Coordinate with CBWCD, IEUA and SB County for level sensors and other field work | 621 days? | Thu 3/15/01 | Thu 7/31/03 | Started |
| 49 | Develop investigation plan for 2002/03 | 65 days? | Mon 3/4/02 | Fri 5/31/02 | Future |
| 50 | Develop investigation plan for 2003/04 | 65 days? | Mon 3/3/03 | Fri 5/30/03 | Future |
| 51 | Construct basin inflow and level monitoring; soil borings 2001/02 | 90 days? | Mon 7/2/01 | Fri 11/2/01 | Future |
| 52 | Construct basin inflow and level monitoring; soil borings 2002/03 | 90 days? | Mon 7/1/02 | Fri 11/1/02 | Future |
| 53 | Construct basin inflow and level monitoring; soil borings 2003/04 | 90 days? | Mon 7/31/00 | Fri 12/1/00 | Future |
| 54 | | | | | |
| 55 | Estimate basin inflow, percolation and outflow | 1324 days | Mon 7/31/00 | Thu 8/25/05 | Started |
| 56 | Obtain basin level data, estimate inflow, percolation and outflow 1997/98 to 1999/00 | 20 days | Mon 7/31/00 | Fri 8/25/00 | Completed |
| 57 | Obtain basin level data, estimate inflow, percolation and outflow 2000/01 | 40 days | Mon 7/2/01 | Fri 8/24/01 | Future |
| 58 | Obtain basin level data, estimate inflow, percolation and outflow 2001/02 | 40 days | Tue 7/2/02 | Mon 8/26/02 | Future |
| 59 | Obtain basin level data, estimate inflow, percolation and outflow 2002/03 | 40 days | Tue 7/1/03 | Mon 8/25/03 | Future |
| 60 | Obtain basin level data, estimate inflow, percolation and outflow 2003/04 | 40 days | Thu 7/1/04 | Wed 8/25/04 | Future |
| 61 | Obtain basin level data, estimate inflow, percolation and outflow 2004/05 | 40 days | Fri 7/1/05 | Thu 8/25/05 | Future |
| 62 | Basin water quality monitoring | 2129 days? | Tue 7/1/97 | Fri 8/26/05 | Started |
| 63 | Watermaster staff obtains samples and ship to laboratory | 2088 days? | Tue 7/1/97 | Thu 6/30/05 | Started |
| 64 | Watermaster staff obtains samples and ship to laboratory 1997/98 | 261 days? | Tue 7/1/97 | Tue 6/30/98 | Completed |
| 65 | Watermaster staff obtains samples and ship to laboratory 1998/99 | 261 days? | Wed 7/1/98 | Wed 6/30/99 | Completed |
| 66 | Watermaster staff obtains samples and ship to laboratory 1999/00 | 237 days? | Thu 7/1/99 | Fri 5/26/00 | Completed |
| 67 | Watermaster staff obtains samples and ship to laboratory 2000/01 | 260 days | Mon 7/3/00 | Fri 6/29/01 | Started |
| 68 | Watermaster staff obtains samples and ship to laboratory 2001/02 | 260 days | Mon 7/2/01 | Fri 6/28/02 | Future |
| 69 | Watermaster staff obtains samples and ship to laboratory 2002/03 | 261 days | Mon 7/1/02 | Mon 6/30/03 | Future |
| 70 | Watermaster staff obtains samples and ship to laboratory 2003/04 | 262 days | Tue 7/1/03 | Wed 6/30/04 | Future |
| 71 | Watermaster staff obtains samples and ship to laboratory 2004/05 | 261 days | Thu 7/1/04 | Thu 6/30/05 | Future |
| 72 | Capture data electronically and quality assurance (weekly) | 1201 days | Fri 12/22/00 | Fri 7/29/05 | Started |
| 73 | Capture data electronically and quality assurance (weekly) 2000/01 | 156 days | Fri 12/22/00 | Fri 7/27/01 | Started |
| 74 | Capture data electronically and quality assurance (weekly) 2001/02 | 157 days | Tue 12/25/01 | Wed 7/31/02 | Future |
| 75 | Capture data electronically and quality assurance (weekly) 2002/03 | 158 days | Tue 12/24/02 | Thu 7/31/03 | Future |
| 76 | Capture data electronically and quality assurance (weekly) 2003/04 | 160 days | Mon 12/22/03 | Fri 7/30/04 | Future |
| 77 | Capture data electronically and quality assurance (weekly) 2004/05 | 155 days | Mon 12/27/04 | Fri 7/29/05 | Future |
| 78 | Interpret data and revise plan for next year | 1065 days | Mon 7/30/01 | Fri 8/26/05 | Future |
| 79 | Interpret data for 2000/01 and revise plan for next year | 20 days | Mon 7/30/01 | Fri 8/24/01 | Future |
| 80 | Interpret data for 2001/02 and revise plan for next year | 20 days | Thu 8/1/02 | Wed 8/28/02 | Future |
| 81 | Interpret data for 2002/03 and revise plan for next year | 20 days | Fri 8/1/03 | Thu 8/28/03 | Future |
| 82 | Interpret data for 2003/04 and revise plan for next year | 20 days | Mon 8/2/04 | Fri 8/27/04 | Future |
| 83 | Interpret data for 2004/05 and revise plan for next year | 20 days | Mon 8/1/05 | Fri 8/26/05 | Future |
| 84 | Submit basin recharge memorandum | 1045 days | Fri 8/24/01 | Fri 8/26/05 | Future |
| 85 | Submit basin recharge memorandum 2000/01 | 0 days | Fri 8/24/01 | Fri 8/24/01 | Future |
| 86 | Submit basin recharge memorandum 2000/02 | 0 days | Wed 8/28/02 | Wed 8/28/02 | Future |
| 87 | Submit basin recharge memorandum 2000/03 | 0 days | Thu 8/28/03 | Thu 8/28/03 | Future |
| 88 | Submit basin recharge memorandum 2000/04 | 0 days | Fri 8/27/04 | Fri 8/27/04 | Future |
| 89 | Submit basin recharge memorandum 2000/05 | 0 days | Fri 8/26/05 | Fri 8/26/05 | Future |
| 90 | Santa Ana River monitoring | 1125 days | Mon 4/2/01 | Fri 7/22/05 | Future |
| 91 | Develop monitoring program | 55 days | Mon 4/2/01 | Fri 6/15/01 | Future |
| 92 | Watermaster staff obtains samples and ship to laboratory | 1044 days | Mon 7/2/01 | Thu 6/30/05 | Future |
| 93 | Obtain data from USGS, OCWD, POTWs and other agencies | 940 days | Mon 11/19/01 | Fri 6/24/05 | Future |
| 94 | Obtain data from cooperative agencies 2001/02 | 160 days | Mon 11/19/01 | Fri 6/28/02 | Future |

Exhibit A
Schedule of OBMP Activities and Status

| ID | Task Name | Duration | Start | Finish | Text |
|-----|---|------------|--------------|--------------|-----------|
| 95 | Obtain data from cooperative agencies 2 000/03 | 150 days | Mon 11/18/02 | Fri 6/27/03 | Future |
| 96 | Obtain data from cooperative agencies 2003/04 | 160 days | Mon 11/17/03 | Fri 6/25/04 | Future |
| 97 | Obtain data from cooperative agencies 2004/05 | 160 days | Mon 11/15/04 | Fri 6/24/05 | Future |
| 98 | Interpret data and revise monitoring plan | 800 days | Mon 7/1/02 | Fri 7/22/05 | Future |
| 99 | Interpret data and revise monitoring plan 2001/02 | 20 days | Mon 7/1/02 | Fri 7/26/02 | Future |
| 100 | Interpret data and revise monitoring plan 2002/03 | 20 days | Mon 6/30/03 | Fri 7/25/03 | Future |
| 101 | Interpret data and revise monitoring plan 2003/04 | 20 days | Mon 6/28/04 | Fri 7/23/04 | Future |
| 102 | Interpret data and revise monitoring plan 2004/05 | 20 days | Mon 6/27/05 | Fri 7/22/05 | Future |
| 103 | Ground Level Monitoring | 1303 days | Mon 3/26/01 | Wed 3/22/06 | Started |
| 104 | Ground survey study | 65 days | Fri 3/30/01 | Thu 6/28/01 | Started |
| 105 | Obtain new SAR imagery and processing for the entire basin | 45 days | Fri 3/30/01 | Thu 5/31/01 | Started |
| 106 | Research historical bench mark data | 44 days | Mon 4/2/01 | Thu 5/3/01 | Future |
| 107 | Develop a basin-wide survey program | 20 days | Fri 6/1/01 | Thu 6/28/01 | Future |
| 108 | Install extensometer/monitor consolidation | 1303 days | Mon 3/26/01 | Wed 3/22/06 | Started |
| 109 | Obtain sites for extensometers (2 sites) | 80 days | Mon 3/28/01 | Fri 7/13/01 | Started |
| 110 | Develop plans, specs, and bid document | 60 days | Mon 4/23/01 | Fri 7/13/01 | Future |
| 111 | Solicit bids | 40 days | Mon 7/16/01 | Fri 9/7/01 | Future |
| 112 | Select contractors and negotiate contracts | 20 days | Mon 9/10/01 | Fri 10/5/01 | Future |
| 113 | Construction/monitor contractors work | 60 days | Mon 10/8/01 | Fri 12/28/01 | Future |
| 114 | Initiate long term monitoring | 1103 days | Mon 12/31/01 | Wed 3/22/06 | Future |
| 115 | Program Element 2 – Comprehensive Recharge Program | | | | |
| 116 | Conduct Baseline Assessment of Stormwater Recharge | 1371 days? | Mon 7/31/00 | Mon 10/31/05 | |
| 117 | Field recon of existing basins | 45 days | Mon 7/31/00 | Fri 9/29/00 | Completed |
| 118 | Revise recharge models to reflect existing conditions on the ground | 2 days | Thu 8/10/00 | Fri 8/11/00 | Completed |
| 119 | Compute baseline recharge and prepare report | 25 days | Mon 7/31/00 | Fri 9/1/00 | Completed |
| 120 | Recharge of 6,500 acre-ft of Supplemental Water in MZ 1 | 20 days | Mon 9/4/00 | Fri 9/29/00 | Completed |
| 121 | FY 2000/01 | 1219 days? | Mon 8/28/00 | Thu 4/28/05 | Started |
| 122 | FY 2001/02 | 176 days? | Mon 8/28/00 | Mon 4/30/01 | Future |
| 123 | FY 2002/03 | 150 days | Mon 10/1/01 | Fri 4/26/02 | Future |
| 124 | FY 2003/04 | 150 days | Tue 10/1/02 | Mon 4/29/03 | Future |
| 125 | FY 2004/05 | 150 days | Wed 10/1/03 | Tue 4/27/04 | Future |
| 126 | FY 2004/05 | 150 days | Fri 10/1/04 | Thu 4/28/05 | Future |
| 127 | | | | | |
| 128 | Update Recharge Master Plan and Prioritize Projects (10/1/2002 - PA: 7/1/2001 R&R) | 240 days | Mon 7/31/00 | Fri 6/29/01 | Started |
| 129 | | | | | |
| 130 | Implement High Priority Projects from Recharge Master Plan | 349 days | Mon 7/2/01 | Thu 10/31/02 | Future |
| 131 | Preliminary Facilities Engineering Prop 13 Funded OBMP Recharge Projects | 135 days | Mon 7/2/01 | Fri 7/4/02 | Future |
| 132 | Prepare description of facilities improvements and operational plan | 60 days | Mon 7/2/01 | Fri 9/21/01 | Future |
| 133 | Prepare cost estimates | 60 days | Mon 7/2/01 | Fri 9/21/01 | Future |
| 134 | Prepare environmental documentation | 75 days | Mon 9/24/01 | Fri 1/4/02 | Future |
| 135 | Develop agreements with CBWCD, SBCFCD, and other agencies | 135 days | Mon 7/2/01 | Fri 7/4/02 | Future |
| 136 | Final Facilities Engineering Prop 13 Funded OBMP Recharge Projects | 214 days | Mon 1/7/02 | Thu 10/31/02 | Future |
| 137 | Prepare plans, specs and bid documents | 55 days | Mon 1/7/02 | Fri 3/22/02 | Future |
| 138 | Solicit bids | 40 days | Mon 3/25/02 | Fri 5/17/02 | Future |
| 139 | Select contractors and negotiate contracts | 30 days | Mon 5/20/02 | Fri 6/28/02 | Future |
| 140 | Start construction | 0 days | Fri 6/28/02 | Fri 6/28/02 | Future |
| 141 | Construction/monitor contractors work | 94 days | Mon 6/24/02 | Thu 10/31/02 | Future |
| 142 | Preliminary/Final Engineering, Enviro, Agreements for Second-Tier OBMP Recharge Projects | 260 days | Mon 7/1/02 | Fri 6/27/03 | Future |
| 143 | Construction of Second-Tier OBMP Recharge Projects (10/1/2005) | 611 days | Mon 6/30/03 | Mon 10/31/05 | Future |
| 144 | Second-Tier Facilities Construction Complete | 0 days | Mon 10/31/05 | Mon 10/31/05 | Future |
| 145 | | | | | |
| 146 | Program Elements 3 & 5 Develop and Implement Water Supply Plan for the Impaired Areas... | 869 days? | Fri 9/1/00 | Wed 12/31/03 | |
| 147 | Design and Construction of Desalter 1 Expansion (up to 4mgd) | 0 days | Mon 12/31/01 | Mon 12/31/01 | Started |
| 148 | Design and Construction of Desalter 21 (up to 10mgd) | 0 days | Wed 12/31/03 | Wed 12/31/03 | Started |
| 149 | Watermaster Staff Review of Design and Construction of Desalters | 869 days? | Fri 9/1/00 | Wed 12/31/03 | Started |
| 150 | | | | | |
| 151 | Program Element 4 – Develop and Implement a Comprehensive Groundwater Management Program | 1304 days? | Mon 7/3/00 | Thu 6/30/05 | |
| 152 | Management Zone 1 (MZ1) | 1153 days | Mon 7/3/00 | Wed 12/29/04 | Started |
| 153 | Convene Stakeholders Group | 0 days | Mon 2/12/01 | Mon 2/12/01 | Started |
| 154 | Develop Interim Plan | 180 days | Thu 2/22/01 | Wed 10/31/01 | Started |
| 155 | Monitor and Assess | 1044 days | Mon 7/3/00 | Thu 7/25/04 | Future |
| 156 | Develop Final Plan | 130 days | Thu 7/1/04 | Wed 12/29/04 | Future |
| 157 | Management Zone 3 (MZ3) | 1304 days? | Mon 7/3/00 | Thu 6/30/05 | Started |
| 158 | Convene Stakeholders Group | 781 days? | Mon 7/3/00 | Mon 6/30/03 | Started |
| 159 | Develop MZ3 Plan | 237 days? | Thu 2/1/01 | Fri 12/28/01 | Started |
| 160 | Implement MZ3 Plan | 912 days? | Wed 12/2/02 | Thu 6/30/05 | Future |
| 161 | | | | | |
| 162 | Program Element 6 Cooperative Efforts and Program Element 7 – Salt Management | 1180 days | Mon 3/19/01 | Fri 9/23/05 | |
| 163 | Cooperative efforts with RWQCB and other Agencies | 945 days | Mon 7/2/01 | Fri 2/11/05 | Future |
| 172 | Demonstration of Water Quality Improvement | 1180 days | Mon 3/19/01 | Fri 9/23/05 | Started |
| 173 | 2000/01 Demonstration | 140 days | Mon 3/19/01 | Fri 9/28/01 | Started |
| 174 | 2001/02 Demonstration | 20 days | Thu 8/29/02 | Wed 9/25/02 | Future |
| 175 | 2002/03 Demonstration | 20 days | Fri 8/29/03 | Thu 9/25/03 | Future |
| 176 | 2003/04 Demonstration | 20 days | Mon 8/30/04 | Fri 9/24/04 | Future |
| 177 | 2004/05 Demonstration | 20 days | Mon 8/29/05 | Fri 9/23/05 | Future |
| 178 | | | | | |
| 179 | Program Elements 8 and 9 – Storage Management and Storage and Recovery Program | 971 days? | Mon 11/27/00 | Mon 8/16/04 | |
| 180 | Estimate Operational Storage Requirement and Safe Storage | 30 days | Mon 7/30/01 | Fri 9/7/01 | Future |
| 181 | Develop Local SRP | 573 days | Mon 11/27/00 | Wed 2/5/03 | Started |
| 182 | Develop proposal for MWD Prop 13 CU Funds | 40 days | Mon 11/27/00 | Fri 1/19/01 | Completed |
| 183 | MWD awards IEUA/Watermaster Local SRP funds | 0 days | Thu 5/31/01 | Thu 5/31/01 | Future |
| 184 | Prioritize projects submitted for funding | 80 days | Thu 5/31/01 | Wed 9/19/01 | Started |
| 185 | Local agency design, enviro process and prep of bid documents | 80 days | Thu 9/20/01 | Wed 12/12/01 | Future |
| 186 | Local agency advertises and selects contractor | 40 days | Thu 12/13/01 | Wed 2/6/02 | Future |
| 187 | Construction of local SRP projects | 260 days | Thu 2/7/02 | Wed 2/5/03 | Future |
| 188 | Complete Short-term Conjunctive-Use Project (take side of program, export) | 0 days | Wed 2/5/03 | Wed 2/5/03 | Future |
| 189 | | | | | |
| 190 | Large Scale SRP | 903 days? | Thu 3/1/01 | Mon 8/16/04 | Started |
| 191 | Develop RFP | 43 days? | Thu 3/1/01 | Mon 4/30/01 | Started |
| 192 | Solicit Proposals | 80 days | Tue 5/1/01 | Mon 8/20/01 | Future |
| 193 | Watermaster R&R Article 10 Process | 260 days | Tue 8/21/01 | Mon 8/19/02 | Future |
| 194 | Formal selection of large-scale SRP projects | 0 days | Mon 8/19/02 | Mon 8/19/02 | Future |
| 195 | Design, enviro process and prep of bid documents | 260 days | Thu 8/20/02 | Mon 8/18/03 | Future |
| 196 | Construction of large-scale SRP project(s) | 260 days | Tue 8/19/03 | Mon 8/18/04 | Future |

Exhibit A
Schedule of OBMP Activities and Status

| ID | e | Task Name | Duration | Start | Finish | Text1 |
|-----|-----|--|------------|-------------|--------------|---------|
| 197 | | Start up of large-scale SRP | 0 days | Mon 8/16/04 | Mon 8/16/04 | Future |
| 198 | | | | | | |
| 199 | | Lawyers Process | 172 days? | Fri 9/1/00 | Mon 4/30/01 | |
| 200 | leg | Develop Rules and Regulations | 172 days? | Fri 9/1/00 | Mon 4/30/01 | Started |
| 201 | leg | Develop Desalter Term Sheet | 172 days? | Fri 9/1/00 | Mon 4/30/01 | Started |
| 202 | | | | | | |
| 203 | | Activities Under the Rules and Regulations Not Covered in PE's Above | 1290 days? | Mon 1/22/01 | Fri 12/30/05 | |
| 204 | | Quantification of Water in Local Storage -- R&R S8.1 f (iv) (a,b) | 23 days? | Tue 5/1/01 | Thu 5/31/01 | Future |
| 205 | leg | Requests due to Watermaster | 0 days | Tue 5/1/01 | Tue 5/1/01 | Future |
| 206 | leg | Watermaster Determination | 23 days? | Tue 5/1/01 | Tue 5/31/01 | Future |
| 207 | | Annual Accounting for the Santa Ana River -- Chino Basin Accord | 1290 days? | Mon 1/22/01 | Fri 12/30/05 | Future |
| 208 | leg | Water Year 2000/01 | 88 days? | Mon 9/3/01 | Mon 12/31/01 | Future |
| 209 | leg | Water Year 2001/02 | 87 days? | Mon 9/2/02 | Tue 12/31/02 | Future |
| 210 | leg | Water Year 2002/03 | 88 days? | Mon 9/1/03 | Wed 12/31/03 | Future |
| 211 | leg | Water Year 2003/04 | 93 days? | Mon 1/22/01 | Fri 12/31/04 | Future |
| 212 | leg | Water Year 2004/05 | 87 days? | Thu 9/1/05 | Fri 12/30/05 | Future |
| 213 | | Annual Accounting of Recharge -- R&R 6.2 c, 7.1 b (x), 7.1 g | 1084 days | Mon 7/2/01 | Thu 8/25/05 | Future |
| 214 | leg | 2000/01 Annual Accounting of Recharge -- R&R 6.2 c, 7.1 b (x), 7.1 g | 40 days | Mon 7/2/01 | Fri 8/24/01 | Future |
| 215 | leg | 2001/02 Annual Accounting of Recharge -- R&R 6.2 c, 7.1 b (x), 7.1 g | 40 days | Mon 7/1/02 | Fri 8/23/02 | Future |
| 216 | leg | 2002/03 Annual Accounting of Recharge -- R&R 6.2 c, 7.1 b (x), 7.1 g | 40 days | Tue 7/1/03 | Mon 8/25/03 | Future |
| 217 | leg | 2003/04 Annual Accounting of Recharge -- R&R 6.2 c, 7.1 b (x), 7.1 g | 40 days | Thu 7/1/04 | Wed 8/25/04 | Future |
| 218 | leg | 2004/05 Annual Accounting of Recharge -- R&R 6.2 c, 7.1 b (x), 7.1 g | 40 days | Fri 7/1/05 | Tue 8/25/05 | Future |
| 219 | | Preparation and Submittal of Watermaster State of Basin and Engineers Report | 603 days | Wed 3/12/03 | Fri 7/1/05 | Future |
| 220 | | Evaluation of Long-Term Hydrologic Balance -- R&R 7.1 b (iii,iv) | 603 days | Wed 3/12/03 | Fri 7/1/05 | Future |
| 221 | leg | July 1, 2003 Evaluation and Report to Watermaster | 80 days | Wed 3/12/03 | Tue 7/1/03 | Future |
| 222 | leg | July 1, 2005 Evaluation and Report to Watermaster | 80 days | Mon 3/14/05 | Fri 7/1/05 | Future |
| 223 | | Evaluation of Cumulative Physical Impact of Transfers -- R&R 9.3 a | 603 days | Wed 3/12/03 | Fri 7/1/05 | Future |
| 224 | leg | July 1, 2003 Evaluation and Report to Watermaster | 80 days | Wed 3/12/03 | Tue 7/1/03 | Future |
| 225 | leg | July 1, 2005 Evaluation and Report to Watermaster | 80 days | Mon 3/14/05 | Fri 7/1/05 | Future |
| 226 | | Submittal of Report | 523 days | Tue 7/1/03 | Fri 7/1/05 | Future |
| 227 | leg | July 2003 Report | 0 days | Tue 7/1/03 | Tue 7/1/03 | Future |
| 228 | leg | July 2005 Report | 0 days | Fri 7/1/05 | Fri 7/1/05 | Future |

EXHIBIT B

Exhibit B

CHINO BASIN WATERMASTER

Total OBMP Costs

To Date

| | FY 97-98 Actual Expenditures | FY 98-99 Actual Expenditures | FY 99-00 Actual Expenditures | FY 00-01 Projected Actual Expenditures | Total Actual OBMP Expenditures | FY 01-02 Estimated Expenditures | Total Estimated OBMP Expenditures |
|---|------------------------------------|------------------------------------|------------------------------------|--|--------------------------------------|---------------------------------------|---|
| 6900 Optimum Basin Mgmt Program | | | | | | | |
| 6901 OBMP - Staff | 0 | 29,857 | 40,249 | 26,861 | 96,967 | 177,338 | 274,305 |
| 6902 OBMP - Temporary Staff | 0 | 150 | 0 | 3,651 | 3,802 | 8,812 | 12,614 |
| 6903 OBMP - S.A.R.W.G. Support | 0 | 17,000 | 12,000 | 12,000 | 41,000 | 12,000 | 53,000 |
| 6904 OBMP - Financial Analyses | 830 | 25,698 | 96,926 | 0 | 123,454 | 15,000 | 138,454 |
| 6906.1 Comprehensive Monitoring Report/Facilities Plan | 44,505 | 134,158 | 34,458 | 20,519 | 233,639 | 258,477 | 492,116 |
| 6906.2 OBMP - Engineering | 0 | 304,430 | 214,603 | 75,000 | 594,033 | 0 | 594,033 |
| 6906.3 Hydraulic Control | 0 | 0 | 73,839 | 48,723 | 122,562 | 0 | 122,562 |
| 6906.4 CEQA | 0 | 11,050 | 159,997 | 18,152 | 189,199 | 0 | 189,199 |
| 6906.5 Salt Flux Study | 0 | 0 | 0 | 22,500 | 22,500 | 0 | 22,500 |
| 6907 OBMP - Legal Fees | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 6907.1 Ellison & Schneider | 82,541 | 63,889 | 157,084 | 163,215 | 466,730 | 120,000 | 586,730 |
| 6907.2 Luhdorff & Scalmanini | 23,490 | 51,131 | 67,448 | 31,719 | 173,788 | 50,000 | 223,788 |
| 6907.3 Watermaster Legal Counsel | | | 350,000 | 551,210 | 901,210 | 500,000 | 1,401,210 |
| 6907.4 MVWD SAR Accord | | | | 46,703 | 46,703 | | 46,703 |
| 6909 OBMP - Other Expense | 249 | 4,417 | 26,048 | 25,886 | 56,599 | 20,000 | 76,599 |
| Total 6900 OBMP Document Completion | 151,615 | 641,781 | 1,232,649 | 1,046,140 | 3,072,186 | 1,161,627 | 4,233,813 |
| 6950 Cooperative Efforts | | | | | | | |
| 6952 RAM Tool - Engineering - Requests | 58,439 | 6,561 | 0 | 5,000 | 70,000 | 5,000 | 75,000 |
| 6953 TDS-Nitrogen Study | 16,016 | 639 | 5,000 | 5,000 | 26,655 | 5,000 | 31,655 |
| | 74,455 | 7,199 | 5,000 | 10,000 | 96,655 | 10,000 | 106,655 |
| Total Special Project Admin Expenses | 226,070 | 648,981 | 1,237,649 | 1,056,140 | 3,168,841 | 1,171,627 | 4,340,468 |
| 7000 Optimum Basin Mangement Program Implementation Projects | | | | | | | |
| <i>7100 OBMP Pgm Element 1 - Comp Monitoring Program</i> | | | | | | | |
| 7101 Production Monitoring (Formerly Acct# 7350) | | | | | | | |
| 7101.1 Production Monitoring - WM Staff | 0 | 0 | 28,549 | 20,828 | 49,378 | 12,030 | 61,408 |
| 7101.2 Production Monitoring - Temporary Services | 0 | 0 | 3,564 | 0 | 3,564 | 0 | 3,564 |
| 7101.3 Production Monitoring - Engineering Services | 0 | 0 | 0 | 8,925 | 8,925 | 10,250 | 19,175 |
| 7101.4 Production Monitoring - Computer Services | 0 | 0 | 2,349 | 1,173 | 3,521 | 10,000 | 13,521 |
| 7101.5 Production Monitoring - Supplies & Repairs | 0 | 0 | 210 | 0 | 210 | 1,000 | 1,210 |
| 7101.6 Production Monitoring - Meter Maintenance | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total 7101 Production Monitoring | 0 | 0 | 34,672 | 30,926 | 65,598 | 33,280 | 98,878 |

CHINO BASIN WATERMASTER

Total OBMP Costs

To Date

| | FY 97-98 Actual Expenditures | FY 98-99 Actual Expenditures | FY 99-00 Actual Expenditures | FY 00-01 Projected Actual Expenditures | Total Actual OBMP Expenditures | FY 01-02 Estimated Expenditures | Total Estimated OBMP Expenditures |
|--|------------------------------------|------------------------------------|------------------------------------|--|--------------------------------------|---------------------------------------|---|
| 7102 In-Line Meter Installation (Formerly Acct# 7300) | | | | | | | |
| 7102.1 In-Line Meter - WM Staff | 0 | 0 | 4,522 | 12,618 | 17,140 | 10,000 | 27,140 |
| 7102.2 In-Line Meter - Temporary Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7102.3 In-Line Meter - Engineering Services | 0 | 0 | 37 | 10,000 | 10,037 | 10,000 | 20,037 |
| 7102.4 In-Line Meter - Contract Services | 0 | 0 | 0 | 40,500 | 40,500 | 53,865 | 94,365 |
| 7102.5 In-Line Meter - Computer Services | 0 | 0 | 0 | 24 | 24 | 0 | 24 |
| 7102.6 In-Line Meter - Supplies | 0 | 0 | 51 | 0 | 51 | 0 | 51 |
| 7102.7 In-Line Meter - In-line Meters | 0 | 0 | 0 | 150,000 | 150,000 | 199,500 | 349,500 |
| 7102.8 Calibration & Testing | 0 | 0 | 0 | 20,000 | 20,000 | 26,600 | 46,600 |
| Total 7102 In-Line Meter Installation | 0 | 0 | 4,610 | 233,143 | 237,753 | 299,965 | 537,718 |
| 7103 Groundwater Quality Monitoring (Formerly Acct# 7250) | | | | | | | |
| 7103.1 Grdwtr Quality - WM Staff | 0 | 0 | 20,038 | 13,793 | 33,831 | 9,004 | 42,835 |
| 7103.2 Grdwtr Quality - Temporary Services | 0 | 0 | 12,590 | 48,617 | 61,207 | 48,073 | 109,280 |
| 7103.3 Grdwtr Quality - Engineering Services | 0 | 4,076 | 30,816 | 31,614 | 66,507 | 40,000 | 106,507 |
| 7103.4 Grdwtr Quality - Contract Services | 0 | 0 | 275 | 0 | 275 | 0 | 275 |
| 7103.5 Grdwtr Quality - Laboratory Services | 0 | 0 | 139,812 | 297,850 | 437,661 | 208,000 | 645,661 |
| 7103.6 Grdwtr Quality - Supplies | 0 | 0 | 914 | 440 | 1,354 | 1,000 | 2,354 |
| 7103.7 Grdwtr Quality - Computer Services | 0 | 0 | 7,877 | 1,173 | 9,050 | 0 | 9,050 |
| 7103.8 Grdwtr Quality - 205J Grant Application | 0 | 9,763 | 0 | 0 | 9,763 | 0 | 9,763 |
| Total 7103 Groundwater Quality Monitoring Program | 0 | 13,839 | 212,322 | 393,487 | 619,648 | 306,077 | 925,725 |
| 7104 Groundwater Level Monitoring (Formerly Acct# 7200) | | | | | | | |
| 7104.1 Grdwtr Level - WM Staff | 0 | 0 | 23,374 | 12,004 | 35,378 | 12,006 | 47,384 |
| 7104.2 Grdwtr Level - Temporary Services | 0 | 0 | 17,927 | 59,606 | 77,533 | 41,108 | 118,641 |
| 7104.3 Grdwtr Level - Engineering Services | 0 | 0 | 3,576 | 65,190 | 68,766 | 67,500 | 136,266 |
| 7104.4 Grdwtr level - Contract Services | 0 | 0 | 0 | 657 | 657 | 5,000 | 5,657 |
| 7104.5 Grdwtr Level - Computer Services | 0 | 0 | 228 | 0 | 228 | 0 | 228 |
| 7104.6 Grdwtr Level - Supplies | 0 | 0 | 2,831 | 7,741 | 10,572 | 0 | 10,572 |
| 7104 IEUA Reimbursement | 0 | 0 | (10,811) | (23,439) | (34,250) | 0 | (34,250) |
| 7104.7 Grdwtr Level - Capital Equipment | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7207 Grdwtr Level - Jt Staff Gage Pjt w/CBWCD/Other | 0 | 12,000 | 0 | 0 | 12,000 | 0 | 12,000 |
| Total 7104 Groundwater Level Monitoring | 0 | 12,000 | 37,125 | 121,759 | 170,884 | 125,614 | 296,498 |
| 7105 Surface Water Quality Monitoring (Formerly Acct# 7400) | | | | | | | |
| 7105.1 Surface Water Quality - WM Staff | 0 | 0 | 5,923 | 5,086 | 11,008 | 10,000 | 21,008 |
| 7105.2 Surface Water Quality - Temporary Services | 0 | 0 | 4,156 | 5,498 | 9,653 | 10,857 | 20,510 |
| 7105.3 Surface Water Quality - Engineering Services | 0 | 0 | 5,824 | 13,000 | 18,824 | 13,000 | 31,824 |
| 7105.4 Surface Water Quality - Laboratory Services | 0 | 0 | 4,785 | 3,458 | 8,243 | 33,000 | 41,243 |
| 7105.5 Surface Water Quality - Computer Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7105.6 Surface Water Quality - Supplies | 0 | 0 | 0 | 46 | 46 | 0 | 46 |
| 7105.7 Surface Water Quality - Level Sensor Maintenance | 0 | 0 | 550 | 0 | 550 | 0 | 550 |
| 7105.8 Santa Ana River Quality Assessment | 0 | 0 | 0 | 15,000 | 15,000 | 15,000 | 30,000 |
| Total 7105 Surface Water Quality Monitoring | 0 | 0 | 21,237 | 42,087 | 63,324 | 81,857 | 145,181 |

CHINO BASIN WATERMASTER

Total OBMP Costs

To Date

| | FY 97-98 Actual Expenditures | FY 98-99 Actual Expenditures | FY 99-00 Actual Expenditures | FY 00-01 Projected Actual Expenditures | Total Actual OBMP Expenditures | FY 01-02 Estimated Expenditures | Total Estimated OBMP Expenditures |
|---|------------------------------------|------------------------------------|------------------------------------|--|--------------------------------------|---------------------------------------|---|
| 7106 Water Level Sensors Install (Formerly Acct# 7500) | | | | | | | |
| 7106.1 Water Level Sensors - WM Staff | 0 | 0 | 2,827 | 0 | 2,827 | 0 | 2,827 |
| 7106.2 Water Level Sensors - Temporary Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7106.3 Water Level Sensors - Engineering Services | 0 | 0 | 0 | 21,700 | 21,700 | 21,700 | 43,400 |
| 7106.4 Water Level Sensors - Computer Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7106.5 Water Level Sensors - Supplies | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7106.6 Water Level Sensors - Computer Equipment | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7106.7 Water Level Sensors - Capital Equipment | 0 | 0 | 0 | 60,000 | 60,000 | 60,000 | 120,000 |
| 7106.8 Water Level Sensors - Level Sensor Maintenance | 0 | 0 | 0 | 0 | 0 | 2,000 | 2,000 |
| Total 7106 Water Level Sensors Installation | 0 | 0 | 2,827 | 81,700 | 84,527 | 83,700 | 168,227 |
| 7107 Ground Level Monitoring (Formerly Acct# 7450) | | | | | | | |
| 7107.1 Ground Level - WM Staff | 0 | 0 | 1,857 | 343 | 2,200 | 0 | 2,200 |
| 7107.2 Ground Level - Engineering Services | 0 | 0 | 0 | 35,000 | 35,000 | 35,000 | 70,000 |
| 7107.3 Ground Level - Synthetic Aperture Radar Imagery | 0 | 0 | 0 | 5,000 | 5,000 | 0 | 5,000 |
| 7107.4 Ground Level - Computer Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7107.8 Ground Level - Capital Equipment Extensometers | 0 | 0 | 0 | 300,000 | 300,000 | 0 | 300,000 |
| Total 7450 Ground Level Monitoring Pgm | 0 | 0 | 1,857 | 340,343 | 342,200 | 35,000 | 377,200 |
| 7200 OBMP Pgm Element 2 - Comp Recharge Program (Formerly Acct# 7550) | | | | | | | |
| 7201 Comp Recharge - WM Staff | 0 | 0 | 2,218 | 0 | 2,218 | 0 | 2,218 |
| 7202 Comp Recharge - Engineering Services | 0 | 0 | 29,665 | 262,057 | 291,722 | 75,000 | 366,722 |
| 7203 Comp Recharge - Contract Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7204 Comp Recharge - Supplies | 0 | 0 | 0 | 857 | 857 | 0 | 857 |
| 7205 Comp Recharge - Other Expenses | 0 | 0 | 0 | 100,000 | 100,000 | 100,000 | 200,000 |
| Total 7201 Comprehensive Recharge Pgm | 0 | 0 | 31,883 | 362,914 | 394,798 | 175,000 | 569,798 |
| 7300 OBMP Program Element 3 & 5 - Water Supply Plan - Desalter (Formerly Acct# 7100) | | | | | | | |
| 7301 OBMP - WM Staff | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7302 OBMP - Temporary Staff | 0 | 0 | 0 | 24,429 | 24,429 | 24,429 | 48,858 |
| 7303 OBMP - Engineering Services | 0 | 0 | 59,120 | 113,103 | 172,223 | 150,000 | 322,223 |
| 7304 OBMP - Contract Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7305 OBMP - Supplies | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7306 OBMP - Other Expense | 0 | 0 | 0 | 35,000 | 35,000 | 35,000 | 70,000 |
| Total 7300 OBMP Elements 3 & 5 Water Supply Plan | 0 | 0 | 59,120 | 172,532 | 231,652 | 209,429 | 441,081 |
| 7400 OBMP Pgm Element 4 - MZ1 Management Plan | | | | | | | |
| 7401 OBMP - WM Staff | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7402 OBMP - Engineering Services | 0 | 0 | 879 | 26,024 | 26,903 | 75,000 | 101,903 |
| 7403 OBMP - Contract Services | 0 | 0 | 0 | 10,000 | 10,000 | 10,000 | 20,000 |
| 7404 OBMP - Supplies | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7405 OBMP - Other Expenses | 0 | 0 | 737 | 2,929 | 3,666 | 0 | 3,666 |
| Total 7400 OBMP Element 4 - MZ1 | 0 | 0 | 1,616 | 38,953 | 40,569 | 85,000 | 125,569 |

CHINO BASIN WATERMASTER

Total OBMP Costs

To Date

| | FY 97-98 Actual Expenditures | FY 98-99 Actual Expenditures | FY 99-00 Actual Expenditures | FY 00-01 Projected Actual Expenditures | Total Actual OBMP Expenditures | FY 01-02 Estimated Expenditures | Total Estimated OBMP Expenditures |
|---|------------------------------------|------------------------------------|------------------------------------|--|--------------------------------------|---------------------------------------|---|
| 7500 OBMP Pgm Element 6 & 7 - Coop Efforts/Salt Mgmt | | | | | | | |
| 7501 OBMP - WM Staff | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7502 OBMP - Engineering Services | 0 | 0 | 0 | 15,000 | 15,000 | 15,000 | 30,000 |
| 7503 OBMP - Contract Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7504 OBMP - Supplies | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7505 OBMP - Other Expenses | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total 7500 OBMP Element 6 & 7 | 0 | 0 | 0 | 15,000 | 15,000 | 15,000 | 30,000 |
| 7600 OBMP Pgm Element 8 & 9 Storage Mgmt/Conj Use | | | | | | | |
| 7601 OBMP - WM Staff | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7602 OBMP - Engineering Services | 0 | 0 | 0 | 108,000 | 108,000 | 100,000 | 208,000 |
| 7603 OBMP - Contract Services | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7604 OBMP - Supplies | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| 7605 OBMP - Other Expenses | 0 | 0 | 0 | 0 | 0 | 0 | 0 |
| Total 7600 OBMP Element 8 & 9 | 0 | 0 | 0 | 108,000 | 108,000 | 100,000 | 208,000 |
| Total Optimum Basin Management Program | 0 | 25,839 | 407,270 | 1,940,845 | 2,373,953 | 1,549,922 | 3,923,875 |
| Activities Under the Rules and Regulations Not Covered in PE's Above | | | | | | | |
| Quantification of Water in Local Storage -- R&R S8.1 f (iv) (a,b) | | | | | | | |
| Annual Accounting for the Santa Ana River -- Chino Basin Accord | | | | | | 30,000 | 30,000 |
| Annual Accounting of Recharge -- R&R 6.2c, 7.1b (x), 7.1g | | | | | | 30,000 | 30,000 |
| Preparation of Engineers Report | | | | | | 40,000 | 40,000 |
| Total Activities Under the Rules & Regulations | | | | | | 100,000 | 100,000 |
| Total OBMP Related Budget | 226,070 | 674,820 | 1,644,919 | 2,996,985 | 5,542,794 | 2,821,549 | 8,364,343 |

EXHIBIT C

Memorandum

TO: Watermaster Board

FROM: General Counsel

RE: Desalter Discussions

SUBJECT: Report from Parties as to Why a Term Sheet has not Been Executed.

A. Status Report

The purchasers and sellers of desalted water under the Peace Agreement have *not* reached agreement on the essential terms for a "term sheet" so as to trigger a rescission of the Western Resolution, conditionally approving the Peace Agreement. Pursuant to the direction of the Watermaster Board, each of the purchasers and sellers communicated the reasons for their failure to execute a term sheet to Watermaster General Counsel on or before March 1, 2001.

The specific reasons identified as of March 1, 2001 included the following items:

- (1) The failure to reach agreement on the appropriate facilities plan (Alternative 10 versus Alternative 7); i.e. there was not a defined project.
- (2) The failure to reach agreement on the governance structure under which the sellers would make water available (JPA, SAWPA Committee, new SAWPA Committee).
- (3) The failure to reach agreement on the proper application of the available grant funds and the appropriate portion of unfunded capital such that the quantity of debt service was unknown.
- (4) The failure to reach agreement on a price structure, including appropriate adjustments in price caps based upon energy, chemicals and other inflation sensitive factors.

- (5) The uncertainty arising from underlying legal documents and financing information applicable to Chino I and the Arlington Desalters.
- (6) The uncertainty of how the State of California will receive its water or participate in the purchase of desalted water from the final project.
- (7) The uncertainty of how the water requirements of the City of Norco will be met.

B. Subsequent Progress

These concerns have been the subject of frequent meetings between the purchasers and sellers and a report to the Special Referee on March 8, 2001. Although there is as of today, no term sheet, substantial progress has been made in several areas.

The parties have reached agreement that the Integrated Chino – Arlington Desalters System (ICADS) is the best general approach to the future operation of desalter facilities. Moreover, it appears that all parties to the discussions now mutually agree that a single facilities plan, commonly referred to as “Alternative 10” represents the consensus agreement on which desalter facilities will satisfy the requirements of the Peace Agreement. The Alternative is important in that it ensures that all of the potential purchasers can obtain a sufficient quantity of water in an appropriate time schedule to satisfy their water requirements.

There are two competing deal structures that present moderately different approaches on the best method to move forward with Alternative 10. It appears that there is general agreement on the desire to pursue a “lease to purchase” arrangement for the Chino I Desalter, the Chino I Expansion and the Chino II Desalter between the purchasers and the Sellers, operating pursuant to Project Committee Number 14 of the Santa Ana Watershed Project Authority (SAWPA). Under this scenario desalted water from the Arlington Desalter would be provided to the purchasers through a water supply contract between WMWD and OCWD acting as Project Committee Number 9 of SAWPA.

C. Remaining Disagreements

There are still areas of disagreement among the parties. These disagreements primarily arise from policy questions on how water from the Arlington Desalater is to be made available for use by the purchasers and whether the City of Norco will take its water through an amalgamated entity comprised of all the Chino Basin purchasers or have a separate contract with PC#9. In addition, the allocation of grant funds among the desalter projects could have cost of water impacts on the purchasers and the scheduling of certain facilities. However, a resolution of the above referenced questions regarding the form of the contractual agreement between PC#9 and the City of Norco and the other purchasers, may serve to make the allocation of grant funds issue moot. Watermaster General Counsel has *offered* to frame the policy question, the rationale and alternatives for consideration by the Norco task force and a prompt report by WMWD and the City of Norco to the purchasers and sellers on their decision.

Given the need to move forward and secure at least the \$56 million dollars that have been set aside for the ICADS project under Proposition 13, Watermaster General Counsel and Staff remain deeply concerned. It is important that a term sheet be reached soon so that the WMWD Resolution and the associated cloud of uncertainty on the OBMP can be removed.

As Watermaster General Counsel and staff have reported in the past, upon review of all the available financial data, engineering information and the reports of the parties and the consultants, there appears to be *no* severe impediment to reaching an agreement, if the parties have the will to proceed. The purchasers and sellers have committed to meet at least once a week, and more if necessary, until an appropriate term sheet and ultimately contracts can be drafted. Watermaster remains hopeful that the negotiators for all the parties will execute a term sheet well in advance of the April 19, 2001 hearing date.

D. Recommendation

General Counsel should be instructed to prepare a letter to WMWD and the City of Norco that sets forth the policy question, the alternatives and the associated rationale for prompt consideration by the Norco Task Force and a report by WMWD and the City of Norco.

CHINO BASIN WATERMASTER

Case No. RCV 51010

Chino Basin Municipal Water District v. The City of Chino

PROOF OF SERVICE

I declare that:

I am employed in the County of San Bernardino, California. I am over the age of 18 years and not a party to the within action. My business address is Chino Basin Watermaster, 8632 Archibald Avenue, Suite 109, Rancho Cucamonga, California 91730; telephone (909) 484-3888.

On March 30, 2001, I served the document identified below:

OBMP IMPLEMENTATION STATUS REPORT

by placing a true copy of same in sealed envelopes for delivery by United States Postal Service mail at Rancho Cucamonga, California, to each of the addresses shown on the attached service lists:

- Attorney Service List
- Mailing List A

I declare under penalty of perjury that the foregoing is true and correct and that this declaration was executed at Rancho Cucamonga, California, on March 30, 2001.


Mary L. Staula

RICHARD ADAMS II
DEPUTY COUNSEL - POMONA
ALVAREZ-GLASMAN & CLOVEN
505 S GAREY AVE
POMONA CA 91766

DAVID B. ANDERSON
DEPARTMENT OF WATER RESOURCES
1416 NINTH ST
P.O. BOX 94236
SACRAMENTO CA 94236-0001

WILLIAM J. BRUNICK ESQ.
BRUNICK ALVAREZ & BATTERSBY
P O BOX 6425
SAN BERNARDINO CA 92412

THOMAS S. BUNN III
LAGERLOF SENEAL BRADLEY
GOSNEY & KRUSE
301 N LAKE AVE 10TH FL
PASADENA CA 91101-4108

CHINO BASIN WATERMASTER
8632 ARCHIBALD AVE STE 109
RANCHO CUCAMONGA, CA 91730

JEAN CIHIGOYENETCHE
GENERAL COUNSEL-IEUA
CIHIGOYENETCHE GROSSBERG &
CLOUSE
3602 INLAND EMPIRE BLVD STE C315
ONTARIO CA 91764

ROBERT DOUGHERTY
GENERAL COUNSEL-ONTARIO
COVINGTON & CROWE
P O BOX 1515
ONTARIO CA 91762

JIM ERICKSON
LAW OFFICES OF JIMMY GUTIERREZ
EL CENTRAL REAL PLAZA
12616 CENTRAL AVE
CHINO CA 91710

FREDERIC FUDACZ
NOSSAMAN GUTHNER KNOX & ELLIOTT LLP
445 S FIGUEROA ST 31ST FL
LOS ANGELES CA 90071-1672

ERIC GARNER
BEST BEST & KRIEGER LLP
P O BOX 1028
RIVERSIDE CA 92502-1028

JIMMY GUTIERREZ
ATTORNEY-CITY OF CHINO
EL CENTRAL REAL PLAZA
12616 CENTRAL AVE
CHINO CA 91710

SHARON JOYCE
LEGAL COUNSEL - STATE OF CA - CDC
1515 S STREET ROOM 125
SACRAMENTO, CA 95814

STEVEN KENNEDY
GENERAL COUNSEL-TVMWD
BRUNICK ALVAREZ & BATTERSBY
P O BOX 6425
SAN BERNARDINO CA 92412

ARTHUR KIDMAN
ATTORNEY-MVWD
MC CORMICK KIDMAN & BEHRENS
695 TOWN CENTER DR STE 400
COSTA MESA CA 92626

MARILYN LEVIN
STATE OF CALIFORNIA
OFFICE OF THE ATTORNEY GENERAL
300 S SPRING ST 11TH FL N TOWER
LOS ANGELES CA 90013-1232

JAMES L MARKMAN
RICHARDS WATSON & GERSHON
P O BOX 1059
BREA CA 92622-1059

DAN MC KINNEY
SPECIAL COUNSEL-AG POOL
REID & HELLYER
P O BOX 1300
RIVERSIDE CA 92502-1300

THOMAS H MC PETERS
MC PETERS MC ALEARNEY SHIMFF &
HATT
P O BOX 2084
REDLANDS CA 92373

JAMES P MORRIS
BEST BEST & KRIEGER LLP
P O BOX 1028
RIVERSIDE CA 92502-1028

JARLATH OLAY
DEPUTY GENERAL COUNSEL MWD
700 N ALAMEDA ST
LOS ANGELES CA 90012

TIMOTHY J RYAN
SAN GABRIEL VALLEY WATER
COMPANY
P O BOX 6010
EL MONTE CA 91734

JOHN SCHATZ
COUNSEL-JCSD
P O BOX 7775
LAGUNA NIGUEL CA 92607-7775

ANNE J SCHNEIDER
ELLISON & SCHNEIDER
2015 H ST
SACRAMENTO CA 95814-3109

JESS SENEAL
LAGERLOF SENEAL BRADLEY
GOSNEY & KRUSE
301 N LAKE AVE 10TH FL
PASADENA CA 91101-4108

GERALYN SKAPIK ATTORNEY
CITY OF CHINO HILLS
BURKE WILLIAMS & SORENSON
611 W 6TH ST STE 2500
LOS ANGELES CA 90071-1469

SCOTT SLATER
HATCH & PARENT
21 E CARRILLO ST
SANTA BARBARA CA 93101-2782

MICHELE A STAPLES
JACKSON DEMARCO & PECKENPAUGH
4 PARK PLAZA 16TH FL
IRVINE CA 92614

GENE TANAKA
BEST BEST & KRIEGER LLP
P O BOX 1028
RIVERSIDE CA 92502-1028

ANNE T THOMAS
BEST BEST & KRIEGER LLP
P O BOX 1028
RIVERSIDE CA 92502-1028

SUSAN TRAGER
LAW OFFICES OF SUSAN M TRAGER
2100 SE MAIN ST STE 104
IRVINE CA 92614-6238

BURTON J. GINDLER
MORRISON & FOERSTER LLP
555 W 5TH ST
LOS ANGELES CA 90013-1024

AAA AA
MAILING LIST 1
UPDATED 1/21/01

CURTIS AARON
CITY OF FONTANA
8353 SIERRA AVE
FONTANA CA 92335-3598

RICHARD ANDERSON
1365 W FOOTHILL BLVD STE 1
UPLAND CA 91786

A W ARAIZA
WEST SAN BERN CWD
P.O. BOX 920
RIALTO CA 92376-0920

STEVE ARBELBIDE
CBWM BOARD
417 PONDEROSA TR
CALIMESA CA 92320

DAVE ARGO
BLACK & VEATCH
6 VENTURE STE 315
IRVINE CA 92618-3317

DAN ARRIGHI
SAN GABRIEL VALLEY WATER CO
P.O. BOX 6010
EL MONTE CA 91734-2010

RICH ATWATER
IEUA
P.O. BOX 697
RCHO CUCA CA 91729-0697

RODNEY BAKER
P.O. BOX 438
COULTERVILLE CA 95311-0438

VIC BARRION
RELIANT ENERGY ETIWANDA
8996 ETIWANDA AVE
ETIWANDA CA 91739

KEITH BELAND
STATE OF CALIFORNIA CDC
P.O. BOX 942883
SACRAMENTO CA 94283-0001

BILL BENNETT
VULCAN MATERIALS COMPANY
P.O. BOX 39756
LOS ANGELES CA 90039

BOB BEST
NAT'L RESOURCES CONS SVS
25864 BUSINESS CENTER DR K
REDLANDS CA 92374

JOHN BEZZANT
CCG ONTARIO, LLC
3990 WESTERLY PLACE STE 200
NEWPORT BEACH CA 92660

GERALD BLACK
FONTANA UNION WATER CO
P.O. BOX 309
FONTANA CA 92334

MICHAEL BOCCADORO
THE DOLPHIN GROUP
925 L ST STE 800
SACRAMENTO CA 95814

PATTI BONAWITZ
IEUA
P.O. BOX 697
RCHO CUCA CA 91729-0697

FRANK BROMMENSCHENKEL
134 DAVIS ST
SANTA PAULA CA 93060

JIM BRYSON
FONTANA WATER COMPANY
P.O. BOX 987
FONTANA CA 92334-0987

BRUCE CASH
UNITED WATER MGMT CO INC
1905 BUSINESS CENTER DR STE 100
SAN BERNARDINO CA 92408

TERRY CATLIN
CBWM BOARD
2344 IVY CT
UPLAND CA 91784

NEIL CLIFTON
IEUA
P.O. BOX 697
RCHO CUCA CA 91729-0697

LAURA COOMBS
ARROWHEAD WATER COMP
5772 JURUPA RD
ONTARIO CA 91761-3672

DAVID COOPER
SUNKIST GROWERS INC
760 E SUNKIST ST
ONTARIO CA 91761

DAVID B COSGROVE
RUTAN & TUCKER
611 ANTON BLVD STE 1400
COSTA MESA CA 92626

DAVE CROSLLEY
CITY OF CHINO
5050 SCHAEFER AVE
CHINO CA 91710-5549

DAVID DE JESUS
CBWM BD MEMBER (TVMWD)
146 E COLLEGE ST
COVINA CA 91723

ROBERT DEBERARD
CHAIRMAN-AG POOL
1886 UKIAH WAY
UPLAND CA 91784

ROBERT DELOACH
CUCAMONGA CTY WD
P.O. BOX 638
RANCHO CUCA CA 91729-0638

BILL DENDY
BILL DENDY & ASSOCIATES
429 F ST STE 2
DAVIS CA 95616-4111

GREG DEVEREAUX
CITY OF ONTARIO
303 E "B" ST
ONTARIO CA 91764

DOUG DRURY
IUEA
P.O. BOX 697
RANCHO CUCAMONGA CA 91730

GLENN DUNCAN
CHINO, CITY OF
P.O. BOX 667
CHINO CA 91708-0667

GLEN DURRINGTON
5512 FRANCIS ST
CHINO CA 91710

DICK DYKSTRA
10129 SCHAEFER
ONTARIO CA 91761-7973

MOHAMED EL AMAMY
CITY OF ONTARIO
1425 S BON VIEW
ONTARIO CA 91761-4406

BOB FEENSTRA
MILK PRODUCERS COUNCIL
13545 S EUCLID AVE
ONTARIO CA 91762-6656

RALPH FRANK
755 LAKEFIELD RD #E
WESTLAKE VILLAGE CA 91361

COLE FRATES
AZURIX
5657 WILSHIRE BLVD STE 330
LOS ANGELES CA 90036

CARL FREEMAN
L. D. KING
2151 CONVENTION CENTRE WAY
ONTARIO CA 91764

SAM FULLER
SAN BERNARDINO VALLEY MWD
P.O. BOX 5906
SAN BERNARDINO CA 92412-5906

MARK GAGE P E
GEOMATRIX CONSULTANTS INC
2101 WEBSTER ST #1200
OAKLAND CA 94612

JIM GALLAGHER
SOUTHERN CALIFORNIA WATER CO
2143 CONVENTION CTR WAY STE 110
ONTARIO CA 91764

JOE GRINDSTAFF
SAWPA
11615 STERLING AVE
RIVERSIDE CA 92503

JACK HAGERMAN
STATE OF CALIFORNIA CIM
4158 CENTER ST
NORCO CA 91760

LISA HAMILTON
GE/MGR ENV REMEDIATION PRGM
640 FREEDOM BUSINESS CTR
KING OF PRUSSIA PA 19406

PATSY HAMILTON
STATE OF CALIFORNIA, CIW
P.O. BOX 6000
CORONA CA 91718

DONALD HARRIGER
CBWM BD/ALTERNATE (WMWD)
P.O. BOX 5286
RIVERSIDE CA 92517-5286

CARL HAUGE
DEPT OF WATER RESOURCES
1020 9TH ST 3RD FL
SACRAMENTO CA 95814

PAUL HOFER
CBWM BOARD
11248 S TURNER AVE
ONTARIO CA 91761

ANNESLEY IGNATIUS
COUNTY OF SAN BERNARDINO FCD
825 E 3RD ST
SAN BERNARDINO CA 92415-0835

JOHN WILLIAM INGRAHAM
CNTY OF SAN BERNARDINO
7000 MERRILL AVE BOX 1
CHINO CA 91710-9027

NINA JAZMADARIAN
METROPOLITAN WATER DISTRICT
P.O. BOX 54153
LOS ANGELES CA 90054-0153

KEN JESKE
CITY OF ONTARIO
1425 S BON VIEW AVE
ONTARIO CA 91761-4406

JOSEPHINE JOHNSON
CBWM BOARD
3635 RIVERSIDE DR
CHINO CA 91710

BARRETT KEHL
CBWCD
P.O. BOX 2400
MONTCLAIR CA 91763-0900

ROB KETTLE
STATE OF CALIFORNIA, CIW
P.O. BOX 6000
CORONA CA 91718

PATRICK KING
CONSULTANT TO SENATOR NELL SOTO
822 N EUCLID AVE
ONTARIO CA 91762

MARK KINSEY
MONTE VISTA WATER DISTRICT
P.O. BOX 71
MONTCLAIR CA 91763-0071

MARK KINSEY
MONTE VISTA IRRIGATION CO
10575 CENTRAL AVE
MONTCLAIR CA 91763

GENE KOOPMAN
13898 ARCHIBALD AVE
ONTARIO CA 91761-7979

KRONICK ET AL
KRONICK MOSKOVITZ TIEDEMANN &
GIRARD
400 CAPITOL MALL 27TH FL
SACRAMENTO CA 95814-4417

KENNETH KULES
METROPOLITAN WATER DISTRICT
P.O. BOX 54153
LOS ANGELES CA 90054-0153

RONALD LA BRUCHERIE
12953 S BAKER AVE
ONTARIO CA 91761-7903

FRED LANTZ
CBWM BD/ALTERNATE (TVMWD)
P.O. BOX 2701
POMONA CA 91769

CARLOS LOZANO
STATE OF CA YTS
15180 S. EUCLID
CHINO CA 91710

MIKE MAESTAS
CITY OF CHINO HILLS
2001 GRAND AVE
CHINO HILLS CA 91709-4869

ALAN MARKS
CTY OF SAN BERN CTY CNSL
157 W 5TH ST
SAN BERNARDINO CA 92415

MIKE MCGRAW
CBWM BD MEMBER/FWC
P.O. BOX 987
FONTANA CA 92334-0987

CAROLE MCGREEVY
JURUPA COMM SVCS DIST
8621 JURUPA RD
RIVERSIDE CA 92509-3229

BILL MILLS
ORANGE COUNTY WATER DIST
P.O. BOX 8300
FTN VALLEY CA 92728-8300

RUBEN MONTES
SAN BERNARDINO CTY FLD CONT DIS
825 E THIRD ST
SAN BERNARDINO CA 92415

JIM MOODY
CITY OF UPLAND
P.O. BOX 460
UPLAND CA 91785-0460

EILEEN MOORE
SECY ONTARIO CITY COUNCIL
303 E "B" STREET
ONTARIO CA 91764

CHRIS NAGLER
DEPT OF WATER RESOURCES
770 FAIRMONT AVE SUITE 102
GLENDALE CA 91203-1035

ROBERT NEUFELD
CHAIRMAN CBWM BOARD
14111 SAN GABRIEL CT
RANCHO CUCAMONGA CA 91739

ROBERT NICHOLSON
SAN GABRIEL VALLEY WC
P.O. BOX 6010
EL MONTE CA 91734-2010

DANA OLDENKAMP
MILK PRODUCERS COUNCIL
3214 CENTURION PL
ONTARIO CA 91761

SANDY OLSON
WALNUT VALLEY WATER DISTRICT
271 S BREA CANYON RD
WALNUT CA 91789

STAN OWENS
STATE OF CA CIM
P.O. BOX 128
CHINO CA 91710

MARY PARENTE
8559 EDISON AVE
CHINO CA 91710-9242

HENRY PEPPER
CITY OF POMONA
505 S GAREY AVE
POMONA CA 91766

JEFF PIERSON
2 HEXAM ST
IRVINE CA 92612

ROBB QUINCEY
CITY OF HESPERIA
15776 MAIN ST
HESPERIA CA 92345

BILL RICE
RWQCB - SANTA ANA REGION
3737 MAIN ST STE 500
RIVERSIDE CA 92501-3339

LES RICHTER
CALIFORNIA SPEEDWAY
P.O. BOX 9300
FONTANA CA 92334-9300

DAVID RINGEL
MONTGOMERY WATSON
P.O. BOX 7009
PASADENA CA 91109-7009

ARNOLD RODRIGUEZ
SANTA ANA RIVER WATER CO
10530 54TH ST
MIRA LOMA CA 91752-2331

WAYNE SALMI
PRAXAIR
5705 AIRPORT DR
ONTARIO CA 91761

PATRICK SAMPSON
P.O. BOX 660
POMONA CA 91769

DIANE SANCHEZ
DWR
770 FAIRMONT AVE
GLENDALE CA 91203-1035

JOSEPH C SCALMANINI
500 FIRST ST
WOODLAND CA 95695

JOE SCHENK
CITY OF NORCO
P.O. BOX 428
NORCO CA 91760-0428

DONALD SCHROEDER
CBWM BOARD
3700 MINTERN
RIVERSIDE CA 92509

JUDY SCHURR
30587 LOS ALTOS DR
REDLANDS CA 92373

DAVID SCRIVEN
KRIEGER & STEWART ENGINEERING
3602 UNIVERSITY AVE
RIVERSIDE CA 92501

MICHAEL SMITH
NICHOLS STEAD BOILEAU & KOSTOFF
223 W FOOTHILL BLVD #200
CLAREMONT CA 91711-2708

KYLE SNAY
SOUTHERN CA WATER CO
401 S SAN DIMAS CANYON RD
SAN DIMAS CA 91773

NELL SOTO
STATE CAPITOL
ROOM NO 4066
SACRAMENTO CA 95814

BILL STAFFORD
MARYGOLD MUTUAL WATER CO
9725 ALDER ST
BLOOMINGTON CA 92316-1637

DAVID STARNES
MOBILE COMMUNITY MGMT CO
1801 E EDINGER AVE STE 230
SANTA ANA CA 92705

L HAIT
STERN & GOLDBERG
9150 WILSHIRE BLVD STE 100
BEVERLY HILLS CA 90210

TOM STETSON
STETSON ENGINEERS INC
3104 E GARVEY AVE
WEST COVINA CA 91791

CRAIG STEWART
GEOMATRIX CONSULTANTS INC.
330 W BAY ST STE 140
COSTA MESA CA 92629

TRACI STEWART
CHINO BASIN WATERMASTER
8632 ARCHIBALD ST STE 109
RANCHO CUCAMONGA CA 91730

SWRCB
SWRCB - DIV OF WATER RIGHTS
P.O. BOX 2000
SACRAMENTO CA 95809-2000

JIM TAYLOR
POMONA UTILITY SVS DEPT.
148 N HUNTINGTON BLVD
POMONA CA 91768

JERRY THIBEAULT
RWQCB - SANTA ANA REGION
3737 MAIN ST STE 500
RIVERSIDE CA 92501-3339

MICHAEL THIES
SPACE CENTER MIRA LOMA INC
3401 S ETIWANDA AVE BLDG 503
MIRA LOMA CA 91752-1126

JOHN THORNTON
PSOMAS AND ASSOCIATES
3187 RED HILL AVE, SUITE 250
COSTA MESA CA 92626

MANAGER
THREE VALLEYS M W D
1021 E MIRAMAR AVE
CLAREMONT CA 91711-2052

GEOFFREY VANDEN HEUVEL
CBWM BOARD
7551 KIMBALL AVE
CHINO CA 91710

ERICK VAUGHN
ANGELICA RENTAL SERVICE
1575 N CASE ST
ORANGE CA 92867-3635

MARK WARD
AMERON INTERNATIONAL
13032 SLOVER AVE
FONTANA CA 92335-6990

RAY WELLINGTON
SAN ANTONIO WATER COMPANY
139 N EUCLID AVE
UPLAND CA 91786-6036

CHARLES R. WHITE
DWR-SO DIST
770 FAIRMONT AVE
GLENDALE CA 91203-1035

MICHAEL WHITEHEAD
SAN GABRIEL VALLEY WC
P.O. BOX 6010
EL MONTE CA 91734

MARK WILDERMUTH
WILDERMUTH ENVIRONMENTAL INC
415 N EL CAMINO REAL STE A
SAN CLEMENTE CA 92672

JEROME WILSON
CBWM BOARD
6035 FALLING TREE LN
ALTA LOMA CA 91737